

Architect's Certificate		
Report for quarter ending		31 st March 2021
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration no.
	6.	Name of licensee
	7.	Name of collaborator
	8.	Name of developer
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
	2.	Name of Architect/ Architect's firm
	3.	Date of site inspection

ROHIT JAIN
Regn. No. A/88/11424 g e

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Kundan Kumar
	2.	Structural Consultant	Chordia Techno Consultants
	3.	Proof Consultant	Arvind Gupta Consultants
	4.	MEP Consultant	Art Consultant
	5.	Site supervisor/in charge	Mr. Lalan Kumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date : 07.04.2021

Place : New Delhi

Council of Architects (CoA) : CA 88/11424
registration no.

Council of architects (CoA) : 31.12.2030
registration valid till (date)

Yours faithfully,

Signature & name (in block letters) with stamp of architect

ROHIT JAIN

ROHIT JAIN
Regn. No. CA/88/11424

ROHIT JAIN
Regn. No. CA/88/11424

Table - A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower A1		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0	Rs. 2,20,15,668/- approx.	2.08%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0	0	0%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2	External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19sqm (FAR)			
7.	Stilt floor/ ground floor		148.19sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	

	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%

	(v) Gas piping (if any) (other than flat/units)	N/A	N/A
	(vi) Lifts installation	Yet to start as per schedule	0%
	(vii) Overhead tanks	Yet to start as per schedule	0%
	(viii) Underground water tank	Yet to start as per schedule	0%
	(ix) Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x) Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi) Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces	Yet to start as per schedule	0%
19.	Entrance lobby finishing	Yet to start as per schedule	0%
20.	Status of construction of compound wall	Yet to start as per schedule	0%


ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower A2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,20,15,668/- approx.	2.08%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	
	(ii)	Electrical works including wiring	Yet to start as per schedule		0%	

	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%

	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(i)	Lifts installation	Yet to start as per schedule	0%
	(ii)	Overhead tanks	Yet to start as per schedule	0%
	(iii)	Underground water tank	Yet to start as per schedule	0%
	(iv)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(v)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(vi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%

Rohit
ROHIT JAIN
Regn. No. CA/8B/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B1		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,45,55,125/- approx.	2.318%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs.13,24,239/- approx.	Rs.39,72,716/- approx.	0.375%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
		Super-Structure Status				
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		1.5 floor level		10.00%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		1.5 floor level		10.00%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		10.00%	
	(ii)	Staircase	R.C.C		10.00%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		10.00%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		10.00%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	

	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A

	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%


ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,43,68,590/- approx.	2.3%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs. 1,58,90,862 /- approx.	Rs. 2,25,12,055 /- approx.	2.125%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		8.5 floors		56.67%	
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		8.5 floors		56.67%	
9.	Status of construction					
	(i)	Walls on floors	R.C.C		56.67%	
	(ii)	Staircase	R.C.C		56.67%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		56.67%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		56.67%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	

	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A

	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%


ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B3		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,42,06,323 /- approx.	2.285%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	Rs. 1,72,15,101 /- approx.	Rs. 2,11,87,816 /- approx.	2.0%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	0	0	0%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
4.2	External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		8 floors		53.33%	
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		8 floors		53.33%	
9.	Status of construction					
	(i)	Walls on floors	RCC		53.33%	
	(ii)	Staircase	R.C.C		53.33%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		53.33%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		53.33%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(i)	Mechanical works	Yet to start as per schedule	N/A
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%

	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B4		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tiling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(II)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(i)	Mechanical works	Yet to start as per schedule	0%
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	Yet to start as per schedule	N/A
	(ii)	Internal plaster	Yet to start as per schedule	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			

	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	{other than flat/units}			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B5		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	0	0%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Yet to start as per schedule		0%	
2.	Laying of foundation					
	(i)	Raft	Yet to start as per schedule		0%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		Yet to start as per schedule			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(i)	Mechanical works	Yet to start as per schedule	0%
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%

	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%


RAVI JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B6		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,30,85,668/- approx.	2.179%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Complete		100%	
2.	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		519.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	

	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A

	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B7		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,43,68,590/- approx.	2.3%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Complete		100%	
2.	Laying of foundation					
	(i)	Raft	Complete		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(i)	Mechanical works	Yet to start as per schedule	0%
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%

	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	In Non tower area of Basement	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%


RISHI JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B8		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 2,43,68,590/- approx.	2.30%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	R.C.C walls casted, water proofing Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(i)	Mechanical works	Yet to start as per schedule	0%
	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%

	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%


ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower C1		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Rs. 1,94,29,396/- approx.	Rs. 1,94,29,396/- approx.	1.834%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0					
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		0%	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower <u>13 Slabs</u> laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	

	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A

	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.	Waterproofing of terraces		Yet to start as per schedule	0%
19.	Entrance lobby finishing		Yet to start as per schedule	0%
20.	Status of construction of compound wall		Yet to start as per schedule	0%



ROHIT JAIN
Regn. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower C2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	Rs. 1,94,29,396/- approx.	Rs. 1,94,29,396/- approx.	1.834%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	0	0%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0	0	0%
	3.2 Electrical (conducting, wiring, fixtures, etc.)	0	0	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0	0	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0	0	0%
	4.2 External (plaster, painting, facade, etc.)	0	0	0%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		Yet to start as per schedule		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		539.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		Yet to start as per schedule		0%	
	Cumulative number of slabs in the building/ tower 13 Slabs laid by end of quarter		Yet to start as per schedule		0%	
9.	Status of construction					
	(i)	Walls on floors	AAC Block		0%	
	(ii)	Staircase	R.C.C		0%	
	(iii)	Lift wells along with water proofing	Yet to start as per schedule		0%	
	(iv)	Lift lobbies/ common areas floor wise	R.C.C		0%	
10.	Fixing of door and window frames in flats/ units		Aluminium		Yet to start as per schedule	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Yet to start as per schedule		0%	

	(ii)	Electrical works including wiring	Yet to start as per schedule	0%
	(iii)	Plumbing works	Yet to start as per schedule	0%
12.	Status of wall plastering			
	(i)	External plaster	N/A	N/A
	(ii)	Internal plaster	N/A	N/A
13.	Status of wall tiling			
	(i)	In bathroom	Yet to start as per schedule	0%
	(ii)	In kitchen	Yet to start as per schedule	0%
14.	Status of flooring			
	(i)	Common areas	Yet to start as per schedule	0%
	(ii)	Units/ flats	Yet to start as per schedule	0%
15.	Status of white washing			
	(i)	Internal walls	Yet to start as per schedule	0%
	(ii)	External walls	Yet to start as per schedule	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to start as per schedule	0%
	(ii)	Lift wells	Yet to start as per schedule	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to start as per schedule	0%
17.	Status of Installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to start as per schedule	0%
	(ii)	Sanitary fixtures	Yet to start as per schedule	0%
	(iii)	Modular kitchen	N/A	N/A

	(iv)	Electrical fittings/ lighting	Yet to start as per schedule	0%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Yet to start as per schedule	0%
	(vii)	Overhead tanks	Yet to start as per schedule	0%
	(viii)	Underground water tank	Yet to start as per schedule	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to start as per schedule	0%
	(x)	Electrical fittings in common areas	Yet to start as per schedule	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to start as per schedule	0%
18.		Waterproofing of terraces	Yet to start as per schedule	0%
19.		Entrance lobby finishing	Yet to start as per schedule	0%
20.		Status of construction of compound wall	Yet to start as per schedule	0%



ROHIT JAIN
Regn. No. CA/88/11424

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	0%	0%
2.	Parking	Yes	0%	
	Covered no <u>0</u>	No		
	Open no <u>1464</u>	Yes		At Site
3.	Water supply	Yes	0%	0%
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0%	0%
5.	Storm water drains	Yes	0%	0%
6.	Landscaping & tree plantation	Yes	0%	0%
7.	Parks and playgrounds	Yes	0%	0%
	Fixing of children play equipment's	No	N/A	
	Benches	No	N/A	
8.	Shopping area	Yes	N/A	
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	0%	
13.	Energy management (solar)	Yes	0%	
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	N/A		
18.	others	N/A		
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools/Creche	Yes		
20.	Dispensary	N/A		
21.	Club/Community	Yes	0%	
22.	Others			
B-4	Services/ facilities to be transferred to competent authority			
23.	*			