



# RAJ GARG & ASSOCIATES

CHARTERED ACCOUNTANTS

## TO WHOMSOEVER IT MAY CONCERN

On the basis of information/documents, book of accounts and other records produced before us by M/s. Ajay Enterprises Pvt. Ltd. having regd. office at 8<sup>th</sup> Floor, Eros Corporate Tower, Nehru Place, New Delhi-110019, this is to certify that the estimated cost of the project, total cumulative cost incurred on construction of the project as on Dec 31, 2020 and Mar 31, 2021 and percentage of remaining work in term of cost for "Edenwood Towers", Village-Lakkarpur, Sector 39, Faridabad, Haryana (Regn. No. HRERA-PKL-FBD-92-2019 dated 24.01.2019) are as under:

(Amount in Rs Lakhs)									
Sr. No.	Particulars	Estimated Cost*	Cost Incurred			Percentage of Remaining Work as at			
			up to Dec. 31, 2020	up to Mar. 31, 2021	For the quarter ended Mar. 31,2021	Balance cost to be incurred as on Mar. 31,2021	Dec. 31, 2020	Mar. 31, 2021	
1	Cost of Land	1.79	1.79	1.79	-	-	0.00%	0.00%	
2	Cost of Construction of Apartments	8,133.39	2,496.04	2,831.64	335.60	5,301.75	69.31%	65.18%	
3	Cost of Infrastructure & Other Structure	423.00	-	-	-	423.00	100.00%	100.00%	
4	Other costs incl. EDC, Taxes, Levies & Overheads	2,066.09	1,637.37	1,693.22	55.85	372.87	20.75	18.05%	
Total			10,624.27	4,135.20	4,526.65	391.45	6,097.62	61.08%	57.39%

\*The estimated cost has been taken on the basis of budget prepared by the management of the Company.

**For RAJ GARG & ASSOCIATES**

**Chartered Accountants**


**Firm Registration No: 008569C**

**Raj Kumar Garg**

**Partner**

**Membership No.**

**UDIN:- 21091706AAAAFQ2664**



**Place: New Delhi**

**Date : 15.04.2021**