

Architect's Certificate*																													
Report for quarter ending	31-March-21																												
Subject	Certificate of progress of construction work																												
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans																												
	Sr. No.	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 10%;"></th> <th style="width: 40%; text-align: center;">Particulars</th> <th style="width: 50%; text-align: center;">Information</th> </tr> </thead> <tbody> <tr> <td style="text-align: center;">1.</td> <td>Project/Phase of the project</td> <td style="text-align: center;">Proxima</td> </tr> <tr> <td style="text-align: center;">2.</td> <td>Location</td> <td style="text-align: center;">Sector-89</td> </tr> <tr> <td style="text-align: center;">3.</td> <td>Licensed area in acres</td> <td style="text-align: center;">5.0 Acre.</td> </tr> <tr> <td style="text-align: center;">4.</td> <td>Area for registration in acres</td> <td style="text-align: center;">5.0 Acre.</td> </tr> <tr> <td style="text-align: center;">5.</td> <td>HARERA registration no.</td> <td style="text-align: center;">77 of 2019 Dated 31.12.2019</td> </tr> <tr> <td style="text-align: center;">6.</td> <td>Name of licensee</td> <td style="text-align: center;">M/s Signature Global(India)Pvt. Ltd</td> </tr> <tr> <td style="text-align: center;">7.</td> <td>Name of collaborator</td> <td style="text-align: center;">NA</td> </tr> <tr> <td style="text-align: center;">8.</td> <td>Name of developer</td> <td style="text-align: center;">M/s Signature Global(India)Pvt. Ltd</td> </tr> </tbody> </table>		Particulars	Information	1.	Project/Phase of the project	Proxima	2.	Location	Sector-89	3.	Licensed area in acres	5.0 Acre.	4.	Area for registration in acres	5.0 Acre.	5.	HARERA registration no.	77 of 2019 Dated 31.12.2019	6.	Name of licensee	M/s Signature Global(India)Pvt. Ltd	7.	Name of collaborator	NA	8.	Name of developer	M/s Signature Global(India)Pvt. Ltd
	Particulars	Information																											
1.	Project/Phase of the project	Proxima																											
2.	Location	Sector-89																											
3.	Licensed area in acres	5.0 Acre.																											
4.	Area for registration in acres	5.0 Acre.																											
5.	HARERA registration no.	77 of 2019 Dated 31.12.2019																											
6.	Name of licensee	M/s Signature Global(India)Pvt. Ltd																											
7.	Name of collaborator	NA																											
8.	Name of developer	M/s Signature Global(India)Pvt. Ltd																											
2.	Details related to inspection are as under																												
	1.	<table border="1" style="width: 100%; border-collapse: collapse;"> <tbody> <tr> <td style="width: 40%;">Date of certifying of percentage of construction work/ site inspection</td> <td style="width: 60%; text-align: center;">31-March-21</td> </tr> <tr> <td style="text-align: center;">2.</td> <td style="text-align: center;">M/s RK & Associates</td> </tr> <tr> <td style="text-align: center;">3.</td> <td style="text-align: center;">31-March-21</td> </tr> </tbody> </table>	Date of certifying of percentage of construction work/ site inspection	31-March-21	2.	M/s RK & Associates	3.	31-March-21																					
Date of certifying of percentage of construction work/ site inspection	31-March-21																												
2.	M/s RK & Associates																												
3.	31-March-21																												
	2.																												
	3.																												






*On the letter head of the architect firm

3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Vijay Kumar
	2.	Structural consultant	NNC Design International
	3.	Proof consultant	RD Consultants
	4.	MEP consultant	M/s CSEPL
	5.	Site supervisor/incharge	Mr. Vijay Kumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.		
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.		

Date : 31.12.2021

Place : NEW DELHI

Yours faithfully,



 Signature & name (in block letters) with stamp of architect

ROHIT GARG
CA/94/17868


Council of architects (CoA) : **ROHIT GARG**
registration no. CA/94/17868

Council of architects (CoA) : **31.12.2025**
registration valid till (date)




R.K. & ASSOCIATES
 ARCHITECTS, ENGINEERS & PLANNERS
 E-31, GREEN PARK MAIN
 NEW DELHI-110 016
 TEL: 26563153, 26516751, FAX: 26862540
 e-mail: rka.architects@gmail.com

Table – A

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		05 Nos.(Towers)+3Nos(Commercial).		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	23%	60%	70%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	10%	11%	20%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0%	0%	0%
	3.2 Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	0%
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	0%
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	0%
	4.2 External (plaster, painting, facade, etc.)	0%	0%	0%




Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Excavation in ordinary Soil	100%		
2.	Laying of foundation					
	(i)	Raft	RCC of Building Raft	100%		
	(ii)	Pile	NA	NA		
3.	Number of basement(s)					
	(i)	Basement Level 1	NA	NA		
	(ii)	Basement level 2*	NA	NA		
4.	Waterproofing of the above sub-structure (wherever applicable)		Applying Water Proofing Compound	0%		
	Super-Structure Status					
5.	Total floors in the tower/ building		102 Nos	11%		
6.	Total area on each floor		11%of RCC works completed on total area	11%		
7.	Stilt floor/ ground floor		Work in progress	60%		
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower..... laid by end of quarter		(45% to 55%)	55%		
9.	Status of construction					
	(i)	Walls on floors	RCC work in progress	11%		
	(ii)	Staircase	RCC work in progress	11%		
	(iii)	Lift wells along with water proofing	Yet to be started	0%		
	(iv)	Lift lobbies/ common areas floor wise	Work in progress	11%		
10.	Fixing of door and window frames in flats/ units		Yet to be started	0%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	NA	Pumps & Electrical Panels	NA	0%
	(ii)	Electrical works including wiring	Yet to be started	Yet to be started	0%	0%
	(iii)	Plumbing works	Yet to be started	Yet to be started	0%	0%
12.	Status of wall plastering					
	(i)	External plaster	Yet to be started	0%		
	(ii)	Internal plaster	Yet to be started	0%		
13.	Status of wall tiling					
	(i)	In bathroom	Yet to be started	0%		
	(ii)	In kitchen	Yet to be started	0%		
14.	Status of flooring					
	(i)	Common areas	Yet to be started	0%		
	(ii)	Units/ flats	Yet to be started	0%		

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	Yet to be start	0%
	(ii)	External walls	Yet to be start	0%
16.	Status of finishing			
	(i)	Staircase with railing	Yet to be start	0%
	(ii)	Lift wells	Yet to be start	0%
	(iii)	Lift lobbies/ common areas floor wise	Yet to be start	0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Yet to be start	0%
	(ii)	Sanitary fixtures	Yet to be start	0%
	(iii)	Modular kitchen		NA
	(iv)	Electrical fittings/ lighting	Yet to be start	0%
	(v)	Gas piping (if any)		NA
	(other than flat/units)			
	(vi)	Lifts installation	Yet to be start	0%
	(vii)	Overhead tanks	Yet to be start	0%
	(viii)	Underground water tank	Yet to be start	0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Yet to be start	0%
	(x)	Electrical fittings in common areas	Yet to be start	0%
	(xi)	Compliance to conditions of environment/ CRZ NOC	Yet to be start	0%
18.	Waterproofing of terraces		Yet to be start	0%
19.	Entrance lobby finishing		Yet to be start	0%
20.	Status of construction of compound wall(Fencing Work)		Works in Progress	100%

Note: (*) extend rows as per requirement.

Handwritten signature




Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements(Temporary)	Yes	60%	
2.	Parking	NA		
	Covered no.	NA		
	Open no.	NA		
3.	Water supply	Yes	0%	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	0%	
5.	Storm water drains	Yes	0%	
6.	Landscaping & tree plantation(Temporary)	Yes	60%	
7.	Parks and playgrounds	Yes	0%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8.	Shopping area	Yes	0%	
9.	Street lighting/ electrification	Yes	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	0%	
11.	Solid waste management & disposal	Yes	0%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	No		
13.	Energy management (solar)	Yes	0%	
14.	Fire protection and fire safety requirements	Yes	0%	
15.	Electrical meter room, sub-station, receiving station	Yes	0%	
16.	Site Office(Temporary)	NA	100%	
B-2	Community building to be transferred to RWA			
17.	Community centre	Yes	0%	
18.	others	NA		
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	NA		
20.	Dispensary	NA		
21.	Club	NA		
22.	Others	NA		
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

Note: (*) extend as per requirement

