


Architect's Certificate		
Report for quarter ending		30 June 2024
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Suncity Avenue 76, Affordable Residential Group housing Colony,
2.	Location	Sector 76, Gurugram
3.	Licensed area in acres	10 Acre,
4.	Area for registration in acres	10 Acre,
5.	HARERA registration no.	78 of 2019 - (RC/REP/HARERA/GGM/384/116/2019 /78dated 23.12.2019)
6.	Name of licensee	Suncity Projects Pvt Ltd
7.	Name of collaborator	Not Applicable
8.	Name of developer	Suncity Projects Pvt Ltd
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	07/07/2024
2.	Name of Architect/ Architect's firm	VASTUKRITI
3.	Date of site inspection	05/07/2024
3.	Following technical professionals are appointed by promoter: - (as applicable)	

For Suncity Projects Pvt. Ltd.


Auth. Signatory


ROHIT JAIN
Reg. No. CA/88/1424

Sr. No.	Consultants	Name
1.	Site engineer	Mr. Kundan Kumar
2.	Structural consultant	Chordia Techno Consultants
3.	Proof consultant	Arvind Gupta Consultants
4.	MEP consultant	Art Consultant
5.	Site supervisor/in charge	Mr. Lalan Kumar
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date : 07.07.2024

Yours faithfully,

Place : New Delhi

Signature & name (in block letters)
with stamp of architect


ROHIT JAIN
 Regn. No: CA 88/11424

Council of architects (CoA) : CA 88/11424
registration no.

Council of architects (CoA) : 31.12.2030
registration valid till (date)

For Suncity Projects Pvt. Ltd.

 Auth. Signatory

Table - A

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			Tower A1		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0	Rs.220 lakh/- approx.	2.08%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0	Rs.397 lakh/- approx.	3.75%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	Rs.5.04 lakh/- approx.	Rs.25.24 lakh/- approx.	0.24%
	3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs.13.58 lakh/- approx.	Rs.45.27 lakh/- approx.	0.43%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs.11.60 lakh/- approx.	Rs.77.38 lakh/- approx.	0.73%
4.	Finishing				
	4.1	Internal (plaster, tiling, flooring, painting, etc. within units and common areas)	Rs.81.11 lakh/- approx.	Rs.99.44 lakh/- approx.	0.94%
	4.2	External (plaster, painting, facade, etc.)	Rs.34.76 lakh/- approx.	Rs.42.62 lakh/- approx.	0.40%

For Suncity Projects Pvt. Ltd.

Dheeraj

Auth. Signatory


Rohit Jain
ROHIT JAIN
Dem. No. CA/88/1424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19sqm (FAR)			
7.	Stilt floor/ ground floor		148.19sqm (G.C)			
8.	Status of laying of slabs floor wise		15th Floor		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15th Floor		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower A2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs.220 lakh/- approx.	2.08%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.397 lakh/- approx.	3.75%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs.5.04 lakh/- approx.	Rs.25.24 lakh/- approx.	0.238%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	Rs.13.58 lakh/- approx.	Rs.45.27 lakh/- approx.	0.427%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs.11.60 lakh/- approx.	Rs.77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs.75.73 lakh/- approx.	Rs.99.44 lakh/- approx.	0.80%
4.2	External (plaster, painting, facade, etc.)	Rs.32.45 lakh/- approx.	Rs.42.62 lakh/- approx.	0.40%

For Suncity Projects Pvt. Ltd.


Auth. Signatory


ROHIT JAIN
Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th Floor		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 th Floor		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(i)	Lifts installation	Completed	100%
	(ii)	Overhead tanks	Completed	100%
	(iii)	Underground water tank	Completed	100%
	(iv)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(v)	Electrical fittings in common areas	Completed	100%
	(vi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Prinshu
ROHIT JAIN
Dom. No. C-1/83/1424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B1		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs.245 lakh/- approx.	2.318%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.397 lakh/- approx.	3.750%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs.7.57 lakh/- approx.	Rs.25.24lakh/- approx.	0.238%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs.5.15 lakh/- approx.	Rs.51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs.15.47 lakh/- approx.	Rs.77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs.77.82 lakh/- approx.	Rs.127.86 lakh/- approx.	1.21%
4.2	External (plaster, painting, facade, etc.)	Rs.33.35 lakh/- approx.	Rs.54.79 lakh/- approx.	0.52%

Rohit Jain
ROHIT JAIN
 Regn. No. CA/38/11424



Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 th floors		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

For Suncity Projects Pvt. Ltd.


 Auth. Signatory

ROHIT JAIN
 Rem. No. CM/88/1424

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of Installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs.243 lakh/- approx.	2.3%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.397 lakh/- approx.	3.75%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs.2.52 lakh/- approx.	Rs.25.24 lakh/- approx.	0.238%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs.5.15 lakh/- approx.	Rs.51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs15.47 lakh/- approx.	Rs77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs.86.15 lakh/- approx.	Rs.127.86 lakh/- approx.	1.21% 
4.2	External (plaster, painting, facade, etc.)	Rs.36.92 lakh/- approx.	Rs.54.79 lakh/- approx.	0.52% 

[Signature]
ROHIT JAIN
Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55sqm (FAR)			
7.	Stilt floor/ ground floor		610.64sqm (G.C)			
8.	Status of laying of slabs floor wise		15 floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 floors		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

Rohit Jain
ROHIT JAIN
Regn. No. CA/88/11424

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (If any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%


For Suncity Projects Pvt. Ltd.

 Auth. Signatory


ROHIT JAIN
 Regm. No. CA/88/11424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B3		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 242 lakh/- approx.	2.285%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs. 397 lakh/- approx.	3.750 %
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs. 2.52 lakh/- approx.	Rs. 25.24 lakh/- approx.	0.215%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs. 5.15lakh/- approx.	Rs. 51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 11.60 lakh/- approx.	Rs. 77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 88.99 lakh/- approx.	Rs. 127.86 lakh/- approx.	1.21%
4.2	External (plaster, painting, facade, etc.)	Rs. 38.13 lakh/- approx.	Rs. 54.79 lakh/- approx.	0.52%

For Suncity Projects Pvt. Ltd.


 Auth. Signatory

ROHIT JAIN
 Regn. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work	
	Sub-Structure Status				
1.	Excavation		Completed	100%	
2.	Laying of foundation				
	(i)	Raft	Completed	100%	
	(ii)	Pile	N/A	N/A	
3.	Number of basement(s) 0		N/A	N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A	N/A	
	Super-Structure Status				
5.	Total floors in the tower/ building		G+14		
6.	Total area on each floor		566.55 sqm (FAR)		
7.	Stilt floor/ ground floor		610.64 sqm (G.C)		
8.	Status of laying of slabs floor wise		15 floors completed	100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 floors completed	100%	
9.	Status of construction				
	(i)	Walls on floors	Completed	100%	
	(ii)	Staircase	Completed	100%	
	(iii)	Lift wells along with water proofing	Completed	100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed	100%	
10.	Fixing of door and window frames in flats/ units		Completed	100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat) External works
	(i)	Mechanical works	Completed	100%	
	(ii)	Electrical works including wiring	Completed	100%	
	(iii)	Plumbing works	Completed	100%	
12.	Status of wall plastering				
	(i)	External plaster	N/A	N/A	

	(ii)	Internal plaster	N/A	N/A
13.		Status of wall tiling		
	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.		Status of flooring		
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.		Status of white washing		
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.		Status of finishing		
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.		Status of installation		
		(within flat/unit)		
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (If any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A

18.	Waterproofing of terraces	Completed	100%
19.	Entrance lobby finishing	Completed	100%
20.	Status of construction of compound wall	Completed	100%


Rohit Jain
ROHIT JAIN
 Reg. No. CA/88/11424

For Suncity Projects Pvt. Ltd.
Sheela
 Auth. Signatory

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B4		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 242 lakh/- approx.	2.285 %
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs. 397 lakh/- approx.	3.750%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs. 7.57 lakh/- approx.	Rs. 25.24 lakh/- approx.	0.238%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs. 10.31 lakh/- approx.	Rs. 51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 11.60 lakh/- approx.	Rs. 77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 105.65 lakh/- approx.	Rs. 113.65 lakh/- approx.	1.07%
4.2	External (plaster, painting, facade, etc.)	Rs. 45.27 lakh/- approx.	Rs. 48.70 lakh/- approx.	0.46%

Rohit Jain
ROHIT JAIN
 Perm. No. CA/88/1424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s)		Nil			
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th Floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 th Floors		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					


ROHIT JAIN
Regn. No. CA/88/11

For Suncity Projects Pvt. Ltd.

[Signature]


Auth. Signatory

[Signature]
ROHIT JAIN
Rem. No. CA/88/11424

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Rohit Jain
ROHIT JAIN
Regn. No. CA/884424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B5		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 242 lakh/- approx.	2.285%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs. 397 lakh/- approx.	3.750%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs. 7.57lakh/- approx.	Rs. 25.24 lakh/- approx.	0.238%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs. 10.31 lakh/- approx.	Rs. 51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 11.60 lakh/- approx.	Rs. 77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 113.65 lakh/- approx.	Rs. 113.65 lakh/- approx.	1.07%
4.2	External (plaster, painting, facade, etc.)	Rs. 48.70 lakh/- approx.	Rs. 48.70 lakh/- approx.	0.46%


ROHIT JAIN
Regd. No. CA/88/

Roohi Jain
ROHIT JAIN
Team. No. CA/88/1424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		15			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		610.64 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th Floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 th Floors		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

For Suncity Projects Pvt. Ltd.


Rohit Jain
Auth. Signatory

ROHIT JAIN
Phone No. 988611424

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%


ROHIT JAIN
Regn. No. CA/88/1424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B6		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 230 lakh/- approx.	2.179%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs. 397 lakh/- approx.	3.75%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs. 5.04 lakh/- approx.0	Rs. 25.24 lakh/- approx.	0.238%
3.2	Electrical (conduiting, wiring, fixtures, etc.)	Rs. 10.31 lakh/- approx.0	Rs. 51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 11.60 lakh/- approx.0	Rs. 77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 89.08 lakh/- approx.	Rs. 113.65 lakh/- approx.	1.07%
4.2	External (plaster, painting, facade, etc.)	Rs. 38.17 lakh/- approx.	Rs. 48.70 lakh/- approx.	0.46%


ROHIT J.
Form. No. CA/8

For Suncity Projects Pvt. Ltd.


Rohit Jain
Auth. Signatory

Rohit Jain
ROHIT JAIN
Perm. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		519.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th Floor		100%	
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		15 th Floor		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B7		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 243 lakh/- approx.	2.3%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs. 397 lakh/- approx.	3.750%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs. 5.04 lakh/- approx.	Rs. 25.24 lakh/- approx.	0.238%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs. 5.15 lakh/- approx.	Rs. 51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 19.34 lakh/- approx.	Rs. 77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs. 97.93 lakh/- approx.	Rs. 127.86 lakh/- approx.	1.21%
4.2	External (plaster, painting, facade, etc.)	Rs. 41.37 lakh/- approx.	Rs. 54.79 lakh/- approx.	0.52%


ROHIT JAIN
Comm. No. CA/88

For Suncity Projects Pvt. Ltd,

Sheela
Auth. Signatory


ROHIT IAIN
Room No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th Floors		100%	
	Cumulative number of slabs in the building/ tower 15 Slabs laid by end of quarter		15 th Floors		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100.00%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	90%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Rohit Jain
ROHIT JAIN
Reg. No. CA/88/1424

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower B8		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs. 243 lakh/- approx.	2.30%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs. 397 lakh/- approx.	3.750%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs. 5.04 lakh/- approx.	Rs. 25.24 lakh/- approx.	0.238%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs. 5.15 lakh/- approx.	Rs. 51.59 lakh/- approx.	0.487%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs. 19.34 lakh/- approx.	Rs. 77.38 lakh/- approx.	0.731%
4.	Finishing			
4.1	Internal (plaster, tiling, flooring, painting, etc. within units and common areas)	Rs. 96.53 lakh/- approx.	Rs. 127.86 lakh/- approx.	1.21%
4.2	External (plaster, painting, facade, etc.)	Rs. 41.37 lakh/- approx.	Rs. 54.79 lakh/- approx.	0.52%


ROHIT
Gen. No. C

For Suncity Projects Pvt. Ltd.

[Signature]

Auth. Signatory

[Signature]
ROHIT JAIN
Rem. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
Super-Structure Status						
5.	Total floors in the tower/ building		G+14			
6.	Total area on each floor		566.55 sqm (FAR)			
7.	Stilt floor/ ground floor		591.32 sqm (G.C)			
8.	Status of laying of slabs floor wise		15 th Floors		100%	
	Cumulative number of slabs in the building/ tower <u>15 Slabs</u> laid by end of quarter		15 th Floors		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

For Suncity Projects Pvt. Ltd,


Sheela

Auth. Signatory

Rohit Jain
ROHIT JAIN
Form. No. CA/88/11424

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	(other than flat/units)			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%


Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower C1		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs.194 lakh/- approx.	1.834%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.344 lakh/- approx.	3.250%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs.7.65 lakh/- approx.	Rs.21.88 lakh/- approx.	0.207%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs.13.73 lakh/- approx.	Rs. 39.24 lakh/- approx.	0.370%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs.23.47 lakh/- approx.	Rs.67.06 lakh/- approx.	0.633%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs.80.03 lakh/- approx.	Rs.80.03 lakh/- approx.	0.412%
4.2	External (plaster, painting, facade, etc.)	Rs.34.29 lakh/- approx.	Rs.34.29 lakh/- approx.	0.32%



Rohit Jain
ROHIT JAIN
 Gen. No. CA/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
Super-Structure Status						
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		535.31 sqm (G.C)			
8.	Status of laying of slabs floor wise		13 th Floor		100%	
	Cumulative number of slabs in the building/ tower <u>13 Slabs</u> laid by end of quarter		13 th Floor		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100.00%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	
	(ii)	Internal plaster	N/A		N/A	
13.	Status of wall tiling					

For Suncity Projects Pvt. Ltd.


 Auth. Signatory


ROHIT JAIN
 Date: 10/04/2024

	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.	Status of flooring			
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.	Status of white washing			
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.	Status of finishing			
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.	Status of installation			
	[within flat/unit]			
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
	[other than flat/units]			
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%
	(xi)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.	Waterproofing of terraces		Completed	100%
19.	Entrance lobby finishing		Completed	100%
20.	Status of construction of compound wall		Completed	100%

Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		Tower C2		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	0	Rs.194 lakh/- approx.	1.834%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0	Rs.344 lakh/- approx.	3.250%
3.	MEP			
3.1	Mechanical (lifts, ventilation, etc.)	Rs 7.65 lakh/- approx.	Rs 21.88 lakh/-approx.	0.207%
3.2	Electrical (conducting, wiring, fixtures, etc.)	Rs 13.73 lakh/- approx.	Rs 39.24 lakh/-approx.	0.241%
3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	Rs 23.47 lakh/- approx.	Rs 67.06 lakh/-approx.	0.633%
4.	Finishing			
4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	Rs 80.03 lakh/- approx.	Rs 80.03 lakh/-approx.	0.76%
4.2	External (plaster, painting, facade, etc.)	Rs 34.29 lakh/- approx.	Rs 34.29 lakh/-approx.	0.32%

For Suncity Projects Pvt. Ltd.

Sheela

Auth. Signatory


Rohit Jain
ROHIT JAIN
Proj. No. C4/88/11424

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation		Completed		100%	
2.	Laying of foundation					
	(i)	Raft	Completed		100%	
	(ii)	Pile	N/A		N/A	
3.	Number of basement(s) 0		N/A		N/A	
4.	Waterproofing of the above sub-structure (wherever applicable)		N/A		N/A	
	Super-Structure Status					
5.	Total floors in the tower/ building		G+12			
6.	Total area on each floor		495.19 sqm (FAR)			
7.	Stilt floor/ ground floor		539.38 sqm (G.C)			
8.	Status of laying of slabs floor wise		13th Floor		100%	
	Cumulative number of slabs in the building/ tower <u>13 Slabs</u> laid by end of quarter		13th Floor		100%	
9.	Status of construction					
	(i)	Walls on floors	Completed		100%	
	(ii)	Staircase	Completed		100%	
	(iii)	Lift wells along with water proofing	Completed		100%	
	(iv)	Lift lobbies/ common areas floor wise	Completed		100%	
10.	Fixing of door and window frames in flats/ units		Completed		100%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	Completed		100%	
	(ii)	Electrical works including wiring	Completed		100%	
	(iii)	Plumbing works	Completed		100%	
12.	Status of wall plastering					
	(i)	External plaster	N/A		N/A	

	(ii)	Internal plaster	N/A	N/A
13.		Status of wall tiling		
	(i)	In bathroom	Completed	100%
	(ii)	In kitchen	Completed	100%
14.		Status of flooring		
	(i)	Common areas	Completed	100%
	(ii)	Units/ flats	Completed	100%
15.		Status of white washing		
	(i)	Internal walls	Completed	100%
	(ii)	External walls	Completed	100%
16.		Status of finishing		
	(i)	Staircase with railing	Completed	100%
	(ii)	Lift wells	Completed	100%
	(iii)	Lift lobbies/ common areas floor wise	Completed	100%
17.		Status of installation		
		(within flat/unit)		
	(i)	Doors and windows panels	Completed	100%
	(ii)	Sanitary fixtures	Completed	100%
	(iii)	Modular kitchen	N/A	N/A
	(iv)	Electrical fittings/ lighting	Completed	100%
	(v)	Gas piping (if any)	N/A	N/A
		(other than flat/units)		
	(vi)	Lifts installation	Completed	100%
	(vii)	Overhead tanks	Completed	100%
	(viii)	Underground water tank	Completed	100%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	Completed	100%
	(x)	Electrical fittings in common areas	Completed	100%

Rohit Jain
ROHIT JAIN
Regn. No. CA/98/11424

	(x)	Compliance to conditions of environment/ CRZ NOC	N/A	N/A
18.		Waterproofing of terraces	Completed	100%
19.		Entrance lobby finishing	Completed	100%
20.		Status of construction of compound wall	Completed	100%


ROHIT JAIN
Regn. No. CA/88/11424

For Suncity Projects Pvt. Ltd.,



Auth. Signatory

Table - B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	100%	100%
2.	Parking	Yes	100%	100%
	Covered no. <u>0</u>	No		
	Open no. <u>1464</u>	Yes		At Site
3.	Water supply	Yes	100%	100%
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	100%	100%
5.	Storm water drains	Yes	100%	100%
6.	Landscaping & tree plantation	Yes	100%	100%
7.	Parks and playgrounds	Yes	100%	100%
	Fixing of children play equipment's	No	N/A	
	Benches	No	N/A	
8.	Shopping area	Yes	100%	100%
9.	Street lighting/ electrification	Yes	100%	100%
10.	Treatment and disposal of sewage and sullage water/ STP	Yes	100%	100%
11.	Solid waste management & disposal	Yes	100%	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	100%	
13.	Energy management (solar)	Yes	100%	
14.	Fire protection and fire safety requirements	Yes	100%	
15.	Electrical meter room, sub-station, receiving station	Yes	100%	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	N/A		
18.	others	N/A		
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools/Creche	Yes	100%	
20.	Dispensary	N/A		
21.	Club/Community	Yes	100%	
22.	Others			
B-4	Services/ facilities to be transferred to competent authority			
23.	*			

Note: (*) extend as per requirement

For Suncity Projects Pvt. Ltd.

Sheela

Auth. Signatory

Roht Jain
ROHT JAIN
Regn. No. CA/88/11424