

Information as on 31th Dec-20

<u>Subject: -</u> Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA situated** Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	Apartment/ Building	Infrastructure & Facilities	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i,e Sep - 20)	7176	215	7391
3	Cost Incurred During the Quarter 4-2020 (Oct-20 to Dec-20)	123	5	128
4	Total cost Incurred till Dec-20	7300	220	7520
5	Rebate for Un-Finished Item + S.Tax (i,e Sep-20)	204	0	204
6	Rebate for Un-Finished Item + S.Tax (Oct-20 to Dec-20)	47	0	47
7	Total Rebate for Un-Finished Item + S.Tax	251	0	251
8	Balance Construction Cost	3058	427	3485

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

C. Engr. (I)

Place:-

Dated:-