

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 31st Mar-21

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e Dec - 20)	7300	220	7520
3	Cost Incurred During the Quarter 1-2021 (Jan-21 to Mar-21)	93	7	100
4	Total cost Incurred till Mar-21	7393	227	7620
5	Rebate for Un-Finished Item + S.Tax (i.e Dec - 20)	251	0	251
6	Rebate for Un-Finished Item + S.Tax 1-2021 (Jan-21 to Mar-21)	35	0	35
7	Total Rebate for Un-Finished Item + S.Tax	286	0	286
8	Balance Construction Cost	2930	420	3350

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully

VIVEK GARG
B.E. (CIVIL), MIV
C. Engr. (I)

Place:-

Dated:-