



ANNEXURE 6-C
CHARTERED ACCOUNTANTS CERTIFICATE
To whom so ever it may concern

REPORT FOR QUARTER ENDING	March 2021 (Quarter No 1 Of 2021)
----------------------------------	-----------------------------------

Subject: Certificate of progress of construction work:

Name of the Project	"NEAL CITY" located at Village Bhupani, Sector-98, Tehsil & District Faridabad, Haryana
Report for quarter ending *	01.01.2021 to 31.03.2021
RERA Registration No.	HRERA-PKL-FBD-169-2019, DATED 21/10/2019
Projected Date of Completion	31-12-2023
Name of License Holder	M/S. SOHA DEVELOPERS PRIVATE LIMITED
Name of Collaborator	NA
Name of Developer	M/S. SOHA DEVELOPERS PRIVATE LIMITED
DTCP License no.	97 of 2019 dated 31.08.2019
Validity of license upto	30.08.2024



Sir,

1. I/ We have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter of the above mentioned project.

1.	Date of certifying withdrawal of money from separate RERA account at the end of the quarter	March, 2021
2.	Name of chartered accountant firm/individual	Hitesh Kumar Jain

2. I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as completed on the date of this certificate is as given in table A and B below.

Yours Faithfully,

For Hitesh Kumar Jain

CA Hitesh Jain

(Membership Number - 559365)

UDIN: 21559365AAAABN7560



Dated 24.06.2021

Place :- Faridabad

Table -A

Sr. No	Particulars	Amount (in Rs. Lakhs)	
		Estimated (Column - A)	Incurred & Paid (Column - B)
1.	(I) Land Cost: Cost of land or development rights (as per collaboration agreement), lease premium, lease rent and legal cost	564.63	564.63
	Total land cost	564.63	564.63
	(II) Development Cost/Cost of Construction:	Estimated (Column -A)	Incurred & Paid (Column -B)
	a. (i) Estimated Cost of Construction as certified by Engineer (Column - A)	NA	NA
	(ii) Estimated cost of internal services/community facilities based on service plan and estimates as approved by competent authority (Column-A)	674.08	
	(iii) Actual Cost of Construction incurred and paid as per the RERA Bank Account/ books of accounts as verified by the CA (column - B)	NA	NA
	(iv) Actual cost of internal services /community facilities paid from RERA bank account/books of accounts as verified by the CA (Column-B) Note: (for adding to total cost of construction incurred, Minimum of (i)+(ii) or (iii)+(iv) is to be considered)		485.65
	(v) On-site overhead expenditure for development of project excluding cost of construction as per (i) or (ii) above, i.e. salaries, consultant's fees, site overheads, cost of machineries and equipment including its hire and maintenance costs, consumables etc.	728.63	343.40



	b. Statutory payments (EDC/IDC, taxes, cess, fees, charges and premiums to any statutory authority)	1550.00	1103.48
	c. Interest paid to financial institutions, scheduled banks, non-banking financial institution (NBFC) or money lenders on construction funding or money borrowed for construction	53.00	0.00
	Total development cost	3570.34	2497.16
2.	Total estimated cost of the real estate project (1(I) + 1 (II)) of estimated column –A	3570.34	
3.	Total cost incurred and paid of the real estate project (1(I) + 1 (II)) of Incurred and Paid Column – B	2497.16	
4.	Percentage of completion of construction work (as per project architect's certificate by the end of month/quarter)	Not Available	
5.	Proportion of the amount paid till the end of month/quarter towards land and construction cost vis-à-vis the total estimated cost.	69.94%	
6.	Amount which can be withdrawn from the separate RERA bank Account. Total estimated cost x proportion of cost incurred and paid	(sr. number 2 x sr. number 5) 2497.16	
7.	Less: Amount withdrawn till date of this certificate as per the books of accounts and bank statement	2048.72	
8.	Net Amount which can be withdrawn from the separate RERA bank Account under this certificate.	448.44	



Table- B

Details of RERA Bank Account:

Bank Name	AU SMALL FINANCE BANK
Branch Name	SECTOR-16, HUDA MARKET, FARIDABAD,HR.
Account No.	1921211823982450
IFSC Code	AUBL0002118

3. This certificate is being issued as per the requirement of compliance in accordance with Real Estate (Regulation and Development) Act/Rules by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the Company; It is based on the verification of books of accounts and other related documents till (date) 31.03.2021.
4. Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/development, land cost and statutory dues/ charges. All statutory approvals as applicable on promoter are also valid on date.

Yours Faithfully,

For Hitesh Kumar Jain

CA Hitesh Jain

(Membership Number 559365)

UDIN: 21559365AAAAEN7560



Dated 24.06.2021

Place :- Faridabad