

A.K ENGINEERING & ASSOCIATES



A-57, Behind Sanjay Park, Laxmi Nagar, East Delhi, Pin:110092

E-mail: mdabidkalam@gmail.com

Reg No.: 132540110028

CF NO.: 17122837

Annexure B

Engineer's Certificate		
Report for quarter ending		30th June, 2024
Subject		Certificate of percentage of completion of construction work of the project at the end of the quarter:
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
Sr. No.	Particulars	Information
1.	Project/phase of the project	Project Area 4314.13 sq mtr, Commercial Cum Residential Colony, SCO Phase-II
2.	Location	Village Bhatola, Sector-79, Faridabad
3.	Licensed area in acres	11.49375 Acres
4.	Area for registration in acres	1.066 Acres
5.	HARERA Registration No.	315 of 2017
6.	Name of licensee	Robust Buildwell Private Limited
7.	Name of collaborator	N.A.
8.	Name of developer	Robust Buildwell Private Limited
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	23-Jul-24
2.	Name of engineering firm/ individual	A.K. Engineering & Associates
3.	Date of site inspection	17-Jul-24
3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr Deep Chand Panth
2.	Structural consultant	Mr Pankaj Varshney
3.	Proof consultant	
4.	MEP consultant	Mr Dharmendra Singh
5.	Quantity surveyor	Mr Ravi Chauhan
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on structural drawing/ plans made available to us for the project under reference by the developer and consultants & the schedule of items and quantity for the entire work as calculated by quantity surveyor appointed by developer/ engineer and the site inspection carried out by us. (Amount in Lakhs)	
1.	Total estimated cost for completion of building(s) in the aforesaid project under reference (Total of table A & B)	1590
2.	Estimated cost incurred till date (based on site inspection)	1590
3.	The balance cost of completion of civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana.	0
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for building(s) from the HUDA AUTHORITY being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.	
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	
Date	23-Jul-24	Yours faithfully,
Place	New Delhi	
Local authority license No.		
Local authority license no. valid till (date)		

MD ABID KALAM
Reg. No. 132540110028
East Delhi, Pin-110092

A.K ENGINEERING & ASSOCIATES



A-57, Behind Sanjay Park , Laxmi Nagar, East Delhi, Pin:110092

E-mail: mdabidkalam@gmail.com,

Reg No.: 132540110028

CF NO.: 17122837

Table - A

Building/ Tower No.		SCO Phase-II
Name of the building/ tower if any		Commercial Cum Residential Colony
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration No. 315 of 2017 comes to	1134
2.	Total expenditure on the project/ phase	1134
3.	Percentage of work done with reference to total estimated cost	100%
4.	Balance estimate cost to be incurred on the project	0
5.	Cost incurred on additional/ extra items as on 30.06.2024 not included in the estimated cost (Table - C)	323

Table - B

Internal & External development works in respect of the entire project/ phase of the project			
Sr. No.	Particulars	Amount (Rs. in lacs)	
		External development works	Internal development works
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 30.06.2024 date	410	46
2.	Expenditure incurred as on 30.06.2024	410	46
3.	Work done in percentage (as percentage of the total estimated cost)	100%	100%
4.	Balanced cost to be incurred (based on estimated cost)	0	0
5.	Cost incurred on additional/ extra items as on 30.06.2024 not included in the estimated cost (table-D)	NA	NA

Table - C

EDC/ IDC etc in respect of the entire project/ phase of the project		
Sr. No.	Particulars	Amount (Rs. in lacs)
1	Total external development cost & infrastructure development charges as prescribed by the government as on 28.07.2017 date of registration	378
2	EDC, IDC paid so far as on 30.06.2024	323
3	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	85%
4	Balance EDC/ IDC to be paid	55

Table - D

List of extra/ additional items executed with cost (which were not part of original estimate of total cost)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1	Total external development cost and infrastructure development charges as prescribed by the government as on 28.07.2017 date of registration	

FOR OFFICE USE ONLY

1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as	The deviation if any with remarks

Handwritten signature of Md. Abid Kalam
Circular stamp: **Mr. Md. Abid Kalam**, Reg. No. 132540110028, Laxmi Nagar East Delhi, Pin-110092