

TO WHOMSOEVER IT MAY CONCERN

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended June, 2021 for **M3M Myden** Project at Gurugram is here as under:-

Quarterly Progress Report for the quarter ended 30.06.2021

| Head | Amount in Rs. Lakhs Only |
|--|--------------------------|
| Expenditure on construction of apartments | 225.19 |
| Expenditure on infrastructure & other structure. | |
| Other costs including EDC, taxes, etc | 62.63 |
| Total (Incurred) | 287.82 |
| Balance (Total Budgeted Cost, Excl. Land-Total Incurred) | 906.39 |

| Head | Amount in Rs. Lakhs Only |
|--|--------------------------|
| Opening Balance (Start of Qtr) | 76.10 |
| Amount collected against booked plots | 1118.11 |
| Amount availed from the bank/ financial institutions | 0.00 |
| Amount contributed by the promoters/ his associates | 0.00 |
| Any other receipt | 0.00 |
| Total | 1194.21 |

| Head | Amount in Rs. Lakhs Only |
|---|--------------------------|
| Opening balance at the beginning of the quarter | 76.10 |
| Amount deposited in Escrow Account | 1118.11 |
| Amount withdrawn during the quarter | 426.00 |
| Balance at the end of the quarter | 768.21 |



Money withdrawn by the Promoters for the purpose other than Project-Nil

| | |
|---|----------|
| 1.Cummulative Cost Incurred on Construcion of the Project | 12979.62 |
| 2. Percentage of remaining works in terms of Cost | 15.36% |
| 3. Estimaged Balance cost to be incurred | 2354.83 |

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,
For **Sudhir Kumar & Company**
Chartered Accountants
FRN No. 026296N

Sudhir Kumar

(CA Sudhir Kumar)
Proprietor
M.No 501230
UDIN:21501230AAAA- I O 1128



Place :Gurugram
Dated : 13-07-2021