

Ashish Sawe

B. Arch., FIV, ISO Internal Audit, IBBI Registered Valuer

Email: ashish.sawe@gmail.com

Mobile: +91-7044091174

Website: www.architectashishsawe.com

City: Delhi 110092

Email: architectashishsawe@gmail.com

Architect

SJARERA2/062021/M3M SCO84

Architect's Certificate*

Report for quarter ending		April 2021 – June2021	
Subject		Certificate of Percentage of completion of construction work of the project at the end of the quarter	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans		
	Sr.No.	Particulars	Information
	1.	Project/Phase of the project	SCO - M3M 84 Market (PLOTTED COMMERCIAL COLONY)
	2.	Location	Sector 84 Gurugram Haryana
	3.	Licensed area in acres	5.9407 Acres
	4.	Area for registration in acres	5.9407 Acres
	5.	HARERA registration no.	60 OF 2019, GGM/366/98/2019/60 DATED-15.10.2019
	6.	Name of licensee	M3M India Private Limited & (Smt. Pushpa Dhanuka, Sh. Manish Dhanuka, Sh. Arun Kumar Dhanuka, Smt. Mamta Dhanuka (Mamta Devi)
	7.	Name of collaborator	M3M India Private Limited,
	8.	Name of developer	M3M India Private Limited
2.	Details related to inspection are as under		
	1.	Date of certifying of percentage of construction work/ site inspection	03.07.2021
	2.	Name of Architect/ Architect's firm	Ar. Ashish Sawe
	3.	Date of site inspection	03.07.2021

3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Name
	1.	Site engineer
	2.	Structural consultant
	3.	Proof consultant
	4.	MEP consultant
	5.	Site supervisor/in charge



4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.

Date: 03.07.2020

Issued without prejudice,

Name :-Ar. ASHISH SAWE

Stamp :



Place : Gurugram

Council of Architecture (CoA)

Registration no. : CA/2001/28463

(CoA)

Registration valid till (date) : 31-12-2023

Table – A

Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)		SCO 84 is commercial plotted colony.		
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter (Sq.mt.)	Cumulative work done value till date (sq.mt.)	Percentage of work done to the total proposed work (%)
1.	Sub structure (Inclusive of excavation, foundation, basements, water proofing, etc.)	N.A.	N.A.	N.A.
2.	Super structure (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	N.A.	N.A.	N.A.
3.	MEP			
3.1	Mechanical (Lifts, ventilation, etc.)	N.A.	N.A.	N.A.
3.2	Electrical (conduiting, wiring, fixtures, etc.)	N.A.	N.A.	N.A.
3.3	Plumbing & Fire fighting (piping, pumps and pump room, fixtures, etc.)	N.A.	N.A.	N.A.
4.	Finishing			
4.1	Internal(plaster, tilling, flooring, painting, etc. within units and common areas)	N.A.	N.A.	N.A.
4.2	External (Plaster, painting, facade, etc.)	N.A.	N.A.	N.A.

Sr. No.	Tasks/ Activity		Description of work done	(%) of total proposed work
	Sub-Structure Status			
1	Excavation		N.A.	N.A.
2.	Laying of foundation			
	(i)	Raft	N.A.	N.A.

	(ii)	Pile	N.A.	N.A.
3.	Number of basement(s) (4)			
	(i)	Basement Level 1	N.A.	N.A.
	(ii)	Basement level 2*	N.A.	N.A.
	(iii)	Basement level 3	N.A.	N.A.
	(iv)	Basement level 4	N.A.	N.A.
4.	Waterproofing of the above sub-structure (wherever applicable)			
	Super-Structure Status			
5.	Total floors in the tower/ building		N.A.	N.A.
6.	Total area on each floor		N.A.	N.A.
7.	Stilt floor/ ground floor		N.A.	N.A.
8.	Status of laying of slabs floor wise		N.A.	N.A.
	Cumulative number of slabs in the building/ tower (6) laid by end of quarter		N.A.	N.A.
9.	Status of construction			
	(i)	Walls on floors	N.A.	N.A.
	(ii)	Staircase	N.A.	N.A.
	(iii)	Lift wells along with water proofing	N.A.	N.A.
	(iv)	Lift lobbies/ common areas floor wise	N.A.	N.A.
10.	Fixing of door and window frames in flats/ units			
11.	Status of MEP		Internal (within flat)	External works
	(i)	Mechanical works	N.A.	N.A.
	(ii)	Electrical works including wiring	N.A.	N.A.
	(iii)	Plumbing works	N.A.	N.A.
12.	Status of wall plastering			
	(i)	External plaster	N.A.	N.A.
	(ii)	Internal plaster	N.A.	N.A.
13.	Status of wall tiling			

14.	(i)	In bathroom	N.A.	N.A.
	(ii)	In kitchen	N.A.	N.A.
	Status of flooring			
	(i)	Common areas	N.A.	N.A.
	(ii)	Units/ flats	N.A.	N.A.

Sr. No.	Tasks/Activity		Description of work done	(%)of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	N.A.	N.A.
	(ii)	External walls	N.A.	N.A.
16.	Status of finishing			
	(i)	Staircase with railing	N.A.	N.A.
	(ii)	Lift wells	N.A.	N.A.
	(iii)	Lift lobbies/ common areas floor wise	N.A.	N.A.
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	N.A.	N.A.
	(ii)	Sanitary fixtures	N.A.	N.A.
	(iii)	Modular kitchen	N.A.	N.A.
	(iv)	Electrical fittings/ lighting	N.A.	N.A.
	(v)	Gas piping (if any)	N.A.	N.A.
	(other than flat/units)			
	(vi)	Lifts installation	N.A.	N.A.
	(vii)	Overhead tanks	N.A.	N.A.
	(viii)	Underground water tank	N.A.	N.A.
	(ix)	Firefighting fitting and equipment's as per CFO NOC	N.A.	N.A.
	(x)	Electrical fittings in common areas	N.A.	N.A.
(xi)	Compliance to conditions of environment/ CRZNOC	N.A.	N.A.	

18.	Waterproofing of terraces	N.A.	N.A.	
19.	Entrance lobby finishing	N.A.	N.A.	
20.	Status of construction of compound wall	N.A.	N.A.	
Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	(%)of work done	Remarks
B-1	Services			
1.	internal roads & pavements	Yes	60%	Under progress
2.	Parking			
	Covered no. Not Started	No	N.A.	N.A.
	Open	Yes	40%	Under progress
3.	Water supply	Yes	45%	Under progress
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	50%	Under progress
5.	Storm water drains	Yes	55%	Under progress
6.	Landscaping & tree plantation	Yes	30%	Under progress
7.	Parks and playgrounds	No	N.A.	N.A.
	Fixing of children play equipment's	No	N.A.	N.A.
	Benches	No	N.A.	N.A.
8.	Shopping area	No	N.A.	N.A.
9.	Street lighting/ electrification	Yes	60%	Under progress
10.	Treatment and disposal of sewage and Sullage water/ STP	Yes	50%	Under progress
11.	Solid waste management & disposal	Yes	55%	Under progress
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	60%	Under progress
13.	Energy management (solar)	No	N.A.	N.A.

14.	Fire protection and fire safety requirements	Yes	25%	Under progress
15.	Electrical meter room, sub-station, receiving station	Yes	40%	Under progress
16.	Other (option to add more)	No	N.A.	N.A.
B-2	Community building to be transferred to RWA			
17.	Community Centre	No	N.A.	N.A.
18.	Others	No	N.A.	N.A.
B-3	Community buildings not to be transferred to RWA/competent authority			
19.	Schools	No	N.A.	N.A.
20.	Dispensary	No	N.A.	N.A.
21.	Club	No	N.A.	N.A.
22.	Others	No	N.A.	N.A.
B-4	Services/ facilities to be transferred to competent authority			
23.	*	No	N.A.	N.A.

-----End of Report-----

02-07-2021

M3M SCO 84

