

Annexure B



| Engineer's Certificate | | |
|---------------------------|---|--|
| Report for quarter ending | | 30 June 2021 |
| Subject | | Certificate of percentage of completion of construction work of the project at the end of the quarter: |
| 1. | We have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant. | |
| Sr. No. | Particulars | Information |
| 1. | Project/phase of the project | Industrial Plotted colony for 560.38 acres, Sector 5, 7A & 7B and 8, Model Economic Township Limited. |
| 2. | Location | Sector 5, 7A & 7B, Village Dadri Toi, Sondhi, and Yakubpur, District Jhajar |
| 3. | Licensed area in acres | 1016.1 acres |
| 4. | Area for registration in acres | 562.012 acres |
| 5. | HARERA Registration No. | Registration number 135 of 2017 dated 28.08.2017 (88.725 acres) and Registration Number HRERA-PKL-JJR-6-2018 dated 27.04.2018 (472.3875 acres) & corrigendum HRERA-95-2020 dated 13.03.2020 and corrigendum HRERA-129-2021 dated 30.03.2021 |

| | | |
|----|--|--|
| | | |
| 6. | Name of licensee | Model Economic Township Limited |
| 7. | Name of collaborator | Not applicable |
| 8. | Name of developer | Model Economic Township Limited |
| 2. | Details related to inspection are as under | |
| 1. | Date of certifying of percentage of construction work/ site inspection | 03/07/2021 |
| 2. | Name of engineering firm/ individual | SMEC (India) Pvt Limited, 1 st floor, West wing, Novus tower, Plot no 18, sector 18, Gurgaon 122015 +91 124 4501100 |
| 3. | Date of site inspection | 03/07/2021 |

| | | |
|---------|--|--|
| 3. | Following technical professionals are appointed by promoter: - (as applicable) | |
| Sr. No. | Consultants | Name |
| 1. | Site engineer | SMEC (India) Pvt Limited, 1 st floor, West wing, Novus tower, Plot no 18, sector 18, Gurgaon 122015 +91 124 4501100 |
| 2. | Structural consultant | Not applicable as it is a plotted colony |
| 3. | Proof consultant | Not applicable as it is a plotted colony |
| 4. | MEP consultant | KY consultants, : 303 304 3rd floor, Star tower, close to Star Mall/BPTP park Centra, Block A, sector 30, Gurugram. |

| | | | |
|----|--|---|--|
| | 5. | Quantity surveyor | SMEC (India) Pvt Limited, 1st floor, West wing, Novus tower, Plot no 18, sector 18, Gurgaon 122015 +91 124 4501100 |
| 4. | We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer, billing done and the site inspection carried out by us. | | |
| | 1. | Total estimated cost for completion of the development works in the aforesaid project under reference (Excluding Statutory charges) | 365.85 crores (Total of table A and table B) |
| | 2. | Estimated cost incurred till date (based on site inspection and amount incurred as per accounts Excluding Statutory charges) | 150.53 crores |
| | 3. | The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana | 215.33 crores |
| 5. | The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the Industrial plotted colony from the Directorate of town and country planning being the competent authority under whose jurisdiction the aforesaid project is being implemented. | | |
| 6. | The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost. | | |
| 7. | I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms. | | |
| 8. | I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard | | |

| | |
|----|--|
| 9. | I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below; |
|----|--|

| | | |
|---|--|--|
| Date | 03.07.2021 | <p>Yours faithfully,</p>  <p>PANKAJ GOYAL</p>  <p>Signature & name (in block letters) with stamp of engineering firm/ individual</p> |
| Place | Gurugram | |
| | | |
| Local authority license No. | : 06 of 2012 (77.685 Acres Valid upto 31.01.2020, 16 of 2018 (817.225 Acres) Valid upto 22.02.2023 and 129 of 2019 (105.86875 Acres) Valid upto 03.12.2024 | |
| Local authority license no. valid till (date) | : 06 of 2012 (77.685 Acres Valid upto 31.01.2020, 16 of 2018 (817.225 Acres) Valid upto 22.02.2023 and 129 of 2019 (105.86875 Acres) Valid upto 03.12.2024 | |

| | |
|-------|--|
| *Note | |
| 1. | The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate. |
| 2. | (*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*). |
| 3. | The estimated cost includes all labour, material, equipment and machinery required to carry out entire work. |

| | |
|----|---|
| 4. | As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred. |
| 5. | All component of work with specifications are indicative and not exhaustive. |

| Table - A | | |
|---|--|----------------------|
| Building/ Tower No. | | Not Applicable |
| Name of the building/ tower if any | | Not Applicable |
| Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project) | | |
| Sr. No. | Particulars | Amount (Rs. in lacs) |
| 1. | Total estimated cost of the building/ tower as per registration No. _____ comes to | Not Applicable |
| 2. | Total expenditure on the project/ phase | Not Applicable |
| 3. | Percentage of work done with reference to total estimated cost | Not Applicable |
| 4. | Balance estimate cost to be incurred on the project | Not Applicable |
| 5. | Cost incurred on additional/ extra items as on _____ not included in the estimated cost (Table - C) | Not Applicable |

| Table - B | | |
|--|-------------|----------------------|
| Internal & External development works in respect of the entire project/ phase of the project | | |
| Sr. No. | Particulars | Amount (Rs. in lacs) |

| | | External development works | Internal development works |
|----|---|----------------------------|----------------------------|
| 1. | Total estimated cost of development works including amenities and facilities in the project/ phase as per the Latest approved layout plan (Excluding Statutory charges) | 5117 | 30024 |
| 2. | Expenditure incurred as on 30.06.2021 (Excluding Statutory charges) | 2823 | 11019 |
| 3. | Work done in percentage (as percentage of the total estimated cost) | 55.17% | 36.70% |
| 4. | Balanced cost to be incurred (based on estimated cost) | 2294 | 19005 |
| 5. | Cost incurred on additional/ extra items as on _____ not included in the estimated cost (table-D) | NA | NA |

| Table – C | | |
|---|---|---|
| EDC/ IDC etc in respect of the entire project/ phase of the project | | |
| Sr. No. | Particulars | Amount (Rs. in lacs) |
| 1. | Total external development cost and infrastructure development charges as prescribed by the government as on _____ date of registration | EDC Not applicable,. Paid in full for all other licenses. |
| 2. | EDC, IDC paid so far as on _____ | EDC Not applicable,. Paid in full for all other licenses. |
| 3. | EDC, IDC paid in terms of percentage of total EDC, IDC, etc. | EDC Not applicable,. Paid in full for all other licenses. |
| 4. | Balance EDC/ IDC to be paid | EDC Not applicable,. Paid in full for all other licenses. |

| Table – D |
|-----------|
|-----------|

| List of extra/ additional items executed with cost. (which were not part of the original estimate of total cost) | | |
|--|---|--|
| Sr. No. | Particulars | Amount (Rs. in lacs) |
| 1. | Total external development cost and infrastructure development charges as prescribed by the government as on date of registration | EDC Not applicable., Paid in full for all other licenses. One instalment to be paid for Lic 11 of 2021 |

Note: (*) extend as per requirement

| FOR OFFICE USE ONLY | | | |
|---------------------|-----------------------------------|--|-----------------------------------|
| 1. | The % of work done | The % of estimated cost incurred | The deviation if any with remarks |
| | | | |
| | | | |
| 2. | The % of the work done as on date | The % of work to be done by this time as per original projection | The deviation if any with remarks |
| | | | |
| | | | |