



# Er. Mahesh Singhal

B.E., M.I.E., M.I.C.I., F.I.V., Chartered Engineer,  
Approved Valuer, Arbitrator, Surveyor & Loss Assessor

Registered Valuer Immovable Property  
No. CAT-I/226/CCIT/JPR/Tech./09-10  
Under Ministry of Finance, Govt. of India

## ANNEXURE B

### Engineer's Certificate

<b>Report for quarter ending</b>	30 <sup>th</sup> June 2021		
<b>Subject</b>	Certificate of percentage of completion of construction work of the project at the end of the quarter:		
<b>1.</b>	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.		
	<b>Sr. No.</b>	<b>Particulars</b>	<b>Information</b>
	1.	Project/phase of the project	Suncity Avenue 76, Affordable Residential Group housing Colony
	2.	Location	Sector 76, Gurugram
	3.	Licensed area in acres	10 Acre,
	4.	Area for registration in acres	10 Acre
	5.	HARERA registration no.	78 of 2019 - (RC/REP/HARERA/GGM/384/116/2019/78 dated 23.12.2019)
	6.	Name of licensee	Suncity Projects Pvt. Ltd.
	7.	Name of collaborator	NA
	8.	Name of developer	Suncity Projects Pvt. Ltd.
<b>2.</b>	<b>Details related to inspection are as under</b>		
	1.	Date of certifying of percentage of construction work/ site inspection	12/07/2021
	2.	Name of engineering firm/ individual	M/s Triangle Engineers Pvt Ltd
	3.	Date of site inspection	07/07/2021

  
**Er. Mahesh Singhal**  
B.E., M.I.E., M.I.C.I., F.I.V.  
Approved Valuer, Arbitrator  
Chartered Engineer




**ANNEXURE B**

3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr. Kundan Kumar
2.	Structural consultant	CHORDIA TECHNO CONSULTANTS
3.	Proof consultant	Arvind Gupta Consultants
4.	MEP consultant	ART CONSULTANT
5.	Quantity surveyor	Mr. Kundan Kumar
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.	
1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference	13644.40 lakh
2.	Estimated cost incurred till date (based on site inspection)	3658.39lakh
3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana	9986.01 lakh
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the _____ being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.	

  
**Er. Mahesh Singhal**  
 B.E., M.I.E., M.I.C.I., F.I.V.  
 Approved Valuer, Arbitrator  
 Chartered Engineer

**ANNEXURE B**

7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	
8.	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard	
9.	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;	
Date	: 12/07/2021	 <b>Er. Mahesh Singhal</b> B.E., M.I.E., M.I.C.I., F.I.V. Approved Valuer, Arbitrator Chartered Engineer <b>Er. Mahesh Singhal</b> <b>M/s Triangle Engineers Pvt Ltd</b>
Place	: Gurugram	
Local authority license no.	: M-132915-9	
Local authority license no. valid till (date)	: Life time	
<b>*Note</b>		
1.	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.	
2.	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).	
3.	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.	
4.	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.	





**ANNEXURE B**

<b>Table - C</b>		
<b>EDC/ IDC etc. in respect of the entire project/ phase of the project</b>		
<b>Sr. No.</b>	<b>Particulars</b>	<b>Amount (Rs. In lacs)</b>
1.	Total external development cost and infrastructure development charges as prescribed by the government as on date of registration	0
2.	EDC, IDC paid so far as on	0
3.	EDC, IDC paid in terms of percentage of total EDC, IDC, etc.	100%
4.	Balance EDC/ IDC to be paid	0

<b>Table - D</b>		
<b>List of extra/ additional items executed with cost. (which were not part of the original estimate of total cost)</b>		
<b>Sr. No.</b>	<b>Particulars</b>	<b>Amount (Rs. in lacs)</b>
1.	Total external development cost and infrastructure development charges as prescribed by the government as on ..... date of registration	0

Note: (\*) extend as per requirement

<b>FOR OFFICE USE ONLY</b>			
1.	The % of work done	The % of estimated cost incurred	The deviation if any with remarks
2.	The % of the work done as on date	The % of work to be done by this time as per original projection	The deviation if any with remarks

  
**Er. Mahesh Singhal**  
 B.E., M.I.E., M.I.C.I., F.I.V.  
 Approved Valuer, Arbitrator  
 Chartered Engineer