

1-



QUARTERLY PROGRESS REPORT

NAME OF THE PROJECT/ PHASE

Suncity Avenue 76, Affordable Residential Group housing Colony,

REPORT FOR QUARTER ENDING

30.06.2021

REGISTRATION NO.

78 of 2019 -(RC/REP/HARERA/GGM/384/116/2019/78 dated 23.12.2019)

PROJECTED DATE OF COMPLETION

30.09.2024

NAME OF THE PROMOTER

Suncity Projects Pvt. Ltd.

For Suncity Projects Pvt. L. 1

Director/Authorised Sig-

-2 -

From	То						
Suncity Projects Pvt. Ltd.,	The Haryana Real Estate Regulatory						
LGF-10, Vasant Square Mall, Plot-A,	Authority, Gurugram, New PWD Rest						
Sector-B, Pocket-V, Community Centre,	House, Civil lines,						
Vasant Kunj, New Delhi - 110070	Gurugram - 122001						

Subject: Application for Quarterly progress report of project

Project name:

Suncity Avenue 76

Location of Project:

Sector 76, Gurugram

Sir,

Enclosed is an application for Quarterly progress report of real estate project as mentioned above for consideration of the Authority. Index of the documents is enclosed.

S.N.	PART	PARTICULARS	PAGE NO.
1.	Α	Physical progress	5
2.	В	Financial progress	21
3.	С	Miscellaneous	23

Dated: 14-07-2021

Signature of the authorized representative

Mobile No.: 9654131894

E-mail Id: info@suncityprojects.com

For and on the behalf of the

applicant/company Suncity Projects Pvt. Ltd

Affix seal of the applicant/company

For Suncity Projects Pvt. Ltd.

FORM QPR-I

	PARTICULARS OF	THE PROJECT
Sr. No.	Particular	Detail
1.	Name of the project/phase of the project registered	Suncity Avenue 76, Affordable Residential Group housing Colony,
2.	Web address of the project	www.suncityprojects.com
3.	Location	Sector 76, Gurugram
4.	Total licensed area of the project	10 Acre,
5.	Present phase registered (Phase no.)	Whole project
6.	Area of phase registered	10 Acre,
7.	No. of units in the project/ phase	1464 Residential flats & 10 Commercial units
8.	Type of Project or phase of the project	Affordable Group Housing Project
9.	Start date of the project/phase of the project	06.11.2019
	Validity of registration certificate	Valid from Valid upto
10.		06.11.2019 30.09.2024
11.	Quarter for which information is provided (quarter ending on)	30.06,2021

For Suncity Projects Pvt. Ltd Director/Authorised Constant -9 -

PART - A - PHYSICAL PROGRESS

 Schedule of physical progress at the end of the quarter plot wise (in case of plotted colony)

Block No.	No. of plots	Tentative completion date of services	Estimated no. of plots for which laying down of services complete at the end of the quarter	Actual no. of plots for which laying down of services complete at the end of the quarter	Variance	Remarks
Block 1						
Błock 2						
Block 3						
Block 4						
Block 5						
Total plots						

For Suncity Projects Pvt. Ltd.

Director/Authorised Signatory

 Schedule of physical progress at the end of the quarter apartment/ unit wise (in case of group housing and commercial)

Tower No.	No. of units	Tentative completion date	Estimated no. of units/ apartments complete in all respect ready for applying OC at the end of the quarter	Actual no. of units/ apartments complete in all respect ready for applying OC at the end of the quarter	Variance	Remarks
Tower A1	112	30/09/2024	0	0	0	
Tower A2	115	30/09/2024	0	0	0	
Tower B1	131	30/09/2024	0	0	0	
Tower B2	131	30/09/2024	0	0	0	
Tower B3	131	30/09/2024	0	0	0	
Tower B4	131	30/09/2024	0	0	0	
Tower B5	131	30/09/2024	0	0	0	
Tower B6	118	30/09/2024	0	0	0	
Tower B7	133	30/09/2024	0	0	0	
Tower B8	133	30/09/2024	0	0	0	
Tower C1	99	30/09/2024	0	0	0	
Tower C2	99	30/09/2024	0	0	0	
Total units	1464					
Commercial Unit	109	30/09/2024	0	0	0	

For Suncity Projects Pvt. Ltd

Director/Authorised Signal

			Tower A	1		
Sr. No.	Particulars Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.			Excavation 100% Foundation 1000%	Excavation 100% Foundation 100%	Nil	100%
2.			Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	
3.	MEP	- %	,			1 Te
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to star as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to star as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to star as per schedule
4.	Finish	ing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to star as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd

Director/Authorised Sign

-7 -

Tower A2	T	o	w	e	r	A	2
----------	---	---	---	---	---	---	---

Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.			Slab 0%, staircase 0%, lift wells 0%.	Slab 0%, staircase 0%, lift wells 0%.	Nil	**
3.	MEP		##			
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finish	ing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd

Director/Authorised

			Tower B	1		
Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.	excav	tructure (inclusive of ation, foundation, nents, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.	2. Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab, Block work, stair case, lift wells =53.33%	Slab, Block work, stair case, lift wells =53.33%	Nil	53.33%
3.	MEP					
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to star as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	26%	26%	Nil	26%
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	13%	13%	Nil	13%
4.	Finish	ing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

Zero_

For Suncity Projects Pvt. Ltd

			Tower	B2			
Sr. No.	Particulars Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Estimated physical progress %	Actual physical progress %	Variance	Remarks	
1.			Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil -	100%	
2.			Slab, block work, stair case, lift wells = 86.67%	Slab, block work, stair case, lift wells = 86.67%	Nil	86.67%	
3.	MEP						
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to star as per schedule	
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	43.33%	43.33%	Nil	43.33%	
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	33.33%	33,33%	Nil	33.33%	
4.	Finish	ing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule	
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	

For Suncity Projects Pyt. Ltd.

Rei

_						_
T			-	-	т	~
	83	w	-		м	-

			TOWELD							
Sr. No.	Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks				
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%				
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		Slab, Block work, stair case, lift wells =100%	Slab, Block work, stair case, lift wells =100%	Nil	100%				
3.	MEP									
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Níl	Yet to star as per schedule				
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	46,67%	46.67%	Nil	46.67%				
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	46.67%	46.67%	Nil	46.67%				
4.	Finish	ing				21				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule				
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule				

For Suncity Projects Pyt. Ltd.

-11

Director/Authorisad Signature

-				-	
т	-	 -	•	ю.	ж.

			Tower b	4				
Sr. No.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Estimated physical progress %	Actual physical progress %	Variance	Remarks		
1.			Excavation 40% Foundation 0%	Excavation 40% Foundation 0%	Nil	10%		
2.	brick stair c	structure (slabs, work, block work, ase, lift wells, ne rooms, water tank,	Slab 0% Block work 0%, stair case 0%, lift wells 0%.	Slab 0% Block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to star as per schedule		
3.	MEP							
	(1)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to star as per schedule		
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule		
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	NiI	Yet to star as per schedule		
4.	Finish	ing						
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule		
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule		

For Suncity Projects Pvt. Ltd

- 12-

100			_	-	-
T	n	TALL	m	12	5
	v	ww	•	.,	

			Tower B	5				
Sr. No.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Estimated physical progress %	Actual physical progress %	Variance	Remarks 25%		
1.			Excavation 100% Foundation 0%	Excavation 100% Foundation 0%	Nil			
2.	brick stair c	structure (slabs, work, block work, ase, lift wells, ne rooms, water tank,	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule		
3.	MEP							
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to star as per schedule		
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule		
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule		
4.	Finishing							
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule		
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule		

For Suncity Projects Pvt. Ltd

-13-

Director/Authorised Signatury

			Tower	B6			
Sr. No.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		physical physical		C D C T C C C C C C C C C C C C C C C C	Variance	Remarks
1.			Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%	
2.			brick work, block work, stair case, lift wells, machine rooms, water tank, case 0%, lift case 0%, lift		Nil	Yet to start as per schedule	
3.	МЕР	-10.	91				
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule	
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	NII	Yet to start as per schedule	
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
4.	Finish	ing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule	
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	

For Suncity Projects Pvt. Ltd

Т	-			_	m	-
	o	w	ngar	r	ĸ	-7
	•	**	700	ж.	**	ъ.

		3.0030.00	W. F.		
Particulars		Estimated physical progress %	Actual physical progress %	Variance	Remarks
excav	ation, foundation,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		brick work, block work, stair case, lift wells, machine rooms, water tank, case 0%, lift case 0%, lift		Nil	Yet to start as per schedule
MEP					
(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
Finish	ing				
(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule
	Sub st excave basen etc.) Super brick stair of machinetc.) MEP (i) (ii) (iii)	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) MEP (i) Mechanical (lifts, ventilation, etc.) (ii) Electrical (conduiting, wiring, fixtures, etc.) (iii) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.) Finishing (i) Internal (plaster, tilling, flooring, painting, etc. within units and common areas) (ii) External (plaster, painting, facade,	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) MEP (i) Mechanical (lifts, ventilation, etc.) (ii) Electrical (conduiting, wiring, fixtures, etc.) (iii) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.) Finishing (i) Internal (plaster, tilling, flooring, painting, etc. within units and common areas) (ii) External (plaster, painting, facade, own proofing)	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) MEP (i) Mechanical (lifts, ventilation, etc.) (ii) Electrical (conduiting wiring, fixtures, etc.) (iii) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.) Finishing (i) Internal (plaster, tilling, flooring, painting, etc. within units and common areas) (ii) External (plaster, painting, facade,	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.) Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.) SIab 0% block work of stair case, lift wells, wells 0%. MEP (i) Mechanical (lifts, ventilation, etc.) (ii) Electrical (conduiting wiring, fixtures, etc.) (iii) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.) Finishing (i) Internal (plaster, tilling, flooring, painting, etc. within units and common areas) (ii) External (plaster, painting, facade, of the state) of the state of the progress % Excavation 100% Foundation 100% Foundation 100% Foundation 100% Slab 0% block work 0%, stair case 0%, lift wells 0%. Nil Office of the state of

For Suncity Projects Pvt. Ltd.

Luis

			Toweri	38		
Sr. No.	0.70.700.000.70		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.			Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.			brick work, block work, stair case, lift wells, and block work own, stair case 0%, lift case 0%, lift case 0%, lift		Nil	Yet to start as per schedule
3.	MEP					ħ)
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	NiI	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finish	ing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Níl	Yet to start as per schedule

For Suncity Projects Pvt. Ltd

			Tower	C1			
Sr. No.	Particulars				Variance	Remarks	
1.	excav	ructure (inclusive of ation, foundation, nents, water proofing,	Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%	
2.	brick stair c	structure (slabs, work, block work, ase, lift wells, ne rooms, water tank,	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule	
3.	МЕР						
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule	
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule	
4.	Finish	ing					
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	NII	Yet to start as per schedule	
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule	

For Suncity Projects Pvt. Ltd

Director/Authorized Signatory

			Tower	C2		
Sr. No.	Particulars Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		Estimated physical progress %	Actual physical progress %	Variance	Remarks
1.			Excavation 100% Foundation 100%	Excavation 100% Foundation 100%	Nil	100%
2.	brick stair c	structure (slabs, work, block work, ase, lift wells, ne rooms, water tank,	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Slab 0% block work 0%, stair case 0%, lift wells 0%.	Nil	Yet to start as per schedule
3.	MEP		/11			
	(i)	Mechanical (lifts, ventilation, etc.)	0%	0%	Nil	Yet to start as per schedule
	(ii)	Electrical (conduiting, wiring, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
	(iii)	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	0%	Nil	Yet to start as per schedule
4.	Finish	ing				
	(i)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	0%	Nil	Yet to start as per schedule
	(ii)	External (plaster, painting, facade, etc.)	0%	0%	Nil	Yet to start as per schedule

For Suncity Projects Pvt. Ltd

Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
Infr	astructure				
Serv	vices				
1.	Roads and Pavements	30%	30%	Nil	30%
2.	Parking	0%	0%	Nil	Yet to start as per schedule
3,	Water Supply	0%	0%	Nil	Yet to start as per schedule
4.	Sewerage	0%	0%	Nil	Yet to start as per schedule
5.	Electrification	0%	0%	Nil	Yet to start as per schedule
6.	Storm Water drainage	10%	10%	Nil	10%
7.	Parks and Play grounds	0%	0%	Nil	Yet to start as per schedule
8.	Street Light	0%	0%	Nil	Yet to start as per schedule
9.	Renewable energy system	0%	0%	Nil	Yet to start as per schedule
10.	Security and Firefighting services	0%	0%	Nil	Yet to start as per schedule
11.	STP	60%	60%	Nil	60%
12.	Underground tank	65%	65%	Nil	65%
13.	Rain water harvesting	0%	0%	Nil	Yet to start as per schedule
14.	Electrical sub station	0%	0%	Nil	Yet to start as per schedule

Con	nmunity building to be	transferred t	o RWA		
15.	Community centre	N/A	N/A	N/A	
	nmunity sites to be so sferred to competent a		party or to	be retained by	y promoter or to be
16.	Schools/Creche	0%	0%	0%	
17.	Club house/Community Centre	0%	0%	0%	
18.	Hospital and dispensary	N/A	N/A	N/A	
19.	Shopping area/Commercial	0%	0%	0%	8
20.	Others	N/A	N/A	N/A	

Director/Authorised Signalory

PART - B - FINANCIAL PROGRESS

1. Quarterly estimated expenditure at the end of the quarter [INR (in lacs)]

Sr. No	Description	Estimated	Actual	Variance	Remarks
1.	Land cost expenditure	0	0	0	
2.	External development charges	0	0	0	
3.	Infrastructure development charges	0	0	0	
4.	Internal development works	226	0	226	
5.	Cost of construction	347.76	865.67	-517.91	Including Net Advance paid to Suppliers
6.	Cost of construction of community facilities	11.57	0	11.57	
7.	Others cost	345.50	206.96	138.54	Includes finance cost this time to match estimates submited
8.	Expenditure during the quarter (1+2+3+4+5+6+7)	930.83	1072.62	-141.79	_
9.	Total expenditure upto end of previous quarter	16779.82	11240.93	5538.89	
10.	Cumulative cost at the end of the quarter (8+9)	17710.65	12313.55	5397.10	

For Suncity Projects Pvt. Ltd

11.	Total estimated project cost	20709.48	
12.	% of financial progress ¹⁰ / ₁₁ X 100	59.46%	

Quarterly estimated sources of funds for the project at the end of the quarter [INR (in lacs)]

Sr. No	Description	Estimated	Actual	Variance	Remarks
1.	Sale proceeds	0	459.60	-459.60	Net of Taxes, refunds and income on FD
2.	Temporarily funding /loan disbursement from other sources	0	0	0	
3.	Loans disbursement from Banks & Financial Institutions	-1000	(-25.41)	(974.59)	
4.	Others (Equity etc.)	0	258	(258)	
5.	Total estimated available funds during the quarter	-1000	692.19	-1692.19	
6.	Cumulative availability of funds	23,954.16	15323.56	8360.60	

For Suncity Projects Pvt. Ltd.

Director/Authorised Signatory

Sr. No	Description	Estimated	Actual	Variance	Remarks
1.	Total expenditure during the quarter	930.83	1072.62	-141.79	
2.	Total fund availability during the quarter	-1,000.00	692.19	-1692.19	
3.	Net cash flow during the quarter	-1,930.83	-380.44	-1550.39	
4.	Cumulative cash flow till end of the quarter	6,243.51	3010	3233.50	

Director/Authorized-Elematory

	10						
1.	List	of agents booked unit	s during t	the quarter			
	Sr. No.	Name of the agent		o. of units ooked	Unit no.	8	Area
	1						
2.	Data	ile of advarticaments	issued du	uring the gua	rter :		
•	Sr. No.			iter :	Date of publication		
	1.						
	2.						
	3.						
	4.		1				
	List of	legal cases (if any)			NIL		
	Sr. No.	Project		of Parties/ ase No.	Issue involved	Ne	xt date and its stati
		*					
			*			-	
	For Su	acity Projects Pvt. I.				1	

. . * *

0.000	000		he quarte			crs.)	-
Sr. No.	Unit no.	Total area	Date of booking	Sale value (Rs.)	Collection (Rs.)	Balance (Rs.)	Name of allottee
1	A2- 1302	635.08	01-Apr- 21	0.26	0.13	0.13	Ashok Swami/Suman
2	A2- 1303	635.08	01-Apr- 21	0.26	0.13	0.13	Bharat Bhushan Joshi/Reena Sharma
3	B4- 1101	582.33	06-Apr- 21	0.24	0.12	0.12	Vijay Kumar
4	B5- 1307	635.08	16-Apr- 21	0.26	0.13	0.13	Rajinder Kumar Gupta /Himashu Aggarwal
5	B6- 1303	635.08	02-Apr- 21	0.26	0.03	0.23	Pranav Widge
6	C1- 1107	635.08	01-Apr- 21	0.26	0.10	0.16	Aviral Yadav
7	C1- 806	635.08	19-Apr- 21	0.26	0.13	0.13	Ayushi Prakash
8	A1- 105	582.33	18-Jun- 21	0.24	0.01	0.23	Jagdev Singh Sindhu
9	A1- 807	635.08	14-Jun- 21	0.26	0.01	0.25	Chandni Rani
10	A2- 1003	635.08	17-Jun- 21	0.26	0.01	0.25	Megha Panwar/Vipin Panwar
11	A2- 202	635.08	29-Nov- 19	0.26	0.12	0.14	Mukul Bansal
12	B1- 1205	626.46	19-Jun- 21	0.26	0.01	0.24	Sushmita Singh

Zeis

13	B2- 1306	611.93	27-Nov- 19	0.25	0.11	0.14	Sahil Bansal
14	B2- 1309	582.33	29-May- 21	0.24	0.12	0.12	Vinod Kumar /Vivek Kumar
15	B3- 1301	582.33	29-May- 21	0.24	0.12	0.12	Pardeep Kumar
16	B4- 1303	635,08	18-Jun- 21	0.26	0.03	0.23	Aastha Bhatt / Beena Bhatt
17	B4- 1309	582.33	02-Jun- 21	0.24	0.12	0.12	Tarang Kaur
18	B5- 305	626.46	29-Jun- 21	0.26	0.01	0.24	Neha Gupta
19	B6- 1302	635.08	09-Jun- 21	0.26	0.13	0.13	Sushant Jaiswal
20	B7- 1103	635.08	28-Jun- 21	0.26	0.01	0.25	Kanishka Aghi
21	C1- 1106	635.08	28-Jun- 21	0.26	0.01	0.25	Hari Om Sharma
22			á		0.12		Application fee received for which allotment is yet to be made
	Total				1.71	3.73	

For Suricity Projects Pvt. Ltd.

Director/Authorised Signatory

Mai	rketing Details								
5.1	Details of plots the date of appl						lotted	Industria	Colony up
	Block No.	Plot type			No. of un	its N	o of old ots	No of unsold plots	Total sale value
	NIL		-		-	-			
5.2	Details of Apart of applying for e					ial and	l Cybe	r Park/IT	upto the da
	Tower No./ Name	Type of apartmen	Carpet :		No. of apartmen	its so	o. of old nits	No. of unsold units	Total sale value
	NIL					1.00			
5.3	Details of Shopp	ing Area	upto the da	ate o	f applying f	or exte	ension	of registra	ation perio
	Туре	Carpet ar	ea (in sq. m	ts)	No. of sold	N	o. of ur	sold units	Total sale
	Nil								
5.4	Parking details period	of the pro	ject upto ti	he da	ate of apply	ing for	exten	ision of reg	gistration
	Type of parking	No. of units	No. of sold units	No. uns	sold s	otal ale alue	% co	of mpletion	Likely completion date
	Underground parking	NIL							
	Stilt parking								
	Covered parking								
	Open parking								
	Independent								

Director/Authorised Signatory

Deta	ails of approvals during the quarter: NIL								
6.1	Approval r	eceived during the quarter	rt.	- 354 3-7 17-	1 000 - U0000				
	Sr. No.	Nature of approval	Approving authority	Date of approval	Validity				
6.2	6.2 Approvals expired during the quarter : NIL								
	Sr. No.	Nature of approval	Approving authority	Date of expiry	Details of renewable application submitted				
6.3	Approvals applied during the quarter : Not Applicable								
	Sr. No.	Nature of approval	Approving authority	Date of submiss application for a	17/10/15/15 10 10 10 10				

Director/Authorised Signatory

	Collecti	on report during the quarter						
	Sr. No.	Description	Amount (in lacs.)					
	7.1	Amount collected against sales made during the quarter as per sales report	172.05					
	7.2	Instalments collected against sales made during previous period	347.08					
	7.3	Total collections during the quarter	519.13					
	7.4	70% of total collections to be deposited in RERA bank account	363.39					
	7.5	Amount deposited in RERA bank account during the quarter	363.39					
	7.6	Is there any discrepancy between 6.4 and 6.5	NiI					
8.	Withdrawal report during the quarter							
	8.1	Amount which can be withdrawn from the separate RERA bank account. Total estimated cost x proportion of cost incurred and paid i.e. Total authorised withdrawal up till now	6151.75					
	8.2	Withdrawal during the quarter (Withdrawal during the quarter as per CA certificate (Rs. in Lacs)	1150					
	8.3	Balance at the end of the quarter (Rs. in Lacs)	1913					
	8.4	Total withdrawal at the start of the quarter (Rs. in Lacs)	3746.93					
	8.5	Total withdrawal upto end of the quarter	4896.93					
	8.6	Total withdrawal as % of total project cost	23.65%					

Director/Authorised Signatory

-29-

9.	Government dues payment details										
	Sr. No.	Dues	Total payable (Rs in crores)	Payable upto end of the quarter (Rs in crores)	Paid upto end of the quarter (Rs in crores)	Balance payable at the end of the quarter (Rs in crores)					
	1.	External development works	NA								
	2.	Infrastructure development charges	NA		ь						
		Total									

LIST OF ANNEXURES

Sr. No.	Annexure No.	Documents	Page no.
1.	A1	Project site photographs	
5.	A2	Note *	NA
6.	A3	Latest marketing collateral	NA
7.	A4	Copy of latest advertisement details	Nil

Note: (*) Copy of approvals to be submitted along with first quarterly progress report of the project if such approvals have not been submitted at the time of registration

For Suncity Projects Pvt. Ltd.