

## ENGINEER'S CERTIFICATE

Date : 14.07.2021

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 17.224 acre situated at sector 36A Rohtak RERA Registration No. HRERA –PKL-ROH- 239-2021 dated 26.03.2021. (DTCP License No. 09 of 2009 dated 19-05-2009.)

**This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.**

Internal & External Development works and common amenities

| Sr. No. | Common Areas and Facilities, Amenities | Expenses incurred Amount in Rs. Lakh till 30.06.2021 | Percentage of Works | Total Estimate Amount in Rs. Lakh |
|---------|--|--|---------------------|-----------------------------------|
| 1       | Internal Roads and Pavements           | 135.57   | 89%                 | 152.25                            |
| 2       | Water Supply System                    | 98.12  | 88%                 | 112.11                            |
| 3       | Sewage Treatment & Garbage Disposal    | 64.36  | 76%                 | 84.51                             |
| 4       | Storm Water Drainage                   | 45.87  | 91%                 | 50.38                             |
| 5       | Electricity Supply System              | 82.13  | 55%                 | 149.38                            |
| 6       | Playgrounds And Parks                  | 10.62  | 49%                 | 21.51                             |
| 7       | School                                 | 0  | 0%                  | 2.58                              |
| 8       | Any Other                              | 6.21   | 18%                 | 34.08                             |
|         | Total                                  | 442.88   |                     | 606.8                             |

  
Signature of Engineer