



**Precision Valtech**

We deliver business value

Rajan Gupta (R.E. Civil, EIT)

1880/R/07/2019/12141

Chartered Eng. (M-1888758)

Govt. App. Valuer/V-04/2017-18

Inst. of Valuer (F-25858)

### Engineer's Certificate

<b>Report for quarter ending</b>		30.06.2021																											
<b>Subject</b>		Certificate of percentage of completion of construction work of the project at the end of the quarter.																											
<p>1. I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.</p> <table border="1"> <thead> <tr> <th>Sr. No.</th> <th>Particulars</th> <th>Information</th> </tr> </thead> <tbody> <tr> <td>1.</td> <td>Project/phase of the project</td> <td>ARIHANT SOUTH WINDS</td> </tr> <tr> <td>2.</td> <td>Location</td> <td>GH01, Sector 41, Surajkund, Faridabad, Haryana</td> </tr> <tr> <td>3.</td> <td>Licensed area in acres</td> <td>1.62 Acres</td> </tr> <tr> <td>4.</td> <td>Area for registration in acres</td> <td>1.62 Acres</td> </tr> <tr> <td>5.</td> <td>HARERA Registration No.</td> <td>326 of 2017 Dated 17-10-2017</td> </tr> <tr> <td>6.</td> <td>Name of licensee</td> <td>Arihant Infra Realtors Pvt. Ltd.</td> </tr> <tr> <td>7.</td> <td>Name of collaborator</td> <td>N.A.</td> </tr> <tr> <td>8.</td> <td>Name of developer</td> <td>Arihant Infra Realtors Pvt. Ltd.</td> </tr> </tbody> </table>			Sr. No.	Particulars	Information	1.	Project/phase of the project	ARIHANT SOUTH WINDS	2.	Location	GH01, Sector 41, Surajkund, Faridabad, Haryana	3.	Licensed area in acres	1.62 Acres	4.	Area for registration in acres	1.62 Acres	5.	HARERA Registration No.	326 of 2017 Dated 17-10-2017	6.	Name of licensee	Arihant Infra Realtors Pvt. Ltd.	7.	Name of collaborator	N.A.	8.	Name of developer	Arihant Infra Realtors Pvt. Ltd.
Sr. No.	Particulars	Information																											
1.	Project/phase of the project	ARIHANT SOUTH WINDS																											
2.	Location	GH01, Sector 41, Surajkund, Faridabad, Haryana																											
3.	Licensed area in acres	1.62 Acres																											
4.	Area for registration in acres	1.62 Acres																											
5.	HARERA Registration No.	326 of 2017 Dated 17-10-2017																											
6.	Name of licensee	Arihant Infra Realtors Pvt. Ltd.																											
7.	Name of collaborator	N.A.																											
8.	Name of developer	Arihant Infra Realtors Pvt. Ltd.																											
<p>2. Details related to inspection are as under</p> <table border="1"> <tbody> <tr> <td>1.</td> <td>Date of certifying of percentage of construction work/ site inspection</td> <td>05.07.2021</td> </tr> <tr> <td>2.</td> <td>Name of engineering firm/ individual</td> <td>PRECISION VALTECH</td> </tr> <tr> <td>3.</td> <td>Date of site inspection</td> <td>02.07.2021</td> </tr> </tbody> </table>			1.	Date of certifying of percentage of construction work/ site inspection	05.07.2021	2.	Name of engineering firm/ individual	PRECISION VALTECH	3.	Date of site inspection	02.07.2021																		
1.	Date of certifying of percentage of construction work/ site inspection	05.07.2021																											
2.	Name of engineering firm/ individual	PRECISION VALTECH																											
3.	Date of site inspection	02.07.2021																											



☎ : 8588843840, 9910302995

✉ : Rajanigupta05@gmail.com

Address : 705, Blk-2 Express Garden Vaibhav Khand Indirapuram Ghaziabad UP-201014



3.	Following technical professionals are appointed by promoter: - (as applicable)	
	<b>Sr. No.</b>	<b>Consultants</b>
		<b>Name</b>
	1.	Site engineer
		Mr. Neeraj Kumar Yadav
	2.	Structural consultant
		Mr. Padam Kumar
	3.	Proof consultant
		Mr. Padam Kumar
	4.	MEP consultant
		Mr. Anand Hawalia
	5.	Quantity surveyor
		Mr. Neeraj Kumar Yadav
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.	
	1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference.
		4362 Lacs
	2.	Estimated cost incurred till date (based on site inspection)
		4362 Lacs
	3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana
		NIL
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the <b>Municipal Corporation of Faridabad, Haryana</b> being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.	
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	





**Precision Valtech**

We deliver business value

Rajani Gupta (B.E.-Civil, FIV)  
IBBI/RV/07/2019/12141  
Chartered Eng. (M-1644756)  
Govt. App. Valuer (V-04-2017-18)  
Inst. of Valuer (F-25858)

3.	Following technical professionals are appointed by promoter: - (as applicable)	
	<b>Sr. No.</b>	<b>Consultants</b>
		<b>Name</b>
	1.	Site engineer
		Mr. Neeraj Kumar Yadav
	2.	Structural consultant
		Mr. Padam Kumar
	3.	Proof consultant
		Mr. Padam Kumar
	4.	MEP consultant
		Mr. Anand Hawalia
	5.	Quantity surveyor
		Mr. Neeraj Kumar Yadav
4.	We have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.	
	1.	Total estimated cost for completion of the building(s) in the aforesaid project under reference.
		4362 Lacs
	2.	Estimated cost incurred till date (based on site inspection)
		4362 Lacs
	3.	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana
		NIL
5.	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the <b>Municipal Corporation of Faridabad, Haryana</b> being the competent authority under whose jurisdiction the aforesaid project is being implemented.	
6.	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.	
7.	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.	

☎ : 8588843840, 9910302995

Address : 705, Blk-2 Express Garden Vaibhav Khand Indrapuram Ghaziabad UP-201014

✉ : Rajanigupta05@gmail.com








**Precision Valtech**

For: Real Estate Valuation

Rajan Gupta (B.E. Civil, FEV)  
1000/FE/17/12/19/12/14  
Chartered Eng. (MA 1644/56)  
Civil Eng. Valuer (164 2011/18)  
Inst. of Valuer (F 25456)

8. I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.

9. I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below:

Date:	05-07-2021	
Place:	Ghaziabad	
Local authority license No.	F: 25858 Institute of valuers M: 1644755, The Institution of Engineers	
Local authority license no. valid till (date):	Lifetime membership	

**Note**

1. The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.

2. (\*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (\*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (\*).

3. The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.

4. As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.

5. All component of work with specifications are indicative and not exhaustive.

258585840 3610362595

24 Rajanigupta05@gmail.com

Address: 705, Bld-2 Express Garden Vabhav Khand Indirapuram Ghaziabad UP-201014



**Precision Valtech**

We deliver business value

Rajani Gupta (B.E.-Civil, FIV)  
IBBI/RV/07/2019/12141  
Chartered Eng. (M-1644756)  
Govt. App. Valuer (V-04-2017-18)  
Inst. of Valuer (F.25858)

**Table – A**

Table – A		
Building/ Tower No.		Two Towers
Name of the building/ tower if any		TOWER “A” AND TOWER “B”
Percentage of work done with reference to total estimated cost (to be prepared separately for each building/ tower of the real estate project/ phase of the project)		
Sr. No.	Particulars	Amount (Rs. in lacs)
1.	Total estimated cost of the building/ tower as per registration No.326 of 2017 Dated 17-10-2017 comes to	3775 Lacs
2.	Total expenditure on the project/ phase as on date 30.06.2021	3775 Lacs
3.	Percentage of work done with reference to total estimated cost	100 %
4.	Balance estimate cost to be incurred on the project	NIL
5.	Cost incurred on additional/ extra items as on <u>30.06.2021</u> not included in the estimated cost (Table -C)	Nil

**Table – B**

<b>Internal &amp; External development works in respect of the entire project/ phase of the project</b>			
<b>Sr. No.</b>	<b>Particulars</b>	<b>Amount (Rs. in lacs)</b>	
		<b>External development works</b>	<b>Internal development works</b>
1.	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on date 30.06.2021	N.A.	587
2.	Expenditure incurred as on 30.06.2021	N.A.	587
3.	Work done in percentage (as percentage of the total estimated cost)	N.A.	100 %
4.	Balanced cost to be incurred (based on estimated cost)	N.A.	62
5.	Cost incurred on additional/ extra items as on <u>30.06.2021</u> not included in the estimated cost (table-D)	N.A.	N.A.



☎ : 8588843840, 9910302995

✉ : Rajanigupta05@gmail.com

Address : 705, Blk-2 Express Garden Vaibhav Khand Indirapuram Ghaziabad UP-201014