

Architect's Certificate*		
Report for quarter ending		Q3 (FY 2024-25)
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No.	Particulars
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration no.
	6.	Name of licensee
	7.	Name of collaborator
	8.	Name of developer
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
	2.	Name of Architect/ Architect's firm
	3.	Date of site inspection

3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Consultants
		Name
	1.	Site engineer
	2.	Structural consultant
	3.	Proof consultant
	4.	MEP consultant
	5.	Site supervisor/incharge
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date : 7th January, 2025

Yours faithfully,
ADITI ARORA

Place : B-99, Sushant Lok
1, Sector 43,
Gurugram, Haryana,
122001



Council of architects (CoA) registration no. : CA/2000/25713



Council of architects (CoA) registration valid till (date) : 12/2031

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				4 (2B+G+34)	
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		0.0	6.01	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		0.2	26.0	99%
3.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.5	1.5	15%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.6	2.20	18%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.60	1.80	16%
4.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.5	1.57	20%

	4.2	External (plaster, painting, facade, etc.)	0.5	0.7	5%	
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
1.	Excavation				100%	
2.	Laying of foundation				100%	
	(i)	Raft				
	(ii)	Pile			NA	
3.	Number of basement(s) .. 2.....					
	(i)	Basement Level 1			100%	
	(ii)	Basement level 2*			100%	
4.	Waterproofing of the above sub- structure (wherever applicable)				100%	
	Super-Structure Status					
5.	Total floors in the tower/ building				34 excluding Ground	
6.	Total area on each floor				805 Sq m	
7.	Stilt floor/ ground floor				Ground Floor	
8.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter				34	
9.	Status of construction					
	(i)	Walls on floors			100%	
	(ii)	Staircase			100%	
	(iii)	Lift wells along with waterproofing			100%	
	(iv)	Lift lobbies/ common areas floor-wise			-	
10.	Fixing of door and window frames in flats/ units				0%	
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works			15%	
	(ii)	Electrical works including wiring			10%	

	(iii)	Plumbing works		10%
12.	Status of wall plastering			
	(i)	External plaster		0%
	(ii)	Internal plaster		50%
13.	Status of wall tiling			
	(i)	In bathroom		2%
	(ii)	In kitchen		2%
14.	Status of flooring			
	(i)	Common areas		0%
	(ii)	Units/ flats		0%
15.	Status of white washing			
	(i)	Internal walls		0%
	(ii)	External walls		0%
16.	Status of finishing			
	(i)	Staircase with railing		60%
	(ii)	Lift wells		0%
	(iii)	Lift lobbies/ common areas floor wise		0%
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels		0%
	(ii)	Sanitary fixtures		0%
	(iii)	Modular kitchen		0%
	(iv)	Electrical fittings/ lighting		0%
	(v)	Gas piping (if any)		NA
	(other than flat/units)			
	(vi)	Lifts installation		5%
	(vii)	Overhead tanks		0%
	(viii)	Underground water tank		0%
	(ix)	Firefighting fitting and equipment's as per CFO NOC		0%
	(x)	Electrical fittings in common areas		0%
	(xi)	Compliance to conditions of environment/ CRZ NOC		100%
18.	Waterproofing of terraces			0%
19.	Entrance lobby finishing			0%

20.	Status of construction of compound wall		63%
-----	---	--	-----

Note: (*) extend rows as per requirement.

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			5 (B+G+25)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
5.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)			3.23 Cr	100%
6.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			14.6 Cr	100%
7.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.7	1.6	12%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.4	1.2	12%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.4	1.2	12%
8.	Finishing				
	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	1.2	2.52	60%
	4.2	External (plaster, painting, facade, etc.)	0.5	1.0	12%

Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
21.	Excavation				100%	
22.	Laying of foundation					
	(iii)	Raft			100%	
	(iv)	Pile			NA	
23.	Number of basement(s)					
	(iii)	Basement Level 1			100%	
	(iv)	Basement level 2*			NA	
24.	Waterproofing of the above sub-structure (wherever applicable)				100%	
	Super-Structure Status					
25.	Total floors in the tower/ building				25 excluding Ground	
26.	Total area on each floor				714.72 Sq m	
27.	Stilt floor/ ground floor				Ground Floor	
28.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower laid by end of quarter				25	
29.	Status of construction					
	(v)	Walls on floors			100%	
	(vi)	Staircase			100%	
	(vii)	Lift wells along with water proofing			99%	
	(viii)	Lift lobbies/ common areas floor wise			99%	
30.	Fixing of door and window frames in flats/ units				-	
31.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(iv)	Mechanical works			12%	
	(v)	Electrical works including wiring			12%	
	(vi)	Plumbing works			12%	
32.	Status of wall plastering					
	(iii)	External plaster			NA	

	(iv)	Internal plaster		95%
33.	Status of wall tiling			
	(iii)	In bathroom		32%
	(iv)	In kitchen		32%
34.	Status of flooring			
	(iii)	Common areas		-
	(iv)	Units/ flats		32%
35.	Status of white washing			
	(iii)	Internal walls		-
	(iv)	External walls		-
36.	Status of finishing			
	(iv)	Staircase with railing		65%
	(v)	Lift wells		-
	(vi)	Lift lobbies/ common areas floor wise		-
37.	Status of installation			-
	(within flat/unit)			
	(xii)	Doors and windows panels		-
	(xiii)	Sanitary fixtures		-
	(xiv)	Modular kitchen		-
	(xv)	Electrical fittings/ lighting		-
	(xvi)	Gas piping (if any)		NA
	(other than flat/units)			
	(xvii)	Lifts installation		-
	(xvii)	Overhead tanks		-
	(xix)	Underground water tank		-
	(xx)	Firefighting fitting and equipment's as per CFO NOC		-
	(xxi)	Electrical fittings in common areas		-
	(xxii)	Compliance to conditions of environment/ CRZ NOC		100%
38.	Waterproofing of terraces			-
39.	Entrance lobby finishing			-
40.	Status of construction of compound wall			70%

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			6 (B+G+23)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
9.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)			3.13	100%
10.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)			15.4	100%
11.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.5	1.2	7%
	3.2	Electrical (conduiting, wiring, fixtures, etc.)	0.4	1.2	12%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.4	1.2	12%
12.	Finishing				
	4.1	Internal	0.4	2.0	30%

		(plaster, tilling, flooring, painting, etc. within units and common areas)				
	4.2	External (plaster, painting, facade, etc.)	0.4	0.8	12%	
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
41.	Excavation				100%	
42.	Laying of foundation				-	
	(v)	Raft			100%	
	(vi)	Pile			NA	
43.	Number of basement(s)					
	(v)	Basement Level 1			100%	
	(vi)	Basement level 2*			NA	
44.	Waterproofing of the above sub-structure (wherever applicable)				-	
	Super-Structure Status					
45.	Total floors in the tower/ building				23 excluding Ground	
46.	Total area on each floor				699 Sq m	
47.	Stilt floor/ ground floor				Ground Floor	
48.	Status of laying of slabs floor wise					
	Cumulative number of slabs in the building/ tower..... laid by end of quarter				23	
49.	Status of construction					
	(ix)	Walls on floors			100%	
	(x)	Staircase			100%	
	(xi)	Lift wells along with water proofing			99%	
	(xii)	Lift lobbies/ common areas floor wise			99%	
50.	Fixing of door and window frames in flats/ units				-	
51.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

	(vii)	Mechanical works		8%
	(viii)	Electrical works including wiring		12%
	(ix)	Plumbing works	-	12%
52.		Status of wall plastering		-
	(v)	External plaster	-	-
	(vi)	Internal plaster	-	70%
53.		Status of wall tiling		-
	(v)	In bathroom		-
	(vi)	In kitchen		-
54.		Status of flooring		
	(v)	Common areas		-
	(vi)	Units/ flats		-
55.		Status of white washing		
	(v)	Internal walls		-
	(vi)	External walls		-
56.		Status of finishing		
	(vii)	Staircase with railing		40%
	(viii)	Lift wells		-
	(ix)	Lift lobbies/ common areas floor wise		-
57.		Status of installation		
		(within flat/unit)		
	(xxii)	Doors and windows panels		-
	(xxiv)	Sanitary fixtures		-
	(xxv)	Modular kitchen		-
	(xxvi)	Electrical fittings/ lighting		-
	(xxvi)	Gas piping (if any)		NA
		(other than flat/units)		
	(xxvi)	Lifts installation		-
	(xxix)	Overhead tanks		-
	(xxx)	Underground water tank		-
	(xxxi)	Firefighting fitting and equipment's as per CFO NOC		-
	(xxxi)	Electrical fittings in common areas		-

Annexure A

	(xxxi)	Compliance to conditions of environment/ CRZ NOC		100%
58.		Waterproofing of terraces		-
59.		Entrance lobby finishing		-
60.		Status of construction of compound wall		75%

Annexure A

Table – A					
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)			7 (B+G+19)		
A1	Cumulative progress of the project/phase at the end of the quarter.				
Sr. No.	Project components		Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
13.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)		-	2.97 Cr	100%
14.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)		-	5.7 Cr	100%
15.	MEP				
	3.1	Mechanical (lifts, ventilation, etc.)	0.2	2.90	98%
	3.2	Electrical (conducting, wiring, fixtures,etc.)	0.5	3.4 cr	95%
	3.3	Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.3	2.9	96%
16.	Finishing				

Annexure A

	4.1	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0.6	5.6	96%	
	4.2	External (plaster, painting, facade, etc.)	0.6	3.0	84%	
Sr. No.	Tasks/ Activity		Description of work done		Percentage of total proposed work	
	Sub-Structure Status					
61.	Excavation				100%	
62.	Laying of foundation				-	
	(vii)	Raft			100%	
	(viii)	Pile			NA	
63.	Number of basement(s)					
	(vii)	Basement Level 1			100%	
	(viii)	Basement level 2*			NA	
64.	Waterproofing of the above sub- structure (wherever applicable)				100%	
	Super-Structure Status					
65.	Total floors in the tower/ building				19 excluding Ground	
66.	Total area on each floor				759 Sq m	
67.	Stilt floor/ ground floor				Ground Floor	
68.	Status of laying of slabs floor wise				19	
	Cumulative number of slabs in the building/ tower laid by end of quarter				19	
69.	Status of construction					
	(xiii)	Walls on floors			100%	
	(xiv)	Staircase			100%	
	(xv)	Lift wells along with water proofing			100%	
	(xvi)	Lift lobbies/ common areas floor wise			100%	
70.	Fixing of door and window frames in flats/ units				-	
71.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works

Annexure A

	(x)	Mechanical works		96%
	(xi)	Electrical works including wiring		96%
	(xii)	Plumbing works		96%
72.		Status of wall plastering		
	(vii)	External plaster		NA
	(viii)	Internal plaster		100%
73.		Status of wall tiling		
	(vii)	In bathroom		100%
	(viii)	In kitchen		100%
74.		Status of flooring		
	(vii)	Common areas		95%
	(viii)	Units/ flats		95%
75.		Status of white washing		
	(vii)	Internal walls		90%
	(viii)	External walls		100%
76.		Status of finishing		
	(x)	Staircase with railing		100%
	(xi)	Lift wells		100%
	(xii)	Lift lobbies/ common areas floor wise		96%
77.		Status of installation		
		(within flat/unit)		
	(xxxi)	Doors and windows panels		99%
	(xxx)	Sanitary fixtures		10%
	(xxx)	Modular kitchen		NA
	(xxx)	Electrical fittings/ lighting		95%
	(xxx)	Gas piping (if any)		NA
		(other than flat/units)		
	(xxxi)	Lifts installation		100%
	(xl)	Overhead tanks		99%
	(xli)	Underground water tank		-
	(xlii)	Firefighting fitting and equipment's as per CFO NOC		100%
	(xlili)	Electrical fittings in common areas		90%

Annexure A

	(xiv)	Compliance to conditions of environment/ CRZ NOC		100%
78.		Waterproofing of terraces		15%
79.		Entrance lobby finishing		95%
80.		Status of construction of compound wall		100%

Annexure A

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
B-1	Services			
1.	Internal roads & pavements	Yes	-	
2.	Parking			
	Covered no.	Yes	-	
	Open no.	Yes	-	
3.	Water supply	Yes	-	
4.	Sewerage (chamber, lines, septic tanks, STP)	Yes	-	
5.	Storm water drains	Yes	-	
6.	Landscaping & tree plantation	Yes	-	
7.	Parks and playgrounds	Yes	-	
	Fixing of children play equipment's	Yes	-	
	Benches	Yes	-	
8.	Shopping area	NA	-	
9.	Street lighting/ electrification	Yes	-	
10.	Treatment and disposal of sewage and sullage water/ STP	NA	-	
11.	Solid waste management & disposal	Yes	-	
12.	Water conservation, rain water, harvesting, percolating well/ pit	Yes	-	
13.	Energy management (solar)	Yes	-	
14.	Fire protection and fire safety requirements	Yes	-	
15.	Electrical meter room, sub-station, receiving station	Yes	-	
16.	Other (option to add more)			
B-2	Community building to be transferred to RWA			
17.	Community centre	No	-	
18.	others			
B-3	Community buildings not to be transferred to RWA/competent authority			

19.	Schools	Yes	-	
20.	Dispensary	NA		
21.	Club	NA		
22.	Others			
B-4	Services/ facilities to be transferred to competent authority			
23.	Cumulative Progress		52.0 %	

Note: (*) extend as per requirement