

ENGINEER'S CERTIFICATE

Date : 11.10.2021

Subject: Certificate of Percentage of Completion of Works in Residential plotted colony admeasuring 17.224 acre situated at sector 36A Rohtak RERA Registration No. HRERA –PKL-ROH- 239-2021 dated 26.03.2021. (DTCP License No. 09 of 2009 dated 19-05-2009.)

This is to certify that I have undertaken assignment of certifying estimated cost and expenses incurred on actual on site construction for the Project mentioned above.

Internal & External Development works and common amenities

Sr. No.	Common Areas and Facilities, Amenities	Expenses incurred Amount in Rs. Lakh till 30.09.2021	Percentage of Works	Total Estimate Amount in Rs. Lakh
1	Internal Roads and Pavements	136.97	90%	152.25
2	Water Supply System	98.12	88%	112.11
3	Sewage Treatment & Garbage Disposal	64.36	76%	84.51
4	Storm Water Drainage	45.87	91%	50.38
5	Electricity Supply System	82.13	55%	149.38
6	Playgrounds And Parks	10.62	49%	21.51
7	School	0	0%	2.58
8	Any Other	6.21	18%	34.08
	Total	444.28		606.8

Sharad Kumar Arora
Senior V.P (Civil)

Signature of Engineer