

# ABMS DESIGN ASSOCIATES



Annexure A

ARCHITECTS & ENGINEER'S

Architect's Certificate*		
Report for quarter ending		30 Sep 2021
Subject		Certificate of progress of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
Sr. No.	Particulars	Information
1.	Project/Phase of the project	Project Area 11302.54 sq mtr , Commercial Cum Residential Colony
2.	Location	Village Bhatola, Sector-79, Faridabad
3.	Licensed area in acres	2.09 acres & 8.571 acres
4.	Area for registration in acres	2.97 acres
5.	HARERA registration no.	124 of 20
6.	Name of licensee	Omaxe World Street Pvt. Ltd
7.	Name of collaborator	
8.	Name of developer	Omaxe World Street Pvt. Ltd
2.	Details related to inspection are as under	
1.	Date of certifying of percentage of construction work/ site inspection	
2.	Name of Architect/ Architect's firm	
3.	Date of site inspection	

PURBA BORAH

PURBA BORAH  
Reg. Architect  
CA/2013/61618



# ABMS DESIGN ASSOCIATES



**ARCHITECTS & ENGINEER'S**

3.	Following technical professionals are appointed by promoter: - (as applicable)	
Sr. No.	Consultants	Name
1.	Site engineer	Mr. D.C Pant
2.	Structural consultant	Mr. Pankaj Varshney
3.	Proof consultant	
4.	MEP consultant	Mr. Digambar Singh
5.	Site incharge	Mr. D.C Pant
4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.	

Date

:

Yours faithfully,

Place

:

Signature & name (in block letters) with stamp of architect

Council of architects (CoA) registration no. : CA/2013/61618  
 Council of architects (CoA) registration valid till (date)



# ABMS DESIGN ASSOCIATES



**ARCHITECTS & ENGINEER'S**

Table – A

ARCHITECTS & ENGINEERS

Table – A				
Building/ Tower no. (to be prepared separately for each building/ tower in the project/ phase of the project)				
A1	Cumulative progress of the project/phase at the end of the quarter.			
Sr. No.	Project components	Work done value during the quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1.	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	-	11.73 CR	100%
2.	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	-	36 CR	100%
3.	MEP			
	3.1 Mechanical (lifts, ventilation, etc.)	0.10	.80 CR	
	3.2 Electrical (conducting, wiring, fixtures, etc.)	0.10	4.4 CR	
	3.3 Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0.20	3.6 CR	
4.	Finishing			
	4.1 Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	1.0 CR	6.70 CR	50%
	4.2 External (plaster, painting, facade, etc.)	0.20 CR	3.55 CR	35%

*(Signature)*

APURBA BORAI

PURBA BORAI  
Reg. Architect  
A/2013/61618





Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work		
	Sub-Structure Status					
1.	Excavation		Completed	100%		
2.	Laying of foundation					
	(i)	Raft	Completed	100%		
	(ii)	Pile				
3.	Number of basement(s) . . . . .					
	(i)	Basement Level 1	Completed	100%		
	(ii)	Basement level 2*	Completed	100%		
4.	Waterproofing of the above sub-structure (wherever applicable)		WIP	89%		
Super-Structure Status						
5.	Total floors in the tower/ building		48			
6.	Total area on each floor		18816 SFT			
7.	Stilt floor/ ground floor		31243 SFT			
8.	Status of laying of slabs floor wise		48	100%		
	Cumulative number of slabs in the building/ tower ..... laid by end of quarter					
9.	Status of construction					
	(i)	Walls on floors	WIP	88%		
	(ii)	Staircase	WIP	85%		
	(iii)	Lift wells along with water proofing	WIP	79%		
	(iv)	Lift lobbies/ common areas floor wise	WIP	50%		
10.	Fixing of door and window frames in flats/ units		WIP	35%		
11.	Status of MEP		Internal (within flat)	External works	Internal (within flat)	External works
	(i)	Mechanical works	WIP			
	(ii)	Electrical works including wiring	WIP			
	(iii)	Plumbing works	WIP			
12.	Status of wall plastering					
	(i)	External plaster	Completed			
	(ii)	Internal plaster	Completed			
13.	Status of wall tiling					
	(i)	In bathroom	Balance	42%		
	(ii)	In kitchen	Balance	32%		
14.	Status of flooring					
	(i)	Common areas	Balance	36%		
	(ii)	Units/ flats	Balance			



# ABMS DESIGN ASSOCIATES



ARCHITECTS & ENGINEER'S

Sr. No.	Tasks/ Activity		Description of work done	Percentage of total proposed work
	Sub-Structure Status			
15.	Status of white washing			
	(i)	Internal walls	-	20%
	(ii)	External walls	-	15%
16.	Status of finishing			
	(i)	Staircase with railing	-	11%
	(ii)	Lift wells	-	
	(iii)	Lift lobbies/ common areas floor wise	-	
17.	Status of installation			
	(within flat/unit)			
	(i)	Doors and windows panels	-	15%
	(ii)	Sanitary fixtures	-	
	(iii)	Modular kitchen	-	
	(iv)	Electrical fittings/ lighting	-	
	(v)	Gas piping (if any)	-	
	(other than flat/units)		-	
	(vi)	Lifts installation	-	35%
	(vii)	Overhead tanks	-	80%
	(viii)	Underground water tank	-	50%
	(ix)	Firefighting fitting and equipment's as per CFO NOC	-	
	(x)	Electrical fittings in common areas	-	
(xi)	Compliance to conditions of environment/ CRZ NOC	-		
18.	Waterproofing of terraces		-	40%
19.	Entrance lobby finishing		WIP	30%
20.	Status of construction of compound wall		-	27%

Note: (\*) extend rows as per requirement.

*APURBA BORAH*  
**APURBA BORAH**  
 Reg. Architect  
 A/2013/61618





Table – B

Sr. No.	Common areas and facilities amenities	Proposed (Yes/ No)	Percentage of work done	remarks
<b>B-1</b>	<b>Services</b>			
1.	Internal roads & pavements	YES	20%	
2.	Parking			
	Covered no. ....	YES	0%	
	Open no. ....	YES	0%	
3.	Water supply	YES	0%	
4.	Sewerage (chamber, lines, septic tanks, STP)	YES	0%	
5.	Storm water drains	YES	0%	
6.	Landscaping & tree plantation	YES	0%	
7.	Parks and playgrounds	YES	0%	
	Fixing of children play equipment's	YES	0%	
	Benches	YES	0%	
8.	Shopping area	YES	0%	
9.	Street lighting/ electrification	YES	0%	
10.	Treatment and disposal of sewage and sullage water/ STP	YES	0%	
11.	Solid waste management & disposal	-		
12.	Water conservation, rain water, harvesting, percolating well/ pit	-		
13.	Energy management (solar)	-		
14.	Fire protection and fire safety requirements	YES	30%	
15.	Electrical meter room, sub-station, receiving station	YES	0%	
16.	Other (option to add more)	YES	0%	
<b>B-2</b>	<b>Community building to be transferred to RWA</b>			
17.	Community centre	YES	0%	
18.	others	YES	0%	
<b>B-3</b>	<b>Community buildings not to be transferred to RWA/competent authority</b>			
19.	Schools	-		
20.	Dispensary	-		
21.	Club	-		
22.	Others	-		
<b>B-4</b>	<b>Services/ facilities to be transferred to competent authority</b>			
23.	*			

Note: (\*) extend as per requirement

*APURBA BORAH*

APURBA BORAH  
Reg. Architect  
A/2013/61618