

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 30th June-21

Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e Mar - 21)	7393	227	7620
3	Cost Incurred During the Quarter 2-2021 (Apr-21 to June-21)	98	22	120
4	Total cost Incurred till June-21	7491	249	7740
5	Rebate for Un-Finished Item + S.Tax (i.e Mar - 21)	251	0	251
6	Rebate for Un-Finished Item + S.Tax 2-2021 (Apr-21 to June-21)	51	0	51
7	Total Rebate for Un-Finished Item + S.Tax till June-21	303	0	303
8	Balance Construction Cost	2815	398	3213
9	Balance Construction Cost without Handing Over cost	1007	398	1405

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully


VIVEK GARG
BE (C) FIE, MIV
C. Engr. (I)

Place:-

Dated:-