

MAP & CO.

Chartered Accountants

ANNEXURE 6 C
CHARTERED ACCOUNTANT CERTIFICATE

To Whom It May Concern

Report for the quarter ending	Sep-24
-------------------------------	--------

Subject :- Certificate for withdrawal of money from separate RERA account at the end of the quarter.

S. No.	Particulars	Information
1.	Project/ Phase of the project	La Regencia Phase II
2.	Location	Panipat, Sector-19, Haryana-132103
3.	Area in Acres	4.367 Acres
4.	HARERA Registration No.	HARERA-PKL-PNP-46-2018
5.	Name of Licensee	Stanza Developers and Infrastructure Private Limited
6.	Name of Collaborator	Stanza Developers and Infrastructure Private Limited
7.	Name of Developer	Astrum Value Homes Private Limited
8.	Cost of real estate project	Rs. 9217 Lakhs

Sir,

I have undertaken assignment as Chartered Accountant for certifying withdrawal of money from separate RERA account at the end of the quarter of the above mentioned project.

Date of certifying withdrawal of money from separate RERA account at the end of the quarter	30th Sept 2024
Name of Chartered Accountant Firm	MAP And Co.

I certify withdrawal of money from separate RERA account at the end of the quarter for the aforesaid project as Completed on the date of this certificate is as given in table A and B below.

Yours Faithfully,

For MAP And Co.

Chartered Accountants

Firm Registration No.:028463N


(Manish Kumar)
Membership No.509957
Address :- Wazir Nagar, New Delhi
Contact Details:-9910209303
Email ID:-man.associate@gmail.com
UDIN :- 25509957BMLJU3577
Date: 06-05-2025
Place: Gurgaon



TABLE A

S. NO.	Particulars	Estimated in (Column -A) in Rs.	Incurring & Paid (Column-B)(in Rs.)
1	(I) LAND COST Cost of land or development rights (as per Collobarion agreement), lease premium, lease rent and legal cost	Rs. 525 Lacs	Rs. 525 Lacs
	TOTAL LAND COST	Rs. 525 Lacs	525 Lacs
	(II) DEVELOPMENT COST/COST OF CONSTRUCTION		
	(a) (i) Estimated cost of construction as certified by Engineer (Column -A)	Rs.7,006 Lacs	
	(ii) Estimated cost of internal services/community facilities based on service plan and estimates as approved by competent authority(Column-A)	Rs.801 Lacs	
	(iii) Actual Cost of Construction . incurred and paid as per the RERA Bank Account/books of accounts as verified by the CA(column-B)		7,012.73 Lacs
	(iv) Actual cost of internal services/community facilities paid from RERA bank account/books of accounts as verified by the CA(Column-B)		620.14 Lacs
	Note-(for adding to total cost of construction incurred, Minimum of (i)+(ii) or (iii)+(iv) is to be considered)		
	(v) On-site overhead expenditure for development of project excluding cost of construction as per(i)or(ii) above i.e. salaries, consultant's fees, site overheads, cost of machineries and equipment including its hire and maintenance costs, consumables etc.	Rs. 1300 Lacs	1,230.49 Lacs
	(b) Statutory payments (EDC/IDC, taxes, cess, fees, charges and premiums to any statutory authority)	125 lacs	128.53 Lacs
	(c) Interest paid to financial institutions, scheduled banks, non-banking financial institution(NBFC) or money lenders on construction funding or money borrowed for construction	Rs. 2,195 Lacs	2,194.62 Lacs
	TOTAL DEVELOPMENT COST	11427	11187 Lacs
2	TOTAL ESTIMATED COST OF THE REAL ESTATE PROJECT	11952 Lacs	
3	TOTAL COST INCURRED AND PAID OF THE PROJECT		11712 Lacs
4	Percentage of completion of Construction Work (as per Project engineer's certificate by the end of month/quarter		98.6%
5	Proportion of amount paid till the end of the month/quarter towards land and construction cost vis-a-vis the total estimated cost		97.54%
6	Amount which can be withdrawn from the separate RERA bank Account. Total estimated cost x proportion of cost incurred and paid		11,785
7	Less: Amount withdrawn till date of this certificate as per the books of accounts and bank statement		9282 Lacs
8	Net Amount which can be withdrawn from the separate RERA bank Account under this certificate.		2,503 Lacs



MAP & CO.

Chartered Accountants

TABLE B

Details of RERA Bank Account:

Bank Name	ICICI Bank		
Branch Name	ICICI Bank Branch: Kachnar Marg, Gurgaon Branch, Central Arcade, DLF City Phnsc-11, Gurgaon-122002		
Account No	661405600771		
IFSC Code	ICIC0006614		
Opening Balance (as on 1st July 2024)	Rs. Nil		-
Collection of Receivables (net of refunds)			1,86,09,219
Funds infused by loan/others			-39,12,808
Withdrawals during the period			1,46,96,411
Closing Balance (as on 30th Sept 2024)	Rs. Nil		-

This certificate is being issued as per the requirement of compliance in accordance with Real Estate (Regulation and Development) Act/Rules by the company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the Company; It is based on the verification of books of accounts and other related document still 30th Sept 2024. Further to above, based upon our examination of books of accounts and related records, it is confirmed that no amount has been withdrawn except for payment towards construction/development, land cost and statutory dues/charges. All statutory approvals as applicable on promoter are also valid on date.

Yours Faithfully,
For MAP And Co.
Chartered Accountants
Firm Registration No.:028463N


(Manish Kumar)
Membership No.509957
Address :- Wazir Nagar, New Delhi
Contact Details:-9910209303
Email ID:-man.associate@gmail.com
UDIN :- 25509957BMLIU3577
Date: 06-05-2025
Place: Gurgaon



MAP & CO.

Chartered Accountants

ADDITIONAL INFORMATION FOR ONGOING PROJECTS

S. No.	Particulars	Remarks	
		240	Lacs
1	Estimated balance cost to be incurred for completion of the real estate project.		
2	Balance amount of receivables from booked apartments as per Annexure-A to this certificate (as certified by chartered accountant based upon verification of books of accounts)	520	Lacs
3	(i) Balance unsold inventory to be certified by management and to be verified by CA from the records and books of account	0	
4	(ii) Estimated amount of sales proceeds in respect of unsold inventory as per Annexure-A to this certificate.	-	Lacs
5	Estimated receivables of ongoing project. Sum of (2+3(ii))	520	Lacs
6	Amount to be deposited in separate RERA Bank Account-70% or 100% (If 4 is greater than 1, then 70% of the balance receivables of ongoing project will be deposited in RERA Bank Account. If 4 is lesser than 1, then 100% of the balance receivables of ongoing project will be deposited in designated Account.)	240	Lacs

This certificate is being issued as per the requirement of compliance in accordance with RERA Acts/rules by the Company for the project/phase under reference and is based on the records and documents produced before me and explanations provided to me by the management of the Company; It is based on the verification of books of accounts and other related documents till 30th Sept 2024.

Yours Faithfully,

For MAP And Co.

Chartered Accountants

Firm Registration No.:028463N

Manish Kumar

(Manish Kumar)

Membership No.509957

Address :- Wazir Nagar, New Delhi

Contact Details:-9910209303

Email ID:-man.associate@gmail.com

UDIN :- 25509957BMLIUJ3577

Date: 06-05-2025

Place: Gurgaon



ANNEXURE A

**Statement for calculation of Receivables from the Sales of the ongoing real estate project:
Booked Inventory In case of Group, Housing Colony**

S. No.	Tower No.	No. of Flats/Apartments	Carpet Area in Sqm	Area of Exclusive balcony/ Veranda/ Covered Car parking (Sq. Mts.)	Total unit conslderatlo n amount as per agreement/ letter of	Received amount up to end of reporting period (in Rs.)	Balance amount as on end of reporting period (in Rs.)
1	Tower -E	36	3,783.41		19,26,17,768	19,01,67,316	24,50,452
2	Tower -F	36	4,288.33		19,78,00,402	18,83,78,294	94,22,108
3	Tower -G	36	3,783.41		17,19,77,155	13,91,32,477	1,45,74,065
4	Tower -H	36	3,734.28		16,71,28,959	16,19,88,015	51,40,944
5	Tower -I	36	5,713.79		27,30,48,935	25,26,00,853	2,04,48,082
		180	21,303.22		1,00,25,73,219	93,22,66,955	5,20,35,651

Unsold Inventory Valuation Avg sale price basis 47062 per sq,m

S. No.	Tower No.	No. of Flats/Apartments	Carpet Area in Sqm	Area of Exclusive balcony/ Veranda/ Covered Car parking (Sq. Mts.)	Estimated Amount of Sales Proceeds
1	Tower -E	0	0.00		-
2	Tower -F	0	0.00		-
3	Tower -G	0	0.00		-
4	Tower -H	0	0.00		-
5	Tower -I	0	0.00		-
		0	0.00	0.00	-

