

Vivek Garg

Engineer Certificate

TO WHOMSOEVER IT MAY CONCERN

Information as on 30th Sep-21


Subject: - Certificate of Percentage of work amount carried out of **PARSVNATH ROYALE PANCHKULA** situated Pocket- B Sector-20, Panchkula Haryana being developed by **PARSVNATH DEVELOPERS LTD** having its registered office at Parsvnath Tower near Shahdara Metro Station Shahdara 110032.

I Certifying the following details:-

<u>S.N.</u>	<u>Particulars</u>	<u>Apartment/ Building</u>	<u>Infrastructure & Facilities</u>	<u>Total</u>
1	Total Estimated cost of Construction	10609	647	11256
2	Total Cost Incurred till Last Quarter (i.e June - 21)	7491	249	7740
3	Cost Incurred During the Quarter 3-2021 (July-21 to Sep-21)	223	24	247
4	Total cost Incurred till Sep-21	7714	273	7987
5	Rebate for Un-Finished Item + S.Tax (i.e June - 21)	303	0	303
6	Rebate for Un-Finished Item + S.Tax 3-2021 (July-21 to Sep-21)	29	0	29
7	Total Rebate for Un-Finished Item + S.Tax till Sep-21	332	0	332
8	Balance Construction Cost	2563	374	2937
9	Balance Construction Cost without Handing Over cost	799	374	1173

This certificate is being issued for H-RERA Panchkula compliance of the Company.

Yours Faithfully


VIVEK GARG
RE (C) FIE, MIV
C. Engr. (I)

Place:-

Dated:-