

ROHTASH KANWAR

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Date: _____

Report for the Quarter Ending: June 30, 2021

Quarter/ Period: June 30, 2021

I, Rohtash Kanwar have undertaken this assignment as an Engineer of the Project, situated at the Sector 84, Village Kheri Kalan, Faridabad Haryana with the name and style of **BPTP District 5 Block B** being developed by **Designer Realtors Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-152-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.)	Total estimated cost for the Infrastructure	1,378.96
iv)	Estimated cost incurred up to <u>June 30, 2021</u>	399.89
v)	The balance cost for completion of the remaining Work.	979.07

Table-B

Sr. No.	Particulars	Percentage (%) Completion.
ii)	The Percentage of the construction work undertaken during the previous quarter /period. <u>June 30, 2021</u>	65%
iv)	The Percentage of remaining work	35%

Yours Faithfully,

ROHTASH KANWAR