

# LINE OF FORCE Architects

F-3 FIRST FLOOR, SHARAN APARTMENTS, SOUTH CITY-1, GURGAON, HARYANA  
EMAIL : [lofarchitectsgurgaon@gmail.com](mailto:lofarchitectsgurgaon@gmail.com)

**Annexure- B**

## Engineer's Certificate

<b>Report for Quarter</b>	30.06.2025	
<b>Subject</b>	Certificate of percentage of completion of construction work of the project at the end of the quarter:	
<b>1</b>	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
	<b>Sr.No</b>	<b>Particulars</b>
	<b>Information</b>	
	1	Project/phase of the project
	2	Location
	3	Licensed area in acres
	4	Area for registration in acres
	5	HARERA registration no.
	6	Name of licensee
	7	Name of collaborator
	8	Name of developer
<b>2</b>	<b>Details related to inspection are as under</b>	
	1	Date of certifying of percentage of construction work/ site inspection
	2	Name of engineering firm/ individual
	3	Date of site inspection
<b>3</b>	Following technical professionals are appointed by promoter: - (as applicable)	
	<b>Sr.No</b>	<b>Consultants</b>
	<b>Name</b>	
	1	Site Engineer
	2	Structural consultant
	3	Proof consultant
	4	MEP consultant
	5	Quantity surveyor
<b>4</b>	Following technWe have estimated the cost of the completion of the Civil, MEP and allied works, of the building(s) of the project/ phase for which occupation certificate/ completion certificate is to be obtained by the promoter. Our estimated cost calculations are based on the structural drawing/ plans made available to us for the project under reference by the developer and consultants and the schedule of items and quantity for the entire work as calculated by the quantity surveyor appointed by the developer/ engineer and the site inspection carried out by us.	
	1	Total estimated cost for completion of the building(s) in the aforesaid project under reference
	2	Estimated cost incurred till date (based on site inspection)
	3	The balance cost of completion of the civil work/ MEP and allied works of the building(s) of the project for obtaining occupation certificate/ completion certificate from department of Town & Country Planning, Haryana

  
**AMIT KR. VERMA**  
**BE. CIVIL**

HSVP Regn. No..19/2025  
 Shop No. 303, Akd Tower, Sec-14, Gurgaon  
 Mobile No.: 8585935706



# LINE OF FORCE Architects

F-3 FIRST FLOOR, SHARAN APARTMENTS, SOUTH CITY-1, GURGAON, HARYANA  
EMAIL : [lofarchitectsgurgaon@gmail.com](mailto:lofarchitectsgurgaon@gmail.com)

5	The estimated total cost of project is with reference to the Civil work/ MEP and allied works required to be completed for the purpose of obtaining occupation certificate/ completion certificate for the building(s) from the DTCP Haryana being the competent authority under whose jurisdiction the aforesaid project is being implemented.
6	The amount of estimated cost incurred so far has been calculated on the basis of amount of total estimated cost.
7	I certify that the project work has been executed as per compliance of standard engineering procedure, conforming to relevant BIS and as per prescribed norms.
8	I also certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure work and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard
9	I also certify that the cost of the civil work/ MEP and allied work for the aforesaid project as completed on the date of this certificate is as given in table A and table B below;

**TABLE- A**

Building No/ Tower		
Name of the building/		SS HIGH POINT
Percentage of work done with reference to total estimated cost		
Sr.No	Particulars	Amount ( Rs. in Lakh)
1	Total estimated cost of the building/ tower as per registration no. 36 OF 2019 comes to	6873
2	Total expenditure on the project/ phase	5201
3	Percentage of work done with reference to total estimated cost	75.68%
4	Balance estimate cost to be incurred on the project	1672
5	Cost incurred on additional/ extra items as 30.06.2025 not included in the estimated cost	NA

**TABLE- B**

Internal & External development works in respect of the entire project/ phase of the project			
Sr.No	Particulars	Amount ( Rs. in Lakh)	
		External	Internal Development Works
1	Total estimated cost of development works including amenities and facilities in the project/ phase as per the approved layout plan as on 31.06.2025		1827
2	Expenditure incurred as on 30.06.2025		1038.20
3	Work done in percentage (as percentage of the total estimated cost)		56.83%
4	Balanced cost to be incurred (based on estimated cost)		789
5	Cost incurred on additional/ extra items as on 30.06.2025 not included in the estimated cost		NA

  
AMIT KR. VERMA  
BE. CIVIL


HSVP Regn. No. 14/2025  
Shop No. 303, Akd Tower, Sec-14, Gurgaon  
Mobile No.: 8585935706



# LINE OF FORCE Architects

F-3 FIRST FLOOR, SHARAN APARTMENTS, SOUTH CITY-1, GURGAON, HARYANA  
EMAIL : [lofarchitectsgurgaon@gmail.com](mailto:lofarchitectsgurgaon@gmail.com)

*Note		
1	The scope of work is to complete entire real estate project as per drawings approved from time to time so as to obtain occupation certificate/ completion certificate.	
2	(*) Quantity survey can be done by office of engineer or can be done by an independent quantity surveyor, whose certificate of quantity calculated can be relied upon by the engineer. In case of independent quantity surveyor being appointed by promoter, the name has to be mentioned at the place marked (*) and in case quantity are being calculated by office of engineer, the name of the person in the office of engineer, who is responsible for the quantity calculated should be mentioned at the place marked (*).	
3	The estimated cost includes all labour, material, equipment and machinery required to carry out entire work.	
4	As this is estimated cost, any deviation in quantity required for development of the real estate project will result in amendment of the cost incurred/ to be incurred.	
5	All component of work with specifications are indicative and not exhaustive.	
Date	05.07.2025	Yours faithfully,
Place	Gurgaon	Signature & name (in block letters) with stamp of engineering firm/ individual
License No.	14/2025	

  
AMIT KR. VERMA  
BE. CIVIL  
HSVP Regn. No. 14/2025  
Shop No. 303, Akd Tower, Sec-14, Gurgaon  
Mobile No.: 8585935706