



DESIGN FORUM
INTERNATIONAL

• ARCHITECTURE • URBAN DESIGN • TOWN PLANNING •

ARCHITECT'S CERTIFICATE

To whom so ever it may concern

Subject: Certificate of percentage of completion of construction work of:

Sr.No.	Particulars	Information
1.	Project/Phase of the project:	HARMONY HOMES
2.	Location:	Harmony Homes situated on Sector - 40, Village Shimla Molana, Panipat-132103, Haryana.
3.	Area admeasuring	31299.835 Sqmts,(7.73437 Acres)
4.	Licensee	Real height Developers Pvt. Ltd.
5.	Collaborator	Real height Developers Pvt. Ltd.
6.	Developer	Real Height Developers Pvt. Ltd.

Sir,

I/ We, **ANOJ TEVATIA**, have undertaken assignment as architect for certifying percentage of completion of construction work of the above-mentioned project as per the approved plan.

1. Following technical professionals are appointed by the Promoter: - REAL HEIGHT DEVELOPERS PRIVATE LIMITED

Sr. No.	Consultants	Name
1.	Structural Consultant	MAQSUD E NAZER
2.	MEP Consultant	B. S. KUKREJA

Based on site inspection by undersigned and with respect to each of the building/tower or of the plots as the case may be of the aforesaid real estate project/phase of the project, I certify

ANOJ TEVATIA
B. Arch. (Hons.)
CA/95/18739

that as on the date of this certificate, the percentage of work done for each of the building/tower of the real estate project/phase of the project as applied under HARERA is as per table A herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table B.

Table - A

Building/Tower No. S1 TO S5

Sr. No.	Tasks/Activity (In Phases & Timewise) Quarter5(01Oct2019-31Dec2019)	Percentage of work done (Tower-S1)	Percentage of work done (Tower-S2)	Percentage of work done (Tower-S3)	Percentage of work done (Tower-S4)	Percentage of work done (Tower-S5)
1.	Excavation Quarter5(01Oct2019-31Dec2019)	100%	100%	100%	100%	100%
2.	Foundation Quarter5(01Oct2019-31Dec2019)	100%	100%	100%	100%	100%
3.	Stilt Floor Quarter5(01Oct2019-31Dec2019)	100%	100%	100%	0%	100%.
4.	Super structure (number of slabs of super structure <u>14</u>) Quarter5(01Oct2019-31Dec2019)	100% of 6 th Slab	100% of 6 th Slab	70% of 4 th Slab	0%	80% of 1 st Slab
5.	Internals walls, internal plaster, floorings within flats/premises, doors and windows to each of the flat/premises Quarter5(01Oct2019-31Dec2019)	100% wall of 6 th Slab	100% wall of 6 th Slab	100% wall of 4 th Slab	0%	0%
6.	Sanitary fittings within the flat/premises Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
7.	Staircases, lifts wells and lobbies at each floor level connecting staircases and lifts Quarter5(01Oct2019-31Dec2019)	100% Staircases of 6 th Slab	100% Staircases of 6 th Slab	100% Staircases of 3 rd Slab	0%	100% Staircases of stlit
8.	Underground water tanks Quarter5(01Oct2019-	0%	0%	0%	0%	0%


ANOJ TEVATIA
 B. Arch. (Hons.)
 CA/95/18739

	31Dec2019)					
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/wing. Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
10.	(i) Installation of lifts, Quarter5(01Oct2019-31Dec2019) (ii) water pumps, Quarter5(01Oct2019-31Dec2019) (iii) firefighting fittings and equipment as per CFO NOC, Quarter5(01Oct2019-31Dec2019) (iv) electrical fittings to common areas, Quarter5(01Oct2019-31Dec2019) (v) electro, mechanical equipment, Quarter5(01Oct2019-31Dec2019) (vi) compliance to conditions of environment NOC, Quarter5(01Oct2019-31Dec2019) (vii) Finishing to entrance lobby/s, Quarter5(01Oct2019-31Dec2019) (viii) plinth protection, Quarter5(01Oct2019-31Dec2019) (ix) paving of areas appurtenant of building/wing, Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%


ANOJ TEVATIA
 B. Arch. (Hons.)
 CA/95/18739

	(x) compound Wall and all other requirements as may be required to obtain occupation/completion certificate Quarter5(01Oct2019-31Dec2019)					
--	--	--	--	--	--	--

Table - A

Building/Tower No. S6 TO S8 & R1& R2

Sr. No.	Tasks/Activity Quarter5(01Oct2019-31Dec2019)	Percentage of work done (Tower-S6)	Percentage of work done (Tower-S7)	Percentage of work done (Tower-S8)	Percentage of work done (Tower-R1)	Percentage of work done (Tower-R2)
1.	Excavation Quarter5(01Oct2019-31Dec2019)	100%	100%	100%	100%	100%
2.	Foundation Quarter5(01Oct2019-31Dec2019)	100%	85%	40%	0%	100%
3.	Stilt Floor Quarter5(01Oct2019-31Dec2019)	80%	0%	0%	0%	0%
4.	Super structure (number of slabs of super structure _14_) Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
5.	Internals walls, internal plaster, floorings within flats/premises, doors and windows to each of the flat/premises Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
6.	Sanitary fittings within the flat/premises Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
7.	Staircases, lifts wells and lobbies at each floor level connecting	0%	0%	0%	0%	0%

	staircases and lifts Quarter5(01Oct2019-31Dec2019)					
8.	Underground water tanks Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/wing. Quarter5(01Oct2019-31Dec2019)	0%	0%	0%	0%	0%
10.	(i) Installation of lifts, Quarter5(01Oct2019-31Dec2019) (ii) water pumps, Quarter5(01Oct2019-31Dec2019) (iii) firefighting fittings and equipment as per CFO NOC, Quarter5(01Oct2019-31Dec2019) (iv) electrical fittings to common areas, Quarter5(01Oct2019-31Dec2019) (v) electro, mechanical equipment, Quarter5(01Oct2019-31Dec2019) (vi) compliance to conditions of environment NOC, Quarter5(01Oct2019-31Dec2019) (vii) Finishing to entrance	0%	0%	0%	0%	0%

<p>lobby/s, Quarter5(01Oct2019- 31Dec2019)</p> <p>(viii) plinth protection, Quarter5(01Oct2019- 31Dec2019)</p> <p>(ix) paving of areas appurtenant of building/wing, Quarter5(01Oct2019- 31Dec2019)</p> <p>(x) compound Wall and all other requirements as may be required to obtain occupation/completion certificate Quarter5(01Oct2019- 31Dec2019)</p>					
---	--	--	--	--	--



ANOJ TEVATIA
B. Arch. (Hons.)
CA/95/18739


Table - A

Building/Tower No. Commercial , Community & Anganbadi

Sr. No.	Tasks/Activity Quarter5(01Oct2019-31Dec2019)	Percentage of work done (COMMERCIAL)	Percentage of work done (COMMUNITY)	Percentage of work done (ANGANBADI)
1.	Excavation Quarter5(01Oct2019-31Dec2019)	40%	0%	0%
2.	Foundation Quarter5(01Oct2019-31Dec2019)	40%	0%	0%
3.	Stilt Floor Quarter5(01Oct2019-31Dec2019)	N.A.	N.A.	N.A.
4.	Super structure (number of slabs of super structure) Quarter5(01Oct2019-31Dec2019)	G+1 ,25%	Ground only, 0%	Ground only, 0%
5.	Internals walls, internal plaster, floorings within flats/premises, doors and windows to each of the flat/premises Quarter5(01Oct2019-31Dec2019)	25%	0%	0%
6.	Sanitary fittings within the flat/premises Quarter5(01Oct2019-31Dec2019)	0%	0%	0%
7.	Staircases, lifts wells and lobbies at each floor level connecting staircases and lifts Quarter5(01Oct2019-31Dec2019)	N.A.	N.A.	N.A.
8.	Underground water tanks Quarter5(01Oct2019-31Dec2019)	N.A.	N.A.	N.A.
9.	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the building/wing. Quarter5(01Oct2019-31Dec2019)	0%	0%	0%
10.	(i) Installation of lifts, Quarter5(01Oct2019-31Dec2019)	0%	0%	0%


ANOJ TEVATIA
 B. Arch. (Hons.)
 CA/95/18739

Common area, services, facilities amenities		Proposed (Yes/ No)	Percentage of work done
i.	Earth-filling Quarter5(01Oct2019-31Dec2019)	YES	0%
ii.	Boundary Wall Quarter5(01Oct2019-31Dec2019)	YES	80%
iii.	Roads and Pavements Quarter5(01Oct2019-31Dec2019)	YES	0%
iv.	Parking Quarter5(01Oct2019-31Dec2019)	YES	0%
v.	Water Supply Quarter5(01Oct2019-31Dec2019)	YES	0%
vi.	Sewerage Quarter5(01Oct2019-31Dec2019)	YES	0%
vii.	Electrification Quarter5(01Oct2019-31Dec2019)	YES	0%
viii.	Storm Water drainage Quarter5(01Oct2019-31Dec2019)	YES	0%
ix.	Parks and Play grounds Quarter5(01Oct2019-31Dec2019)	YES	0%
x.	Street Light Quarter5(01Oct2019-31Dec2019)	YES	0%
xi.	Renewable energy system Quarter5(01Oct2019-31Dec2019)	YES	0%


ANOJ TEVATIA
 B. Arch. (Hons.)
 CA/95/18739

xii.	Security and Fire-fighting services Quarter5(01Oct2019-31Dec2019)	YES	0%
xiii.	STP Quarter5(01Oct2019-31Dec2019)	YES	0%
xiv.	Overhead and Underground tank Quarter5(01Oct2019-31Dec2019)	YES	0%
xv.	Rain water harvesting Quarter5(01Oct2019-31Dec2019)	YES	0%
xvi.	Electrical sub station Quarter5(01Oct2019-31Dec2019)	YES	0%

Yours Faithfully,



ANOJ TEVATIA
B. Arch. (Hons.)
CA/95/18739

Signature & Name (IN BLOCK LETTERS) with Stamp of Architect- **ANOJ TEVATIA**
Council of Architects (CoA) Registration No. **CA/95/18739**
Council of Architects (CoA) Registration valid till (Date) – **31/12/2030**

(ii) water pumps, Quarter5(01Oct2019-31Dec2019)			
(iii) firefighting fittings and equipment as per CFO NOC, Quarter5(01Oct2019-31Dec2019)			
(iv) electrical fittings to common areas, Quarter5(01Oct2019-31Dec2019)			
(v) electro, mechanical equipment, Quarter5(01Oct2019-31Dec2019)			
(vi) compliance to conditions of environment NOC, Quarter5(01Oct2019-31Dec2019)			
(vii) Finishing to entrance lobby/s, Quarter5(01Oct2019-31Dec2019)			
(viii) plinth protection, Quarter5(01Oct2019-31Dec2019)			
(ix) paving of areas appurtenant of building/wing, Quarter5(01Oct2019-31Dec2019)			
(x) compound Wall and all other requirements as may be required to obtain occupation/completion certificate Quarter5(01Oct2019-31Dec2019)			


ANOJ TEVATIA
B. Arch. (Hons.)
CA/95/18739

Table -B