



# BEFORE THE HARYANA REAL ESTATE REGULATORY AUTHORITY, GURUGRAM

Complaint no. : 1781 of

2018

First date of hearing: 02.04.2019 Date of decision: 02.04.2019

1. Mr. Navneet Trikha

2. Mrs. Anupama Trikha Both r/o 774, Sector &

Haryana.

**Complainants** 

M/s Sana Realtor

Regd. office: A 69 0

Cannaught is cus, Connaugh जियबेटe,

New Delhi-110001.

Respondent

**CORAM:** 

Dr. K.K. Khandelwal Shri Subhash Chandel K Chairman Member

**APPEARANCE:** 

Ms. Priyanka Agarwal Shri Samrat Jasra Advocate for complainants
Advocate for respondent


 A complaint dated 07.12.2018 was filed under section 31 of the Real Estate (Regulation and Development) Act, 2016 read with rule 28 of the Haryana Real Estate (Regulation and Development) Rules, 2017 by the complainants Mr. Navneet Trikha and Mrs. Anupama Trikha, against the promoter M/s Sana Realtors Pvt. Ltd., on account of violation of the clause



15 of flat buyer agreement executed on 07.08.2010 in respect of unit described below for not handing over possession by the due date which is an obligation of the promoter under section 11(4)(a) of the Act ibid.

- Since the flat buyer agreement has been executed on 2. 07.08.2010 i.e. prior to the commencement of the Act ibid, therefore, penal be initiated cannot retrospectively. Hence, ity has decided to treat the present complaint ation for non-compliance of statutory oblig tomoter/respondent in 34(f)सन्ध्रमें तील युरेवा Estate (Regulation and terms of sec Development
- 3. The particulars of the complaint are as under:

1.	Name and location of the preject	Precision SOHO Tower", Sector 67, Gurugram,
		Haryana.
2.	Nature of the project	Commercial colony
3.	Project area	2.456 acres
4.	Registered not registered /	Not registered
5.	DTCP license no.	72 <b>8</b> f 2009 dated
		26.11.2009
6.	License holder	M/s Sana Realtors Pvt.
		Ltd.
7.	Occupation certificate granted	18.07.2017
	on	
8.	Date of execution of flat buyer	07.08.2010
	agreement	
9.	Office space/unit no. as per the	641, 6 <sup>th</sup> floor
	said agreement	
10.	New unit no (as per page 32 of	632





	reply)	
11.	Unit admeasuring as per the said	525 sq. ft.
	agreement	
12.	New unit area (annexure R5,	546 sq. ft.
	page 32)	
13.	Payment plan	Construction linked
		payment plan
14.	Total consideration amount as	Rs. 25,88,817/-
	per statement of account annexed	
	with demand letter (page 37 of	
	reply)	
15.	Total amount paid by the	Rs. 21,40,196/-
	complainants till dan per	
	applicant ledger thated	
1.0	29.01.2019 (page 3	05 10 0010
16.	Offer of possession	05.12.2018
17.	Date of delivery to personal as	07.08.2013
	per clause 15 of fla but 1	81
	agreementoe 3 year कि विकास ति date of execution of हिस्से हैं न जयते	<b>(</b> )
	agreement i.e. 07.08.2010	151
18.	Delay in thanding over possession	5 vears 3 months 28
10.	from due date of possession till	dare
	date of offer of possession i.e.	(E)
	05.12.2018	0/
19.		Not given in the
	agreement F REG	agreement
	-0	O 3

4. The details provided above have been checked on the basis of record available in the case file which has been provided by the complainents and the expondent. A flut buyer agreement dated 07.08.2010 is available on record for the aforesaid unit. As per clause 15 of the flat buyer agreement dated 07.08.2010, the due date of handing over possession was 07.08.2013. The respondent has not paid any interest for the period it delayed in handing over the possession. Therefore,



the promoter has not fulfilled its committed liability as on date.

5. Taking cognizance of the complaint, the authority issued notice to the respondent for filing reply and for appearance.

The respondent through his counsel appeared on 02.04.2019.

The case came up for hearing on 02.04.2019. The reply filed on behalf of the respondences been perused.

#### **BRIEF FACTS:**

- 6. Based on promises and commitment made by the respondent, complainants peoked a partment admeasuring 525 सत्यमेव जयते sq. ft. unit no 641 in project "Precision SOHO Tower" at Sector 67, Gurugram 1122 102, Haryana.
- 7. The respondent to the the complements even executed flat buyer agreement, and the state was between M/s Sana Realtors Pvt Ltd. and Mr. Navneet Trikha and Mrs. Anupama Trikha on 07.08.2010, just to create a false belief that the project shall be completed in tiple bound manner.
- 8. The complainants have paid Rs. 21,19,361/- and the respondent in an endeavor to extract money from allottees devised a payment plan under which respondent citing milestone for construction progress stages, or development of the site, and after taking the same respondent has not



bothered to committed development of the project in time bound manner.

- 9. The total value of unit is Rs. 22,99,500/- as per flat buyer agreement and out of that respondent extracted total amount of Rs. 21,19,361/- This is more than 90% of total sales consideration before March 2013.
- 10. The complainants have been seeking an update on the progress in the development of the project. However, the queries of the cor re never replied to. Finding the complainants their repeate प्रत्यमेव जयते us of the matives Intentions of the became suspino site themselves and respondent and decide assess the state lev**e**lopment. complainants, as a scertain the status of result, visited the the project site.
- 11. The complanants were shocked and surprised beyond comprehens on to find that the protect was lying in a raw, desolate state and in a state of utter neglect and abandonment. As per clause 15 of flat buyer agreement, the respondent was obliged and liable to give possession of said unit within 36 months from execution of flat buyer agreement. Accordingly, the unit should have been delivered way back before 07.08.2013.



- 12. The respondent at no stage informed the complainants about the status and development of the project, but kept on demanding payments in the garb of development which was never carried out.
- 13. The respondent had raised the demand for offer of possession dated 27.07.2017 and increased the area of unit from 525 to 546 sq. without any consent of the complainants.
- 14. The complainan ntions have paid all na to more than 90% demands raised सत्यमेव जयते st. However rest pondent has failed to meet of the project their obligation undue delay in handing over the ssession of t r more than 5 years from committed s not only a breach of trust, but is also indicate tentions of the respondent. The act on 1 d undue financial losses and menta

## **ISSUES TO BE DECIDED:**

- 15. The complainants have raised the following issues:
  - a. Whether or not the respondent has completed the construction as per plan and has not handed over the possession to the complainants as on date?



b. Whether or not the demand raised by the respondent for the increase of area from 525 sq. ft. to 546 sq. ft. is justified?

#### **RELIEF SOUGHT BY THE COMPLAINANTS:**

- 16. The complainants are seeking the following reliefs:
  - i. Direct the respondent to immediately give possession of unit and to restrain any fresh demand any asing the liability of the complainants.

  - iii. Pass any that order that this how be authority deem fit to meet the ends of justice.

#### **RESPONDENT'S REPLY:**

to be dismissed as the present project does not fall within the purview of the Act ibid. The occupation certificate in respect of the project in question was issued by the competent authority vide memo no. ZP-589/SD(BS)/ 2017/17063 dated 18.07.2017. The occupation certificate also contains the description of the building with license no.72 of 2009 dated



- 26.11.2009 for total area measuring 2.456 acres developed by M/s Sana Realtors Pvt. Ltd.
- 18. The respondent submitted that the present complaint is liable to be dismissed as the complainants have made wrong averments in the complaint and has made wrong allegations against the respondent without any substantial evidence. Hence, the present complaint is liable to be dismissed as the complainants have made wrong allegations against the respondent without any substantial evidence.
- 19. The respondent submitted matrice present complaint is not maintainable as ites not in the competent authority i.e. adjudicating officer has within the jurisdiction of this hon'ble authority. Hence, the present complaint is liable to be dismissed.
- 20. The respondent submitted that the present complaint is not maintainable as the possession of the property in question was offered to the complainants after receipt of the occupation certificate. Further, the complainants were also intimated that the sale deed of the property in question is ready for execution, but the complainants are deliberately not coming forward to take the possession and to get the conveyance deed executed.



- was not complied by the complainants, which says that every allottee who has entered into an agreement for sale to take an apartment, plot or building shall be responsible to make the necessary payments including registration charges, municipal taxes, water and electricity charges, maintenance charges, ground rent and other than the complainants after the completion of the project of the proje
- use 41 and 42 of the **22.** The respondent flat buyer agr Shall be liable to pay cdmp as and when dem ndent, the stamp duty, and incidental charges registration for execution and conveyance deed. It is also also liable to pay any loss or damages suffered by respondent for non-payment or delay in payment, non-performance of the terms and conditions of the agreement. Hence, the present complaint is not maintainable and is liable to be dismissed.



- 23. The respondent submitted that clause 8 of the flat buyer agreement incorporates that "the time of payment of installments as stated in schedule of payment (annexure –I) and applicable stamp duty, registration, fee, maintenance and other charges payable under this agreement as and when demanded is the essence of this agreement".
- the delay in handing over **24.** The respondent submitted possession of the beyond the control of the respondent. I Louse 15 of the said ants, also provide for upon सह्य मेत्र एउँ mplair agreement, r beyond the control of the exemption to duded from the time the responden period so calculate ce to mention here that the respond n**st**ructing the project and the delay, if any, thorities or government here that initially there were high tension wires passing through the project land and the work got delayed as the agencies did not remove the same within time promised. Since the work was involving risk of life, even the respondent could not take any risk and waited for the cables to be



removed by the electricity department and the project was delayed for almost two years at the start.

- **25.** The respondent submitted that initially there was a 66 KV electricity line which was located in the land wherein the project was to be raised. Subsequently an application was moved with the HVPNL for shifting of the said electricity line. HVPNL subsequently design sum of Rs.46,21,000/- for shifting the said electricit Mile and lastly even after the deposit of the cok about one and half the said electricity It is pertinent to years for shift line was shifted, the mention here it u**rl**til el ssible and hence the construction ras construction was o years. It is pertinent respondent to timely to note here complete the project and live up to its reputation can be seen of high tension wires in the year 2008 i.e. a year even before the license was granted to the respondent so that the time can be saved and project can be started on time.
- **26.** The respondent submitted that the contractor M/s Acme Techcon Private Limited was appointed on 08.07.2011 for



development of the project and it started development on war scale footing. It is submitted that in the year 2012, pursuant to the Punjab and Haryana High Court order, the DC had ordered all the developers in the area for not using ground water. Thereafter, the ongoing projects in the entire progress as water was seized to an essential requirement for the constant activities and this problem was also beyond the he respondent. Further since the developmen ing lot of time and the spend more money ime for the same contractor h se would have been amount of v or completed in said problems and ea**r** D delay in the work king at the site of the ecomber 2012 and the respondent a dispute was settled by the respondent by paying more to the M/s Sensys Infra Projects Pvt. Ltd. in January 2013 immediately to resume the work at the site without delay.

27. The respondent submitted that the project was complete in all respect in the year 2015 when the occupation certificate was applied. Lastly in July 2017, occupation certificate was



issued, and the delay of two years was on account of the delay in compliances by the authorities and as such the respondent is not responsible for any delay. The development and construction has been diligently done by the respondent and the obligations which the respondent was to discharge have been onerously discharged without failure. The respondent has diligently done his account of the respondent to prove its diligence are annexed with healty therefore no illegality as being alleged and the respondent in any manner whatspever.

ments to be made till **28.** The responde date are outstan the complainants were to take the p ffer of possession was made on 27. **de**ed registered after making the payment amount. Initially the unit raised the construction was unit no 641 was changed/renamed as unit no 632 on the same floor. However, the complainants deliberately are not making payment of outstanding amount of Rs. 4,49,736/-.



are not taking possession of the property in question and has filed the present complaint with the sole purpose to harass the respondent and to create undue pressure to extort illegal money from the respondent. Hence, the present complaint is not maintainable and is liable to be dismissed with heavy cost.

### **DETERMINATION OF ISSUE**

After considering the facts submitted by the complainants, reply by the respondent and perusal of record on file, the issue wise findings of the authority are as under:

- 30. With respect to the first issue, as per eleuse 15 of the flat buyer agreement, the possession of the said unit was to be handed over within 3 years from the date of this agreement i.e. 07.08.2010. Therefore, the due date shall be computed from 07.08.2013. The relevant clause is reproduced as under:
  - "15. That the possession of the said premises is proposed to be delivered by the developer to the allottee within 3 years from the date of this agreement."
- 31. Accordingly, the due date of possession was 07.08.2013 and the respondent has received occupation certificate on 18.07.2017, thereafter the respondent has offered possession to the complainant on 05.12.2018 Therefore, delay in handing



over possession shall be computed from due date of handing over possession till letter of offer of possession. The possession has been delayed by 05 years 03 months 28 days from due date of possession till offer of possession, thereby violating the terms of the said agreement. As the promoter has failed to fulfil his obligation under section 11(4)(a) of the Act ibid, the promoter is liable under section 18(1) proviso of the Act ibid read with rules the rules ibid, to pay interest to the complainants at the prescribed rate, for every month of delay till the landing the rules ibid.

e **second रिङ्गा**ल, as per chuse 14 of the flat 32. With respect buyers agreem ht the The view that the complainants h orsent of them shall th**a**t n be required for nons, deletions and modification in the lding plans. Alterations may ges in the said premises interalia invo such as chang premises, change in its dimensions, change lange in its number or change in the height of the building. Thus the change in the area of the unit is justified on the part of the respondent.

#### FINDINGS OF THE AUTHORITY:



- 33. The authority has complete jurisdiction to decide the complaint in regard to non-compliance of obligations by the promoter as held in Simmi Sikka V/s M/s EMAAR MGF Land *Ltd.* leaving aside compensation which is to be decided by the adjudicating officer if pursued by the complainants at a later stage. As per notification no. 1/92/2017-1TCP dated 14.12.2017 issued by Department of Town and Country Planning, the jurisdiction Leaves Estate Regulatory Authority, Gurugram shall be entir rugram District. In the present case, the project ed within the planning area of Guruaram district therefore this authority has at with the present complete territ rial complaint.
- 34. The complainants made a submission before the authority under section 34 (f) to ensure compliance/obligations cast upon the promoter as mentioned above. The complainants requested that necessary directions be issued to the promoter to comply with the provisions and fulfil obligation under section 37 of the Act.
- 35. The cats as mentioned in the complaint were agreed to by both the parties. The authority observed that as per clause 15 of flat buyer agreement dated 07.08.2010 for the said flat in "Precision SOHO Tower", Sector 67, Gurugram possession was



to be handed over to the complainants within a period of three years from the date of the agreement i.e. 07.08.2010 which comes out to be 07.08.2013. However, respondent has not delivered the apartment in time and has offered possession on 05.12.2018 Complainants have already paid Rs. 21,40,196/- to the respondent against a total sale consideration of Rs. 25,88,217/-. As the promoter has failed to fulfil his obligation and and and over the possession within the stipulated efore, the promoter is liable under section 1 wibid read with rule 15 complainants, at the o pa<del>y interest</del> to the of the rules till the offer of prescribed thlof lfor possession.

# DIRECTIONS OF THE AUTHORITY:

- 36. After taking into consideration all the material facts as adduced and produced by both the parties, the authority exercising powers vested in it under section 37 of the Real Estate (Regulation and Development) Act, 2016 hereby issues the following directions in the interest of justice and fair play:
  - i. The respondent is directed to supply a copy of deed of declaration submitted to DTCP under the Apartment Ownership Act to the complainants. In case any discrepancy comes to the notice of complainants, they



will have the right for adjustment of sale consideration accordingly.

- ii. The respondent is directed to pay the interest at the prescribed rate i.e. 10.75% for every month of delay from the due date of possession i.e. 07.08.2013 till offer of possession i.e. 05.12.2018.
- iii. The arrears of interest and so far shall be paid to the complainants within from the date of decision.
- iv. Complainants are directed to pay outstanding dues, if any, after adjustment of the set for the delayed period. सत्यमेव जयते
- v. The promoter shall not charge anything from the complainant which is not a part of the flat buyer agreement.
- vi. Interest on due payments from the complainant shall be charged at the prescribed rate of interest i.e. 10.75% by the promoter which is the same as is being granted to the complainant in case of delayed possession.
- 37. The order is pronounced.
- 38. As the project is registerable and has not been registered by the promoters, the authority has decided to take suo-moto cognizance for not getting the project registered and for that separate proceeding will be initiated against the respondent.



A copy of this order be endorsed to registration branch for further action in the matter.

39. Case file be consigned to the registry.

