

"PROPOSED PROJECT EXECUTION SCHEDULE" PROJECT : ELAIRA RESIDENCES, SEC-80, GURUGRAM

OC Date: 30.06.2032

CC Date: 31.12.2032

A- STRUCTURE/CONSTRUCTION TIMELINES

Work Activities	Status Till Application	Jan'26 to Dec'26				Jan'27 to Dec'27				Jan'28 to Dec'28				Jan'29 to Dec'29				Jan'30 to Dec'30				Jan'31 to Dec'31				Jan'32 to Dec'32				Total %age				
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4					
Sub-Structure	0%		2%	3%	5%	6%	6%	7%	7%	7%	7%	7%	7%	7%	7%	6%	6%	5%	5%															100%
Super-Structure	0%					5%	7%	7%	7%	7%	7%	7%	7%	7%	7%	7%	7%	7%	5%	4%	1%	1%												100%
MEP Work	0%			1%	1%	1%	1%	1%	2%	3%	5%	5%	5%	7%	8%	8%	8%	8%	8%	8%	5%	5%	4%	3%	2%	1%								100%
Finishing work	0%						1%	1%	2%	3%	5%	5%	5%	7%	8%	8%	8%	8%	8%	8%	7%	5%	4%	2%	1%	1%	1%	1%	1%					100%

B- IDW

Work Activities	Status Till Application	Jan'26 to Dec'26				Jan'27 to Dec'27				Jan'28 to Dec'28				Jan'29 to Dec'29				Jan'30 to Dec'30				Jan'31 to Dec'31				Jan'32 to Dec'32				Total %age				
		Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4					
Internal Roads and Pavements	0%																																	0%
Water Supply system	0%									2%	2%	2%	3%	3%	7%	9%	10%	12%	12%	12%	12%	9%	3%	1%	1%									100%
Storm Water drainage	0%									2%	2%	2%	3%	3%	7%	9%	10%	12%	12%	12%	12%	9%	3%	1%	1%									100%
Electricity supply system	0%																2%	15%	15%	15%	15%	14%	12%	7%	5%									100%
Sewerage system	0%									2%	2%	2%	3%	3%	7%	9%	10%	12%	12%	12%	12%	9%	3%	1%	1%									100%
Street Lighting	0%																																	0%
Security and fire-fighting	0%									2%	2%	2%	3%	3%	7%	9%	10%	12%	12%	12%	12%	9%	3%	1%	1%									100%
Play grounds and Parks	0%																																	0%
Renewable energy system	0%																																	0%
Parking	0%									2%	2%	2%	3%	3%	7%	9%	10%	12%	12%	12%	12%	9%	3%	1%	1%									100%
STP	0%																		5%	18%	22%	25%	15%	13%	2%									100%
Underground water tank	0%																																	0%
Rain water harvesting	0%																																	0%
Electrical sub station	0%																	15%	15%	15%	15%	15%	12%	11%	2%									100%
Construction of circulation road (such as 18m/24m/30m)	0%																																	

Remarks: Changes may occur due to external factors which are beyond control of promoters