

PERT Chart - Tentative physical progress of infrastructure and Services

Activities	EBD-114 (0.6 Acres)														
	Q2-26	Q3-26	Q4-26	Q1-27	Q2-27	Q3-27	Q4-27	Q1-28	Q2-28	Q3-28	Q4-28	Q1-29	Q2-29	Q3-29	Q4-29
Internal Roads and Pavements	0%	8%	18%	25%	33%	45%	58%	69%	79%	85%	90%	96%	100%	100%	100%
Parking	0%	12%	25%	35%	45%	54%	66%	76%	88%	92%	96%	98%	100%	100%	100%
Water Supply system	0%	10%	26%	32%	40%	54%	67%	75%	86%	93%	97%	100%	100%	100%	100%
Sewerage system	15%	24%	35%	42%	50%	64%	74%	82%	90%	96%	100%	100%	100%	100%	100%
Electricity supply system	5%	16%	28%	37%	46%	55%	66%	78%	89%	92%	95%	98%	100%	100%	100%
Storm Water drainage	15%	25%	35%	43%	54%	64%	73%	83%	90%	96%	100%	100%	100%	100%	100%
Play grounds and Parks	0%	0%	0%	10%	24%	36%	48%	58%	69%	78%	88%	96%	98%	100%	100%
Street Lighting	0%	0%	0%	10%	25%	38%	48%	59%	68%	76%	85%	94%	95%	100%	100%
Security and fire-fighting	0%	0%	0%	10%	23%	35%	46%	58%	69%	79%	90%	95%	96%	100%	100%
STP(MEP PART)	3%	18%	29%	37%	45%	54%	66%	78%	88%	93%	98%	100%	100%	100%	100%
Underground water tank	5%	16%	32%	42%	55%	64%	73%	79%	86%	95%	99%	100%	100%	100%	100%
Rain Water Harvesting	0%	0%	15%	28%	35%	46%	58%	69%	100%	100%	100%	100%	100%	100%	100%
Electrical Sub-station	5%	22%	32%	42%	51%	64%	71%	79%	88%	94%	98%	100%	100%	100%	100%
Electrification Cost	0%	0%	5%	18%	25%	37%	48%	58%	69%	80%	89%	96%	97%	100%	100%
Boundary Wall, Demarcation, Signage	0%	0%	0%	10%	23%	35%	46%	59%	69%	80%	92%	96%	97%	100%	100%