

Work Status as on 30th September 2019 (Project:-Global Hillview)

Location	Unit	Slabs	Block/Brick Work	Electrical Conduite Wall	Plumbing (CPVC Fitting)	Plumbing (uPVC in Toilet)	Chaukhat Fixing	M S Door- Window Fixing	Balcony Railing Fixing	Internal Plaster (8 Flats)	Water Proofing	Wall Tile (8 Flats)
Tower-1	Floor	20	18.75	18	18	17.5	15	18	15	16.75	15	13.25
Tower-2	Floor	20	18	17	17	17	16	17	13	15	15	13
Tower-3	Floor	19	18	16	17	17	14	18	10.5	12.75	10	5.25
Tower-4	Floor	19	17	15	16	16	10	16	10.5	14	12	10.25
Tower-5	Floor	18	14.5	14	14	12.25	13	13.5	9	13.25	9	7.5
Commercial Phase		100%	95%									
Total		96	86.25	80	82	79.75	68	82.5	58	71.75	61	49.25

G.M PROJECT

Authorized Signatory