

**Annexure- 3c-1****Extent of development:**

Project Name : Sovereign Park (Phase -1)



City/Town : Sector-99,  
Village Kherki Majra Dhankot, Sub-Tehsil – Kadipur,  
District – Gurugram, State - Haryana

Name of the Developer : Vatika Sovereign Park Private Limited

Complete address of Developer : Flat No. 621-A, 6th Floor, Devika Towers,  
6, Nehru Place, New Delhi-110019

Extent of development							
Tower	Total Planned	Till date			Pending		
	Floors	Structure	Brickwork & Plaster	Finishing	Structure	Brickwork & Plaster	Finishing
A	G+21	G+18	5		19 <sup>th</sup> to Roof	6 <sup>th</sup> to Roof & Ground	Ground to Roof
B	G+21	G+17	5		18 <sup>th</sup> to Roof	6 <sup>th</sup> to Roof & Ground	Ground to Roof
J	G+10	G+10	G+9			Roof	Ground to Roof
K	G+10	G+10	G+6			7 <sup>th</sup> to Roof	Ground to Roof
L	G+12	G+11	G+3		Roof	4 <sup>th</sup> to Roof	Ground to Roof
M	G+10	G+10	G+2			3 <sup>rd</sup> to Roof	Ground to Roof
Basements	2 Basements	2				1 <sup>st</sup> & 2 <sup>nd</sup>	1 <sup>st</sup> & 2 <sup>nd</sup>

Date: 31st July, 2017

  
 Signature of the Architect
**ALOK MEHTA**
  
 Signature of the Engineer

 UPAL SANTRA  
 B.C.E., M.C.E. (STRUCT.)  
 P.E. F1212631  
 AMO Empowered Structural Engineer  
 Class-I, E.S.E. No. 1/58

**Annexure- 3c-1**

		Basement s				Basement	Basement
Club	G	G				Ground	Ground

The schedule date of completion of above work has been reviewed and verified by undersigned that the progress of the development work is according to the planned schedule & the work can be completed within the time period mentioned below:

- A. Original time period of completion committed to the Allottees as per Annexure- 3b.
- B. Scheduled time period for completion of development- 44 months or before this date.

Date: 31st July, 2017




Signature of the Architect

**ALOK MEHTA**

Architect  
Registration No. 10001/2004

Signature of the Engineer



UPAL SANTRA  
B.E.S. (M.C.E./STRUCT.)  
F.I.E. F1212601  
AND Empowered Structural Engineer  
Class-I, E.S.E. No. 1/58