

Annexure- 3.3

Development work Plan-Amenities for Residential complex measuring 7.50 Acres in Sector 82-A(Sovereign Next for phase- 1) at Gurugram, Haryana.

TASK NAME		FINISH DATE (On or Before)
Start of Excavation		Dec-14
A	Basement	Sep-13
	Super Structure*	Mar-21
	Internal Finishing Work	Sep-21
	Common Areas	Aug-21
	External Finishing Work	Jul-22
	OC Application	Jul-22
C	Basement	Apr-14
	Super Structure*	Mar-15
	Internal Finishing Work	Oct-21
	Common Areas	Jul-21
	External Finishing Work	Jul-22
	OC Application	Jul-22
D	Basement	Apr-14
	Super Structure*	Mar-15
	Internal Finishing Work	Sep-21
	Common Areas	May-21
	External Finishing Work	Jul-22
	OC Application	Jul-22
E	Basement	Feb-14
	Super Structure*	Dec-16
	Internal Finishing Work	Nov-21
	Common Areas	Sep-21

Annexure- 3.3

	External Finishing Work	Jul-22
	OC Application	Jul-22
F	Basement	Aug-14
	Super Structure*	Dec-16
	Internal Finishing Work	Nov-21
	Common Areas	Aug-21
	External Finishing Work	Jul-22
	OC Application	Jul-22
G	Basement	May-14
	Super Structure*	May-15
	Internal Finishing Work	Aug-21
	Common Areas	Apr-21
	External Finishing Work	Jul-22
	OC Application	Jul-22
H	Basement	Mar-14
	Super Structure*	Dec-14
	Internal Finishing Work	Jul-21
	Common Areas	Apr-21
	External Finishing Work	Jul-22
	OC Application	Jul-22
EWS		Jun-21
Clubhouse		Apr-21
Non Tower Area		Mar-21
External Development		Jul-22

* denotes the top floor roof excluding lift machine room / overhead tanks / pergolas.