



TO WHOM SO EVER IT MAY CONCERN

We have been requested by M/s Vatika Limited (the "Developer") having its registered office at Vatika Triangle, 4th Floor, Sushant Lok, Phase-1, Block-A, Mehrauli- Gurugram Road, Gurugram- 122002, to certify the Extent of development and schedule date of completion of the project "Tranquil Heights (Phase-1)" at Sector 82A, Village Shikohpur, Manesar, Gurugram, Haryana.

The development in the mentioned project has been reviewed and verified by us based on the certificate issued by M/s SUA Architects and other relevant documents provided by the management. We hereby certify that the Extent of development and schedule date of completion of the mentioned project is as mentioned in **Annexure 3c-1** and **3B**.

For NAJ & Co.

Chartered Accountants

Nikhil Goel DACC

(Partner) M.No. 527819

Place: Bahadurgarh Date: 31/07/2017

Head Office: 301/B-9, Sector-3, Rohini, New Delhi-110085.

Corp. Office: G-9, TDI Fun Republic Mall, Moti Nagar, New Delhi-110015.

Branch Office: 403, Liberte Tower, Omaxe North Avenue, Sector-15, Bahadurgarh-124507.

Email: najandco@gmail.com, najandco@hotmail.com.

Office: 011-45715958

Mob : +91-9015915958

+91-9999223633

+91-9716141586

Extent of development:

Project Name

Tranquil Heights (Phase -1)

City/Town

Sector-82A,

Village Shikohpur, Tehsil - Manesar, District-

Gurugram, State – Haryana.

Name of the Developer

Vatika Limited

Complete address of Developer

Vatika Triangle, 4th Floor, Sushant Lok, Phase-1,

Block-A, Mehrauli-Gurugram Road, Gurugram-

122002.

	Extent of development							
	Tower	Total Planned	Till date			Pending		
		Floors	Structure	Brickwork & Plaster	Finishing	Structure	Brickwork & Plaster	Finishing
	А	G+38				Ground to Roof	Ground to Roof	Ground to Roof
	В	G+8	G+1	5		2 nd to Roof	Ground to Roof	Ground to Roof
	Basements	2 Basements	2nd Basement			1 st Basement	All Basements	All Basements

The progress of the development work is according to the planned schedule and the work can be completed within the time period mentioned below

- A. Original time period of completion committed to the allottees as per Annexure 3B
- B. Scheduled time period for completion of development -54 months or before from 31.07.2017.



