



**TO WHOM SO EVER IT MAY CONCERN**

We have been requested by M/s Vatika One on One Private Limited (the "Developer") having its registered office at Flat No-621-A, 6th Floor, Devika Towers, 6, Nehru Place, New Delhi – 110019, to certify the Extent of development and schedule date of completion of the project "One on One ( Phase-1)" at Sector 16, Village Silokhera, Gurugram, Haryana.

The development in the mentioned project has been reviewed and verified by us based on the certificate issued by M/s SUA Architects and other relevant documents provided by the management. We hereby certify that the Extent of development and schedule date of completion of the mentioned project is as mentioned in **Annexure 3c-1 and 3B**.

**For NAJ & Co.**  
Chartered Accountants

  


**Nikhil Goel**  
(Partner)  
M.No. 527819

Place: Bahadurgarh  
Date: 31/07/2017

**Extent of development:**

Project Name : One on One (Phase -1)

City/Town : Sector-16,  
Village Silokhera, Tehsil & District - Gurugram,  
State - Haryana.

Name of the Developer : Vatika One on One Private Limited

Complete address of Developer : Flat No. 621-A, 6th Floor, Devika Towers,  
6, Nehru Place, New Delhi-110019.

Extent of development							
Tower	Total Planned	Till date			Pending		
	Floors	Structure	Brickwork & Plaster	Finishing	Structure	Brickwork & Plaster	Finishing
2	G+6	G+1			2 <sup>nd</sup> to Roof	Ground to Roof	Ground to Roof
3	G+6	G+4			5 <sup>th</sup> to Roof	Ground to Roof	Ground to Roof
4	G+6	G+2			3 <sup>rd</sup> to Roof	Ground to Roof	Ground to Roof
5	G+6	G+4			5 <sup>th</sup> to Roof	Ground to Roof	Ground to Roof
Basements	3 Basements	3rd Basement			1 <sup>st</sup> & 2 <sup>nd</sup> Basement	All Basement	All Basement

The schedule date of completion of above work has been reviewed and verified by undersigned that the progress of the development work is according to the planned schedule & the work can be completed within the time period mentioned below:

- A. Original time period of completion committed to the Allottees as per Annexure- 3b.
- B. Scheduled time period for completion of development– 36 months or before 31.07.2017.

