

[illegible]

[illegible]

Sr No.	Tower 1		QTR1	QTR-2	QTR-3	QTR-4	QTR-5	QTR-6	QTR-7	QTR-8	QTR-9	QTR-10	QTR-11	QTR-12	QTR-13
IDW	Internal Roads and Pavment	82	0%	0%	0%	0%	0%	0%	0%	0%	31%	34%	33%	2%	
	Water Supply System	335	0%	0%	0%	0%	0%	0%	0%	0%	0%	48%	49%	2%	
	Strom Water Drainage	69	0%	0%	0%	0%	0%	0%	0%	0%	23%	38%	37%	2%	
	Sewerage System	214	0%	0%	0%	0%	0%	0%	0%	0%	23%	38%	37%	2%	
	Street Lighting	35	0%	0%	0%	0%	0%	0%	0%	0%	0%	19%	81%	0%	
	Playground and Parks	22	0%	0%	0%	0%	0%	0%	0%	0%	6%	51%	43%	0%	
	Electricity Supply System	600	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	94%	6%	
	Security and Fire Fighting	250	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	93%	7%	
	Renewable Energy System	60	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
	Parking	874	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	95%	5%	
	STP	-													
	Underground Water Tank	-													
	Rain Water Harvesting	-													
	Electricity Sub Station	-													
	Construction of Circulation Road	20	0%	0%	0%	0%	0%	0%	0%	0%	0%	47%	50%	3%	

Tower No.	Description		QTR1	QTR-2	QTR-3	QTR-4	QTR-5	QTR-6	QTR-7	QTR-8	QTR-9	QTR-10	QTR-11	QTR-12	QTR-13
1	Sub Structure	1085.72	42.48	120.37	-	-	-	-	-	-	-	-	-	-	-
	Super Structure			55.31	212.02	207.41	13.83	-	-	-	-	-	-	-	
	MEP			-	-	13.42	71.85	72.64	59.22	-	-	-	-	-	
	Finishing			-	-	10.95	58.64	59.28	59.28	29.00	-	-	-	-	
2	Sub Structure	1167.94	17.14	158.05	-	-	-	-	-	-	-	-	-	-	-
	Super Structure			22.31	228.08	223.12	52.06	-	-	-	-	-	-	-	
	MEP			-	-	14.44	77.30	78.15	63.71	-	-	-	-	-	
	Finishing			-	-	11.78	63.08	63.77	63.77	31.19	-	-	-	-	
3	Sub Structure	1167.94		163.77	11.43	-	-	-	-	-	-	-	-	-	-
	Super Structure			-	213.20	223.12	89.25	-	-	-	-	-	-	-	
	MEP			-	-	-	15.35	78.43	78.43	61.38	-	-	-	-	
	Finishing			-	-	-	12.55	64.15	64.15	63.45	29.29	-	-	-	
4	Sub Structure	1167.94		135.20	39.99	-	-	-	-	-	-	-	-	-	-
	Super Structure			-	176.02	223.12	126.44	-	-	-	-	-	-	-	
	MEP			-	-	-	15.35	78.43	78.43	61.38	-	-	-	-	
	Finishing			-	-	-	12.55	64.15	64.15	63.45	29.29	-	-	-	
5	Sub Structure	1085.72		99.13	63.73	-	-	-	-	-	-	-	-	-	-
	Super Structure			-	99.85	160.48	162.26	65.98	-	-	-	-	-	-	
	MEP			-	-	-	-	12.96	59.63	58.99	58.99	26.58	-	-	
	Finishing			-	-	-	-	12.96	59.63	58.99	58.99	26.58	-	-	
6	Sub Structure	1085.72		72.58	90.28	-	-	-	-	-	-	-	-	-	-
	Super Structure			-	73.38	161.07	162.86	91.27	-	-	-	-	-	-	
	MEP			-	-	-	-	15.85	72.91	72.12	56.27	-	-	-	
	Finishing			-	-	-	-	12.96	59.63	58.99	58.99	26.58	-	-	
7	Sub Structure	1167.94		50.05	125.14	-	-	-	-	-	-	-	-	-	-
	Super Structure			-	46.68	155.60	157.33	159.05	6.92	-	-	-	-	-	
	MEP			-	-	-	-	-	18.69	77.30	77.30	60.31	-	-	
	Finishing			-	-	-	-	-	15.29	63.26	63.26	63.96	27.81	-	
8	Sub Structure	1167.94		21.18	154.01	-	-	-	-	-	-	-	-	-	-
	Super Structure			-	20.75	155.60	157.33	159.05	32.85	-	-	-	-	-	
	MEP			-	-	-	-	-	18.69	77.30	77.30	60.31	-	-	
	Finishing			-	-	-	-	-	16.85	69.69	69.69	70.46	6.89	-	

Tower No.	Description		QTR1	QTR-2	QTR-3	QTR-4	QTR-5	QTR-6	QTR-7	QTR-8	QTR-9	QTR-10	QTR-11	QTR-12	QTR-13
9	Sub Structure	1167.94		-	167.57	7.62	-	-	-	-	-	-	-	-	-
	Super Structure			-	-	123.83	131.03	132.47	132.47	5.76	-	-	-	-	-
	MEP			-	-	-	-	-	-	19.54	77.30	78.15	58.61	-	-
	Finishing			-	-	-	-	-	-	17.56	69.47	70.23	70.23	6.11	-
10	Sub Structure	1167.94		-	139.01	36.18	-	-	-	-	-	-	-	-	-
	Super Structure			-	-	102.23	131.03	132.47	132.47	27.36	-	-	-	-	-
	MEP			-	-	-	-	-	-	19.54	77.30	78.15	58.61	-	-
	Finishing			-	-	-	-	-	-	17.56	69.47	70.23	70.23	6.11	-
11	Sub Structure	1085.72		-	102.67	60.19	-	-	-	-	-	-	-	-	-
	Super Structure			-	-	74.96	121.81	123.15	123.15	45.51	-	-	-	-	-
	MEP			-	-	-	-	-	-	-	19.09	73.18	73.18	51.70	-
	Finishing			-	-	-	-	-	-	-	17.14	65.71	65.71	64.29	4.29
12	Sub Structure	677.35		-	47.49	54.11	-	-	-	-	-	-	-	-	-
	Super Structure			-	-	34.24	75.99	76.83	76.83	40.92	-	-	-	-	-
	MEP			-	-	-	-	-	-	-	11.91	45.65	45.65	32.25	-
	Finishing			-	-	-	-	-	-	-	10.70	41.00	41.00	40.11	2.67
	Total	13,195.81	59.62	897.96	2,011.29	2,053.48	1,707.87	1,554.02	1,357.15	1,040.21	931.71	857.05	517.92	200.56	6.96
BC-1	Sub Structure	28.41		-	-	-	-	-	-	-	4.26	-	-	-	-
	Super Structure			-	-	-	-	-	-	2.26	7.69	2.84	-	-	
	MEP			-	-	-	-	-	-	-	-	3.58	2.10	-	
	Finishing			-	-	-	-	-	-	-	-	2.18	3.39	0.11	
BC-2	Sub Structure	119.64		-	-	-	-	-	-	-	-	17.95	-	-	-
	Super Structure			-	-	-	-	-	-	-	11.03	40.60	2.21	-	
	MEP			-	-	-	-	-	-	-	-	-	23.93	-	
	Finishing			-	-	-	-	-	-	-	-	-	22.60	1.33	
BC-3	Sub Structure	632.08		-	-	-	-	-	-	-	-	-	94.81	-	-
	Super Structure			-	-	-	-	-	-	-	-	256.46	27.98	-	
	MEP			-	-	-	-	-	-	-	-	-	126.42	-	
	Finishing			-	-	-	-	-	-	-	-	-	117.99	8.43	
	Total	780.13	-	-	-	-	-	-	-	-	6.52	36.67	400.48	326.60	9.87
Community	Sub Structure	31.64		-	-	-	-	-	-	-	-	4.28	0.47	-	-
	Super Structure			-	-	-	-	-	-	-	-	13.31	0.93	-	
	MEP			-	-	-	-	-	-	-	-	-	6.33	-	
	Finishing			-	-	-	-	-	-	-	-	-	5.91	0.42	
Aanganwadi	Sub Structure	31.64		-	-	-	-	-	-	-	-	4.28	0.47	-	-
	Super Structure			-	-	-	-	-	-	-	-	13.31	0.93	-	
	MEP			-	-	-	-	-	-	-	-	-	6.33	-	
	Finishing			-	-	-	-	-	-	-	-	-	5.91	0.42	
	Total	63.28	-	-	-	-	-	-	-	-	-	8.56	27.55	26.33	0.84

Tower No.	Description		QTR1	QTR-2	QTR-3	QTR-4	QTR-5	QTR-6	QTR-7	QTR-8	QTR-9	QTR-10	QTR-11	QTR-12	QTR-13
IDW	Internal Roads and	82									-	25.81	27.61	27.01	1.80
	Water Supply Syst	335									-	-	161.98	165.66	7.36
	Strom Water Drain	69									-	16.17	26.09	25.53	1.13
	Sewerage System	214									-	50.14	80.93	79.17	3.52
	Street Lighting	35									-	-	6.57	28.20	-
	Playground and Pa	22									-	1.32	11.02	9.34	-
	Electricity Supply S	600									-	-	-	566.67	33.33
	Security and Fire F	250									-	-	-	233.33	16.67
	Renewable Energy	60									-	-	-	60.00	-
	Parking	874									-	-	-	829.96	44.46
	STP	-									-	-	-	-	-
	Underground Wat	-									-	-	-	-	-
	Rain Water Harves	-									-	-	-	-	-
	Electricity Sub Stat	-									-	-	-	-	-
	Construction of Ci	20									-	-	9.33	10.00	0.67
	Total	2,560.78									-	93.43	323.53	2,034.87	108.95