	PERT C	HART	: M3M	ROUT	E65, S	ECTOI	R 65, (	GURUG	GRAM,	HARY	ANA								
Particulars	% Completion till date of Application	Start	Finish	Jul-Sep 2022	Oct - Dec 2022	Jan- Mar 2023	Apr- Jun 2023	Jul- Sep 2023	Oct - Dec 2023	Jan- Mar 2024	Apr- Jun 2024	Jul-Sep 2024	Oct - Dec 2024	Jan- Mar 2025	Apr- Jun 2025	Jul-Sep 2025	Oct - Dec 2026	Jan- Mar 2026	Apr- Jun 2026
Structural Works	0%	Aug-22	Dec-23	10%	5%	20%	25%	25%	15%										
Finishing (Brick/blockwork, Plaster, Waterproofing, flooring, painting, doors, staircase railing etc)	0%	Mar-23	Dec-24			7%	7%	10%	10%	15%	21%	15%	15%						
Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank, etc.)	0%	Apr-23	Sep-24				15%	10%	20%	20%	20%	15%							
MEP																			
(a) Mechanical (lifts, ventilation, etc.)	0%	Apr-23	Jun-26				10%		10%	5%	5%	10%	17%	10%	10%	5%	10%	5%	3%
(b) Electrical (conduiting, wiring, fixtures, etc.)	0%	Aug-22	Jun-26	5%	2%	2%	5%	7%	10%	15%	15%	10%	7%	5%	5%	4%	5%	1%	2%
(c) Plumbing & Firefighting (piping, pumps and pump room, fixtures, etc.)	0%	Aug-22	Jun-26	5%	2%	2%	5%	7%	10%	15%	15%	10%	7%	5%	5%	4%	5%	1%	2%
Finishing																			
(a) Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	0%	Jul-23	Jun-26					10%	5%	7%	12%	15%	10%	7%	7%	5%	4%	10%	8%
(b) External (plaster, painting, facade, etc.)	0%	Oct-23	Jun-26						10%		10%	12%	15%	15%	10%	5%	5%	10%	8%
Infrastructure Services																			
Roads and Pavements	0%	Mar-24	Mar-26							8%	5%	10%	10%	7%	10%	20%	20%	10%	
Hardscape & Softscape	0%	Apr-25	Mar-26												25%	25%	25%	25%	
Boundary Wall	0%	Apr-23	Jun-25				8%	5%	10%	10%	7%	10%	20%	20%	10%				
Parking Marking	0%	Apr-25	Mar-26												25%	25%	25%	25%	
Water Supply	0%	Apr-23	Mar-26				10%		5%	7%	7%	7%	10%	10%	15%	15%	10%	4%	
Sewerage	0%	Apr-23	Mar-26				10%		5%	7%	7%	7%	10%	10%	15%	15%	10%	4%	
Electrification	0%	Apr-25	Mar-26												25%	25%	25%	25%	
Storm Water drainage	0%	Apr-23	Mar-26				10%		7%	7%	7%	7%	10%	10%	13%	15%	10%	4%	
Street Light	0%	Apr-25	Mar-26												25%	25%	25%	25%	
Security	0%	Apr-25	Mar-26												25%	25%	25%	25%	
Firefighting services	0%	Oct-24	Mar-26										17%	17%	17%	17%	17%	15%	
STP (other than structural works)	0%	Jan-24	Mar-26							10%		10%	7%	8%	15%	15%	20%	15%	
Underground tank (other than structural works)	0%	Jan-24	Mar-26							10%		10%	7%	8%	15%	15%	20%	15%	
Rain water harvesting	0%	Oct-23	Mar-26						12%	7%	7%	7%	10%	10%	13%	20%	10%	4%	
Electrical sub station (other than str works)	0%	Apr-23	Dec-23				5%		5%	7%	7%	7%	10%	10%	13%	20%	10%	6%	
Consultancy	0%	Aug-22	Sep-25	30%			10%			20%			20%			20%			
Infra/Establishment	0%	Aug-22	Jun-23	25%	25%	25%	25%												7