

Tentative physical progress of infrastructure and Services																					
Activities	Urban Oasis																				
	Q3 CY-23	Q4 CY-23	Q1 CY-24	Q2 CY-24	Q3 CY-24	Q4 CY-24	Q1 CY-25	Q2 CY-25	Q3 CY-25	Q4 CY-25	Q1 CY-26	Q2 CY-26	Q3 CY-26	Q4 CY-26	Q1 CY-27	Q2 CY-27	Q3 CY-27	Q4 CY-27	Q1 CY-28	Q2 CY-28	Q3 CY-28
Tower Wise Sub Structure Work																					
Sub Structure Towe -01	0%	10%	40%	60%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Sub Structure Towe -02	0%	10%	40%	60%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Sub Structure Towe -03	0%	0%	10%	40%	60%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Sub Structure Towe -04	0%	0%	10%	40%	60%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Tower Wise Super Structure Work																					
Super Structure Work Tower -01	0%	0%	0%	10%	15%	40%	60%	80%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Super Structure Work Tower -02	0%	0%	0%	7%	13%	38%	55%	70%	85%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Super Structure Work Tower -03	0%	0%	0%	0%	2%	15%	25%	35%	55%	75%	85%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%
Super Structure Work Tower -04	0%	0%	0%	0%	1%	5%	15%	25%	38%	58%	70%	85%	100%	100%	100%	100%	100%	100%	100%	100%	100%
MEP																					
MEP Work TW-01	0%	0%	0%	0%	0%	5%	25%	40%	55%	60%	65%	70%	80%	85%	90%	95%	100%	100%	100%	100%	100%
MEP Work TW-02	0%	0%	0%	0%	0%	10%	15%	37%	45%	50%	55%	60%	70%	75%	80%	90%	100%	100%	100%	100%	100%
MEP Work TW-03	0%	0%	0%	0%	0%	0%	2%	8%	13%	20%	25%	30%	50%	65%	78%	88%	95%	100%	100%	100%	100%
MEP Work TW-04	0%	0%	0%	0%	0%	0%	2%	8%	13%	20%	25%	30%	50%	65%	78%	85%	90%	100%	100%	100%	100%
Finishing Works																					
F.Works -Tower -01	0%	0%	0%	0%	1%	15%	25%	40%	55%	60%	65%	70%	80%	85%	90%	95%	100%	100%	100%	100%	100%
F.Works -Tower -02	0%	0%	0%	0%	0%	10%	15%	37%	45%	50%	55%	60%	70%	75%	80%	85%	90%	100%	100%	100%	100%
F.Works -Tower -03	0%	0%	0%	0%	0%	0%	4%	10%	15%	20%	25%	30%	35%	40%	50%	65%	75%	90%	100%	100%	100%
F.Works -Tower -04	0%	0%	0%	0%	0%	0%	4%	10%	15%	20%	25%	30%	35%	40%	50%	65%	75%	85%	90%	100%	100%
Club House	2%	3%	10%	15%	20%	25%	35%	40%	45%	50%	55%	60%	70%	80%	85%	90%	95%	100%	100%	100%	100%
Internal Roads and Pavements	0%	0%	0%	0%	5%	15%	20%	30%	40%	60%	75%	80%	90%	100%	100%	100%	100%	100%	100%	100%	100%
Water Supply system	0%	0%	10%	20%	30%	35%	37%	40%	45%	50%	55%	60%	65%	70%	75%	80%	85%	90%	95%	100%	100%
Storm Water drainage	0%	0%	10%	20%	30%	35%	37%	40%	45%	50%	55%	60%	65%	70%	75%	80%	85%	90%	95%	100%	100%
Sewerage system	0%	0%	10%	20%	30%	35%	37%	40%	45%	50%	55%	60%	65%	70%	75%	80%	85%	90%	95%	100%	100%
Street Lighting	0%	0%	0%	0%	0%	3%	5%	10%	15%	20%	25%	30%	35%	40%	42%	45%	50%	60%	80%	100%	100%
Play grounds and Parks	0%	0%	0%	0%	0%	3%	5%	10%	15%	20%	25%	30%	35%	40%	42%	45%	50%	60%	80%	100%	100%
Electricity supply system	0%	0%	0%	0%	0%	3%	5%	10%	15%	20%	25%	30%	35%	40%	42%	45%	50%	60%	80%	100%	100%
Security and fire-fighting	0%	0%	0%	0%	0%	3%	5%	10%	15%	20%	25%	30%	35%	40%	42%	45%	50%	60%	80%	100%	100%
Parking	0%	0%	0%	0%	0%	3%	5%	10%	15%	20%	25%	30%	35%	40%	42%	45%	50%	60%	80%	100%	100%
STP	0%	0%	2%	7%	10%	15%	20%	25%	30%	45%	50%	55%	60%	70%	80%	82%	85%	90%	95%	100%	100%
Underground water tank	0%	0%	2%	7%	10%	15%	20%	25%	30%	45%	50%	55%	60%	70%	80%	82%	85%	90%	95%	100%	100%
Rain water harvesting	0%	0%	2%	7%	10%	15%	20%	25%	30%	45%	50%	55%	60%	70%	80%	82%	85%	90%	95%	100%	100%
Electrical sub station	0%	0%	2%	7%	10%	15%	20%	25%	30%	45%	50%	55%	60%	70%	80%	82%	85%	90%	95%	100%	100%