

PROJECT TIMELINE				July- Sep 2023	Oct-Dec 2023	Jan-Mar- 2024	Apr-Jun- 2024	July- Sep 2024	Oct-Dec 2024	Jan-Mar- 2025	Apr-Jun- 2025	July- Sep 2025	Oct-Dec 2025	Jan-Mar- 2026
	ACTIVITIES	START	FINISH											
1	Tower-F	18-Aug-23	28-Feb-26	5%	10%	10%	10%	15%	10%	10%	10%	10%	5%	5%

PROJECT TIMELINE SUMMARY

Sector-Aspire (AGH) .575 acres

Tentative quarterly schedule of physical progress stage wise (in case of group housing/ commercial colony)

PROJECT TIMELINE				July- Sep 2023	Oct- Dec 2023	Jan- Mar- 2024	Apr- Jun- 2024	July- Sep 2024	Oct- Dec 2024	Jan- Mar- 2025	Apr- Jun- 2025	July- Sep 2025	Oct- Dec 2025	Jan- Mar- 2026
SR. NO.	ACTIVITIES	START	FINISH											
1	Sub structure (inclusive of excavation, foundation, basements, water proofing, etc.)	20-Aug-23	30-Jun-24	5%	30%	35%	30%							
2	Super structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tank etc.)	10-Nov-23	30-Jun-25		5%	10%	20%	25%	20%	15%	5%			
3	MEP													
a	Mechanical (lifts, ventilation, etc.)	2-Jul-25	20-Feb-26									30%	50%	20%
b	Electrical (conduiting, wiring, fixtures, etc.)	5-Aug-24	25-Dec-25					10%	10%	25%	25%	20%	10%	
c	Plumbing &Firefighting (piping, pumps and pump room, fixtures, etc.)	18-Aug-24	31-Dec-25					10%	10%	25%	25%	20%	10%	
4	Finishing													
(a)	Internal (plaster, tilling, flooring, painting, etc. within units and common areas)	15-Oct-24	31-Dec-25						10%	20%	30%	30%	10%	
(b)	External (plaster, painting, facade, etc.)	9-Jan-25	27-Feb-26							10%	20%	30%	30%	10%

