

Proposed SHF Floors in SHF Homes, Sector 3, Farukhnagar, Gurugram	
---	--

PERT CHART

Building Development	
----------------------	--

S.N o	Particulars	Tentative start date	Tentative Completi on Date	% of Completion till the date of application	Jul-Sep 23			Oct-Dec 23			Jan-Mar 24			Apr-Jun 24			Jul-Sep 24			Oct- Dec 24			Jan- Mar 25			Apr- Jun 25			Jul- Sep 25			Oct- Dec 25			Jan-Mar 26			Apr- Jun 26			Jul- Sep 26			Oct- Dec 26			Jan-Mar 27		
					July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Ma	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Ma	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Ma
Plot 19																																																	
1	Sub Structure	01-01-2024	31-03-2024	0%																																													
2	Super Structure	01-03-2024	31-10-2024	0%																																													
3	MEP Works	01-11-2024	28-02-2025	0%																																													
4	Finishing Works	01-02-2025	30-11-2025	0%																																													
Plot 20																																																	
1	Sub Structure	01-01-2024	31-03-2024	0%																																													
2	Super Structure	01-03-2024	31-10-2024	0%																																													
3	MEP Works	01-11-2024	28-02-2025	0%																																													
4	Finishing Works	01-02-2025	30-11-2025	0%																																													
Plot 21																																																	
1	Sub Structure	01-01-2024	31-03-2024	0%																																													
2	Super Structure	01-03-2024	31-10-2024	0%																																													
3	MEP Works	01-11-2024	28-02-2025	0%																																													
4	Finishing Works	01-02-2025	30-11-2025	0%																																													
Plot 22																																																	
1	Sub Structure	01-01-2024	31-03-2024	0%																																													
2	Super Structure	01-03-2024	31-10-2024	0%																																													
3	MEP Works	01-11-2024	28-02-2025	0%																																													
4	Finishing Works	01-02-2025	30-11-2025	0%																																													
Plot 39																																																	
1	Sub Structure	01-11-2023	31-01-2024	50%																																													
2	Super Structure	01-01-2024	31-08-2024	0%																																													
3	MEP Works	01-09-2024	31-12-2024	0%																																													
4	Finishing Works	01-12-2024	30-08-2025	0%																																													
Plot 40																																																	
1	Sub Structure	01-11-2023	31-01-2024	50%																																													
2	Super Structure	01-01-2024	31-08-2024	0%																																													
3	MEP Works	01-09-2024	31-12-2024	0%																																													
4	Finishing Works	01-12-2024	30-08-2025	0%																																													
Plot 41																																																	
1	Sub Structure	01-11-2023	31-01-2024	50%																																													
2	Super Structure	01-01-2024	31-08-2024	0%																																													
3	MEP Works	01-09-2024	31-12-2024	0%																																													
4	Finishing Works	01-12-2024	30-08-2025	0%																																													
Plot 42																																																	
5	Sub Structure	01-11-2023	31-01-2024	50%																																													
6	Super Structure	01-01-2024	31-08-2024	0%																																													
7	MEP Works	01-09-2024	31-12-2024	0%																																													
8	Finishing Works	01-12-2024	30-08-2025	0%																																													
Plot 47																																																	
9	Sub Structure	01-074-2024	30-09-2025	0%																																													
10	Super Structure	01-09-2024	30-04-2025	0%																																													
10	MEP Works	01-05-2025	31-08-2025	0%																																													
11	Finishing Works	01-08-2025	30-04-2026	0%																																													
Plot 48																																																	
13	Sub Structure	01-07-2024	30-09-2025	0%																																													
14	Super Structure	01-09-2024	30-04-2025	0%																																													
15	MEP Works	01-05-2025	31-08-2025	0%																																													
15	Finishing Works	01-08-2025	30-04-2026	0%																																													
Plot 49																																																	
16	Sub Structure	01-07-2024	30-09-2025	0%																																													
17	Super Structure	01-09-2024	30-04-2025	0%																																													
17	MEP Works	01-05-2025	31-08-2025	0%																																													