

IDW Schedule

PRIVANA NORT IDW PERT

Activity	Duration (Months)	Start	Finish	% of Cost	Jan-Mar 2031	Apr-Jun 2031	Jul-Sep 2031	Oct-Dec 2031	Jan-Mar 2032	Apr-Jun 2032	Jul-Sep 2032	Oct-Dec 2032	Jan-Mar 2033	Apr-Jun 2033	Jul-Sep 2033	Oct-Dec 2033	Jan-Mar 2034	Apr-Jun 2034	Jul-Sep 2034	Oct-Dec 2034
Earth works	10	30-Sep-31	31-Jul-32	5%			25%	25%	25%	25%										
Sewerage system	24	30-Nov-31	30-Nov-33	10%				15%	15%	15%	15%	15%	10%	5%	5%	5%				
Storm water drainage	24	31-Dec-31	31-Dec-33	5%				15%	15%	15%	15%	15%	10%	5%	5%	5%				
Water Supply System	24	31-Dec-31	31-Dec-33	5%				15%	15%	15%	15%	15%	10%	5%	5%	5%				
STP	16	30-Sep-31	31-Jan-33	5%			15%	15%	15%	15%	15%	15%	10%							
UGT	16	30-Sep-31	31-Jan-33	5%			15%	15%	15%	15%	15%	15%	10%							
Rainwater harvesting (RWH)	18	31-Jan-31	31-Jul-32	4%	15%	15%	15%	15%	15%	15%	10%									
Electricity supply system	32	30-May-31	31-Jan-34	18%		10%	10%	10%	10%	10%	10%	10%	10%	5%	5%	5%	5%			
Street lighting	10	31-Mar-32	31-Jan-33	2%					20%	20%	20%	20%	20%							
Internal Roads and pavements	12	28-Feb-32	28-Feb-33	15%					20%	20%	20%	20%	20%							
Playground & Parks	12	31-Mar-32	31-Mar-33	19%					20%	20%	20%	20%	20%							
Any Other	12	30-Sep-31	30-Sep-32	7%			20%	20%	20%	20%	20%									
Total Months	36	31-Jan-31	31-Jan-34	100.0%	1%	2%	7%	10%	17%	17%	15%	14%	12%	2%	2%	2%	1%	0%	0%	0%