



CORAL REALTORS (P) LTD.

COMPANY NAME - M/s Coral Realtors Private Limited											
“Metro World Mall”, Multiplex Site, Sector 55-56, District Center, Gurugram - 122011, Haryana											
PERT CHART											
Tower											
PROJECT- METRO WORLD MALL											
HEAD	% PhysicalCompleteion as on the date of application	% Balance Work	Jul-Sep(2023)			Oct-Dec(2023)			Jan-Mar(2024)		
			July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Sub Structure	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Super Structure	83.90%	16.10%	1.79%	1.79%	1.79%	1.79%	1.79%	1.79%	1.79%	1.79%	1.79%
Mechanical	97.87%	2.13%	0.24%	0.24%	0.24%	0.24%	0.24%	0.24%	0.24%	0.24%	0.24%
Electrical	97.64%	2.36%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%
Plumbing	96.37%	3.63%	0.40%	0.40%	0.40%	0.40%	0.40%	0.40%	0.40%	0.40%	0.40%
Internal Finshing	80.52%	19.48%	2.16%	2.16%	2.16%	2.16%	2.16%	2.16%	2.16%	2.16%	2.16%
External finishing	79.71%	20.29%	2.25%	2.25%	2.25%	2.25%	2.25%	2.25%	2.25%	2.25%	2.25%

CORAL REALTORS (P) LTD.

Authorised Signatory



CORAL REALTORS (P) LTD.

COMPANY NAME - M/s Coral Realtors Private Limited
"Metro World Mall", Multiplex Site, Sector 55-56, District Center, Gurugram - 122011, Haryana


PERT CHART

Services

PROJECT- METRO WORLD MALL

Services	Expenses Incurred Till Date %	Physical Completeion in % till the date of application	Balance Work in %	Jul-Sep(2023)			Oct-Dec(2023)			Jan-Mar(2024)		
				July	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
Water supply system	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Electricity supply system	97.62%	97.62%	2.38%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%	0.26%
Sewerage system	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Security and fire-fighting	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Renewable energy system	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
STP	60%	60%	40%	4.44%	4.44%	4.44%	4.44%	4.44%	4.44%	4.44%	4.44%	4.44%
Underground water tank	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Rain water harvesting	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Storm water drainage	100%	100%	0%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%	0.00%
Parking	94.80%	94.80%	5.20%	0.58%	0.58%	0.58%	0.58%	0.58%	0.58%	0.58%	0.58%	0.58%

CORAL REALTORS (P) LTD.


Authorised Signatory