

PERT CHART FOR MARKET WALK (BLOCK A)				
S.No.	Activity Description	Start Date	Finish Date	% Completion
MARKET WALK (BLOCK A)(STILT+G+2)		15-Jun-20	1-Aug-22	0%
1	Earthwork in Excavation for footing	15-Jun-20	13-Sep-20	0%
2	Substructure	14-Sep-20	13-Dec-20	0%
3	Superstructure Work	14-Dec-20	30-Sep-21	0%
4	Finishing Works	31-Aug-21	8-Jan-22	0%
5	Common Areas Works	31-Aug-21	8-Jan-22	0%
6	External Finishing Works	9-Jan-22	8-Jul-22	0%
7	MEP	31-Aug-21	18-May-22	0%
8	Mechanical	31-Aug-21	19-Mar-22	0%
9	Electrical	30-Oct-21	18-May-22	0%
10	Plumbing	30-Oct-21	18-May-22	0%
11	External Development Works	30-Sep-21	1-Apr-22	0%
12	OC Application	2-Apr-22	1-Jul-22	0%
	Final Completion / Grant of OC	2-Jul-22	1-Aug-22	0%

For VATIKA LIMITED

Authorized Signatory