

PERT CHART- BONHEUR HUB

S.No	Particulars	Jan-Mar-26	Apr-Jun-26	Jul-Sep-26	Oct-Dec-26	Jan-Mar-27	Apr-Jun-27	Jul-Sep-27	Oct-Dec-27	Grand Total
1	Internal Roads and Pavements	6%	16%	23%	18%	18%	12%	7%	-	100%
2	Water Supply system	-	-	45%	55%	-	-	-	-	100%
3	Storm Water drainage	-	-	57%	43%	-	-	-	-	100%
4	Electricity supply system	3%	11%	16%	12%	15%	14%	15%	13%	100%
5	Sewerage system	-	50%	50%	-	-	-	-	-	100%
6	Street Lighting	-	-	41%	29%	22%	8%	-	-	100%
7	Security and fire-fighting	4%	11%	17%	12%	14%	18%	13%	12%	100%
8	Play grounds and Parks	-	-	-	-	-	51%	49%	-	100%
9	Electrification					15%	21%	38%	26%	100%
10	STP	-	-	-	22%	36%	43%	-	-	100%
11	Underground water tank	-	15%	30%	29%	26%	-	-	-	100%
12	Rain water harvesting	-	-	35%	26%	39%	-	-	-	100%
13	Electrical sub station	-	-	-	-	-	52%	48%	-	100%
14	Miscellaneous activity	10%	12%	12%	13%	13%	13%	13%	13%	100%
15	Others (Boundary Wall, Entry & Exit Gate, Signage etc.)	12%	14%	19%	10%	12%	13%	11%	8%	100%
16	Completion of Work								15.09.2027	
	Completion applied date								15.09.2027	
	Completion obtained date								15.12.2027	

[illegible]