

# SANDEEP SHARMA

## ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

### Report for the Quarter Ending: Sep 30, 2025

I, Sandeep Sharma, have undertaken this assignment as an Engineer of the Project, situated at the SECTOR-80, FARIDABAD, HARYANA with the name and style of **Discovery Park** being developed by **BPTP LTD.**

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **297 of 2017 Dated. 16.10.2017** under HRERA, Panchkula is as per table A and B herein below:

Table- A

| Sr. No. | Particulars                                            | Amount (in lakhs). |
|---------|--------------------------------------------------------|--------------------|
| i.      | Total estimated cost for the Construction              | 32274.01           |
| ii      | Estimated cost incurred up to <u>Sep 30, 2025</u>      | 32274.01           |
| iii)    | The balance cost for completion of the remaining Work. | -                  |

Table-B

| Sr. No. | Particulars                                                                    | Completion Percentage (%) |
|---------|--------------------------------------------------------------------------------|---------------------------|
| i.      | Total Completion Percentage of the construction work as on <u>Sep 30, 2025</u> | 100%                      |
| ii.     | The Percentage of remaining work                                               | -                         |

Your's Faithfully.



Sandeep Sharma