



CONSULTING ENGINEERS & PROJECT MANAGERS

CERTIFICATE FROM REGISTERED ARCHITECT

This is to certify that I have undertaken assignment of certifying percentage of Construction work (Buildings) of the Project Lotus Elise situated at village Dhankot , Sector-99 (Harera Registration no – 71 of 2019) is as under :-

Buildings		
S.No.	Particulars	Amounts (In Lakhs) Rs.
1	Total Estimated cost of the building/wing as on date of Building Permission from Competent Authority. (based on the original Estimated cost) Tower No F, G & H	5577.52
2	Cost incurred as on Date (Based on the actual cost incurred as per records)	4636.01
3	Value of Work done in Percentage (as Percentage of the estimated cost)	83.12 %
4	Balance Cost to be incurred (Based on Estimated Cost) (1-2)	941.51



Signature of

Architect Name:

Lalit Kumar

Address: H.No.-A-112, Sector -108, Noida, Uttar Pradesh

Aadhar No: 934226820453

GLOBAL DESIGN ENGINEER

Add:- H.No-A-112; Sector-108; Gautam Buddha Nagar, Uttar Pradesh -201304