

ROHTASH KANWAR

ENGINEER CERTIFICATE TO WHOM SO EVER IT MAY CONCERN

Report for the Quarter Ending: Mar-23

Quarter/ Period: Mar-23

I, ROHTASH KANWAR have undertaken this assignment as an Engineer of the Project, situated at the Village-Budena, Sector-81, Faridabad with the name and style of **BPTP District 1 Block C** being developed by **Countrywide Promoters Private Limited**.

Based on the Site Inspection, I certify that as on the date of this certificate, the Percentage of work done in the aforesaid Real Estate Project as registered vide number **HRERA-PKL-FBD-160-2019** under HRERA, Panchkula, is as per table A and B herein below:

Table- A

Sr. No.	Particulars	Amount (in lakhs).
i.)	Total estimated cost for the Infrastructure	2437.98
ii)	Estimated cost incurred up to <u>Mar-23</u>	1,985.25
iii)	The balance cost for completion of the remaining Work.	452.73

Table-B

Sr. No.	Particulars	Percentage (%) Completion.
i.)	Total Completion Percentage of the construction work as on <u>Mar-23.</u>	CC Applied
ii)	The Percentage of remaining work	CC Applied

Yours Faithfully,



ROHTASH KANWAR

ENGINEER CERTIFICATE