

**TO WHOMSOEVER IT MAY CONCERN**

As per Books of Accounts & records produced before us and information & explanation given by **M/s M3M India Pvt. Limited** having its Registered Office at Cabin -1, Unit no. SB/C/5L/Office/008, M3M Urbana, Sector-67, GurugramManesar urban Complex, Gurugram, 122002, Haryana, we hereby **certify that** quarterly progress report for the quarter ended 31st December, 2021 for **M3M 84 Market** Project at Gurugram is here as under:-

**Quarterly Progress Report for the quarter ended :**

**31.12.2021**

Head	Amount in Rs.Lakhs Only
Expenditure on construction of apartments	47.34
Expenditure on infrastructure & other structure.	
Other costs including EDC, taxes, etc	120.60
Total (Incurred)	167.94
Balance	3087.72

Head	Amount in Rs.Lakhs Only
Opening Balance (Start of Qtr)	2761.26
Amount collected against booked plots	338.12
Amount availed from the bank/ financial institutions	0.00
Amount contributed by the promoters/ his associates	0.00
Any other receipt (Including FD matured, interest etc.)	156.28
<b>Total</b>	<b>3255.66</b>

Head	Amount in Rs.Lakhs Only
Opening balance at the beginning of the quarter	2761.26
Amount deposited in Escrow Account	494.39
Amount withdrawn during the quarter (Including FD's)	472.17
Balance at the end of the quarter (Including FD;s)	2783.49





Money withdrawn by the Promoters for the purpose other than Project-Nil

1.Cummulative Cost Incurred on Constructon of the Project	643.01
2.Percentage of remaining works in terms of Cost	0.00%
3.Estimated Balance cost to be incurred	0.00
Note: The expenditure amount is more than estimated amount due to increase in the project expenditure cost (Man/material etc.)	

This certificate is being issued for HARERA compliance of the Company .

Yours Faithfully,  
For **Sudhir Kumar & Company**  
Chartered Accountants  
FRN No. 026296N

*Sudhir Kumar*



(CA Sudhir Kumar)  
Proprietor  
M.No 501230  
UDIN:22501230AAAA-AJ2070

Place :Gurugram  
Dated :12.01.2022