

SANDEEP SINGH CIVIL ENGINEER

Ref _____

Date: 05-01-2026

Annexure B

Engineer's Certificate		
Report for quarter ending	31.12.2025	
Subject	Certificate of percentage of completion of construction work of the project at the end of the quarter:	
1.	I/we have undertaken assignment as engineer for certifying percentage of completion of construction work of the above-mentioned project as per the approved plans and approved structural drawings duly vetted by the proof consultant.	
Sr. No.	Particulars	Information
1.	Project/phase of the project	HAPPY HOMES EXCLUSIVE PHASE 2
2.	Location	SECTOR 86, FARIDABAD
3.	Licensed area in acres	2.65 ACRES
4.	Area for registration in acres	2.65 ACRES
5.	HARERA Registration No.	127 OF 2019 DATED 28.06.2019

TABLE -A [FOR CIVIL CONSTRUCTION WORKS]

Schedule of physical progress of Infrastructure and Services – as on 31.12.2025					
Sr. No.	Particulars	Estimated physical progress %	Actual physical progress %	Variance	Remarks
Infrastructure					
Services					
1.	CIVIL CONSTRUCTION WORKS	100%	100.00%	As per inspection	




SANDEEP SINGH
B.TECH (CIVIL ENGINEERING)
533, SECTOR - 17
FARIDABAD - 121002

TABLE -B [FOR INFRASTRUCTURE]

Schedule of physical progress of Infrastructure and Services – as on 31.12.2025					
Sr. No.	Particulars	Estimated physical progress%	Actual physical progress%	Variance	Remarks
Infrastructure					
Services					
2.	Common areas and facilities	93.53%	93.53%	As per inspection	

Yours Faithfully

SANDEEP SINGH
B.TECH (CIVIL ENGINEERING)
533, SECTOR - 17
Engineer
FARIDABAD - 121002