

Architect's Certificate *

Report for quarter ending		DEC 2021	
Subject		Certificate of progress of construction work	
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans		
	Sr. No.	Particulars	Information
	1.	Project/Phase of the project	Arawali Homes-2
	2.	Location	Sector 4, Sohna, Gurgaon
	3.	Licensed area in acres	3.39375 Acres
	4.	Area for registration in acres	3.39375 Acres
	5.	HARERA registration No.	05 of 2020
	6.	Name of licensee	GLS Infratech Pvt Ltd
	7.	Name of collaborator	---
	8.	Name of developer	GLS Infratech Pvt Ltd
2.	Details related to inspection are as under		
	1.	Date of certifying of percentage of construction work/ site inspection	15/01/2022
	2.	Name of Architect/ Architect's firm	Pinnacle Architects Pvt Ltd
	3.	Date of site inspection	15/01/2022
3.	Following technical professionals are appointed by promoter: - (as applicable)		
	Sr. No.	Consultants	Name
	1.	Site engineer	Mr. Baburam
	2.	Structural consultant	Ronda Consultants, Gurgaon
	3.	Proof consultant	Sahni & Associates, Gurgaon
	4.	MEP consultant	One Design & Consultants, Noida
	5.	Site supervisor/incharge	Mr. Baburam

ARCHITECTS | PLANNERS | DESIGNERS | ENGINEERS

* On the letter head of the architect firm

938, First Floor, Sec- 14, Gurugram
pinnacle938@gmail.com
+91 9810406729

VIMAL BAJAJ
Architect CA/96/19791
938, Sector-14, Gurgaon

4.	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.
5.	I also certify that as on the date, the percentage of work done in the project for each of the building/ tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/ phase is detailed in table A and table B.

Date : 15/01/2022

Yours faithfully,

Place : Gurgaon

Signature & name (in block letters) with
stamp of architect

Council of architects (CoA) : CA/96/19791
registration No.

Architect CA/96/19791
938, Sector-14, Gurgaon

Council of architects (CoA) : 20/12/2022
registration valid till (date)


Table –A

Building/ Tower No. - Tower 17 (S+13)


(to be prepared separately for each building/ tower in the project/ phase of the project)

A1 Cumulative Progress of the project/phase at the end of the quarter.					
S. No.	Projects Components		Work done Value during the Quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1	Sub Structure (Inclusive of excavation, Foundation, Basements, Water proofing etc.)		0	10	10
2.	Super Structure (slabs, brick work, block work, stair case, lift wells, machine rooms, water tanks etc.)		1	6	6
3.	MEP				
	3.1	Mechanical (Lifts Ventilation etc.)	0	0	0
	3.2	Electrical (conducting wiring, fixtures)	0	0	0
	3.3	Plumbing & firefighting (piping, pumps and pump room, fixtures etc.)	0	0	0
4	Finishing				
	4.1	Internal (Plaster, tilling, flooring, painting etc. within units and common areas)	0	0	0
	4.2	External (Plaster Painting façade etc.)	0	0	0

S. No.	Tasks/ Activity		Description of work done	% of total proposed work
	Sub Structure Status			
1.	Excavation		Done	3
2.	Laying of foundation			----
	i	Raft	N/A	----
	ii	Pile	Done	5
3	Number of basements			----
	i	Basement level 1	N/A	----
	ii	Basement level 2	N/A	----


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

4.	Waterproofing of the above sub structure (Wherever applicable)		Done		2	
	Super Structure Status				----	
5	Total Floors in the tower/ Building		S+13		----	
6	Total Area on each floor		5893.462 Sqft		----	
7	Stilt floor/ ground floor		502.894 Sqft		2	
8	Status of laying of slabs floor wise				00	
	Cumulative number of slabs in the building/ tower <u>13</u> laid by end of the quarter				----	
9	Status of construction				-----	
	i	Walls on floors	----		0	
	ii	Staircase	----		0	
	iii	Lift wells along with water proofing	----		0	
	iv	Lift lobbies/common area floor wise	----		0	
10	Fixing of door and window frames in flats/units		0		0	
11	Status of MEP		Internal (Within flats)	External works	Internal (Within flats)	External works
	i	Mechanical Works	0	0	0	
	ii	Electrical works including wiring	2.5	2.5	0	
	ii	Plumbing works	0	0	0	
	i					
12	Status of Wall Plastering				----	
	i	External Plaster	-----		0	
	ii	Internal Plaster	----		0	
13	Status of wall tiling				-----	
	i	In bathroom	0	0	0	
	ii	In Kitchen	0	0	0	
14	Status of flooring					
	i	Common Areas	0	0	0	
	ii	Units/ Flats	0	0	0	
15	Status of white washing				----	


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

	i	Internal walls	0	0	0
	ii	External Walls	0	0	0
16	Status of finishing				
	i	Staircase with railing	0	0	0
	ii	Lift wells	0	0	0
	iii	Lift lobbies /common areas floor wise	0	0	0
17	Status of installation				----
	(within flat /Unit				
	i	Doors and window Panels	0		0
	ii	Sanitary fixtures	0		0
	iii	Modular Kitchen	----		----
	iv	Electrical fitting/ lighting	----		----
	v	Gas Piping(If any)	----		----
	Other than Flats/Units				----
	vi	Lifts Installation	0		0
	vii	Overhead tanks	0		0
	viii	Underground Water tanks	0		0
	ix	Firefighting fitting and equipment's as per CFO NOC	----		0
	x	Electrical fitting in common area	0		0
	xi	Compliance to conditions of environment/ CRZ NOC	-----		----
18	Water proofing of terraces		0		0
19	Entrance lobby finishing		0		0
20	Status of construction of compound wall		0		0



VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon


Table –A

Building/ Tower No. - Tower 18, 19 & 21 (S+12)


(to be prepared separately for each building/ tower in the project/ phase of the project)

A1 Cumulative Progress of the project/phase at the end of the quarter.					
S. No.	Projects Components		Work done Value during the Quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1	Sub Structure (Inclusive of excavation, Foundation, Basements, Water proofing etc.)		4.5	10	10
2.	Super Structure (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tanks etc.)		6	6	6
3.	MEP				
	3.1	Mechanical (Lifts Ventilation etc.)	0	0	0
	3.2	Electrical (conducting wiring, fixtures)	0	0	0
	3.3	Plumbing & firefighting (Piping, pumps and pump room, fixtures etc.)	0	0	0
4	Finishing				
	4.1	Internal (Plaster, tilling, flooring, painting etc. within units and common areas)	0	0	0
	4.2	External (Plaster Painting façade etc.)	0	0	0

S. No.	Tasks/ Activity		Description of work done	% of total proposed work
	Sub Structure Status			
1.	Excavation		Done	3
2.	Laying of foundation			----
	i	Raft	N/A	----
	ii	Pile	Done	5
3	Number of basements			----
	i	Basement level 1	N/A	----
	ii	Basement level 2	N/A	----


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

4.	Waterproofing of the above sub structure (Wherever applicable)		Done		2	
	Super Structure Status				----	
5	Total Floors in the tower/ Building		S+12		----	
6	Total Area on each floor		5893.462 Sqft		----	
7	Stilt floor/ ground floor		502.894 Sqft		2	
8	Status of laying of slabs floor wise				00	
	Cumulative number of slabs in the building/ tower_12 laid by end of the quarter				----	
9	Status of construction				-----	
	i	Walls on floors	----		0	
	ii	Staircase	----		0	
	iii	Lift wells along with water proofing	----		0	
	iv	Lift lobbies/common area floor wise	----		0	
10	Fixing of door and window frames in flats/units		0		0	
11	Status of MEP		Internal (Within flats)	External works	Internal (Within flats)	External works
	i	Mechanical Works	0	0	0	
	ii	Electrical works including wiring	2.5	2.5	0	
	ii	Plumbing works	0	0	0	
	i					
12	Status of Wall Plastering				----	
	i	External Plaster	-----		0	
	ii	Internal Plaster	----		0	
13	Status of wall tiling				-----	
	i	In bathroom	0	0	0	
	ii	In Kitchen	0	0	0	
14	Status of flooring					
	i	Common Areas	0	0	0	
	ii	Units/ Flats	0	0	0	
15	Status of white washing				----	
	i	Internal walls	0	0	0	


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

	ii	External Walls	0	0	0
16	Status of finishing				
	i	Staircase with railing	0	0	0
	ii	Lift wells	0	0	0
	iii	Lift lobbies /common areas floor wise	0	0	0
17	Status of installation				-----
	(within flat /Unit				
	i	Doors and window Panels	0		0
	ii	Sanitary fixtures	0		0
	iii	Modular Kitchen	----		----
	iv	Electrical fitting/ lighting	----		----
	v	Gas Piping(If any)	----		----
	Other than Flats/Units				----
	vi	Lifts Installation	0		0
	vii	Overhead tanks	0		0
	viii	Underground Water tanks	0		0
	ix	Firefighting fitting and equipment's as per CFO NOC	----		0
	x	Electrical fitting in common area	0		0
	xi	Compliance to conditions of environment/ CRZ NOC	-----		----
18	Water proofing of terraces		0		0
19	Entrance lobby finishing		0		0
20	Status of construction of compound wall		0		0



VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon


Table –A

Building/ Tower No. - Tower 20 (S+12)


(to be prepared separately for each building/ tower in the project/ phase of the project)

A1 Cumulative Progress of the project/phase at the end of the quarter.					
S. No.	Projects Components		Work done Value during the Quarter	Cumulative work done value till date	Percentage of work done to the total proposed work
1	Sub Structure (Inclusive of excavation, Foundation, Basements, Water proofing etc.)		4.5	10	10
2.	Super Structure (Slabs, brick work, block work, stair case, lift wells, machine rooms, water tanks etc.)		27	50	50
3.	MEP				
	3.1	Mechanical (Lifts Ventilation etc.)	0	0	0
	3.2	Electrical (conducting wiring, fixtures)	1	1	1
	3.3	Plumbing & firefighting (Piping, pumps and pump room, fixtures etc.)	0	0	0
4	Finishing				
	4.1	Internal (Plaster, tilling, flooring, painting etc. within units and common areas)	0	0	0
	4.2	External (Plaster Painting façade etc.)	0	0	0

S. No.	Tasks/ Activity		Description of work done	% of total proposed work
	Sub Structure Status			
1.	Excavation		Done	3
2.	Laying of foundation			----
	i	Raft	N/A	----
	ii	Pile	Done	5
3	Number of basements			----
	i	Basement level 1	N/A	----
	ii	Basement level 2	N/A	----


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

4.	Waterproofing of the above sub structure (Wherever applicable)		Done		2	
	Super Structure Status				----	
5	Total Floors in the tower/ Building		S+12		----	
6	Total Area on each floor		5893.462 Sqft		----	
7	Stilt floor/ ground floor		502.894 Sqft		10	
8	Status of laying of slabs floor wise				1	
	Cumulative number of slabs in the building/ tower <u>12</u> laid by end of the quarter				----	
9	Status of construction				-----	
	i	Walls on floors	----		4	
	ii	Staircase	----		0.25	
	iii	Lift wells along with water proofing	----		0.25	
	iv	Lift lobbies/common area floor wise	----		0.25	
10	Fixing of door and window frames in flats/units		0		0	
11	Status of MEP		Internal (Within flats)	External works	Internal (Within flats)	External works
	i	Mechanical Works	0	0	0	
	ii	Electrical works including wiring	2.5	2.5	0	
	ii	Plumbing works	0	0	0	
	i					
12	Status of Wall Plastering				----	
	i	External Plaster	-----		0	
	ii	Internal Plaster	----		0	
13	Status of wall tiling				-----	
	i	In bathroom	0	0	0	
	ii	In Kitchen	0	0	0	
14	Status of flooring					
	i	Common Areas	0	0	0	
	ii	Units/ Flats	0	0	0	
15	Status of white washing				----	


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

	i	Internal walls	0	0	0
	ii	External Walls	0	0	0
16	Status of finishing				
	i	Staircase with railing	0	0	0
	ii	Lift wells	0	0	0
	iii	Lift lobbies /common areas floor wise	0	0	0
17	Status of installation				-----
	(within flat /Unit				
	i	Doors and window Panels	0		0
	ii	Sanitary fixtures	0		0
	iii	Modular Kitchen	----		----
	iv	Electrical fitting/ lighting	----		----
	v	Gas Piping(If any)	----		----
	Other than Flats/Units				----
	vi	Lifts Installation	0		0
	vii	Overhead tanks	0		0
	viii	Underground Water tanks	0		0
	ix	Firefighting fitting and equipment's as per CFO NOC	----		0
	x	Electrical fitting in common area	0		0
	xi	Compliance to conditions of environment/ CRZ NOC	-----		----
18	Water proofing of terraces		0		0
19	Entrance lobby finishing		0		0
20	Status of construction of compound wall		0		0




VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon

TABLE – B

Sr. No.	Common area & facilities amenities	Proposed (Yes/No)	% of work done	Remarks
B-1	Services			
1	Internal roads & Pavements	Yes	0%	
2	Parking Two Wheeler	Yes	0%	
	Covered No.....			
	Open No....488			
3	Water Supply	Yes	0%	
4	Sewerage (Chamber, Lines, septic tanks, STP	Yes	0%	
5	Storm water drains	Yes	0%	
6	Landscaping & tree plantation	Yes	0%	
7	Parks & Playground	Yes	0%	
	Fixing of children play equipment's	Yes	0%	
	Benches	Yes	0%	
8	Shopping Area	Yes	0%	
9	Street Lighting & electrification	Yes	0%	
10	Treatment & disposal of sewage & sullage water/ STP	Yes	0%	
11	Solid waste management & disposal	Yes	0%	
12	Water conservation, rain water harvesting, percolating well/ pit	Yes	0%	
13	Energy management (Solar)	Yes	0%	
14	Fire protection and fire safety requirements	Yes	0%	
15	Electrical meter room , sub station, receiving station	Yes	0%	
16	Other (Option to be added)	----	----	
B-2	Community Building not to be transferred to RWA			
17	Community Center	No	0%	
18	Others	----		
B-3	Community Building not to be transferred to RWA/ Competent Authority			
19	Schools	No		
20	Dispensary	No		
21	Club	No		
22	Others	----		
B-4	Services/ facilities to be transferred to competent authority			
23	Extended as per requirement	No		


VIMAL BAJAJ
 Architect CA/96/19791
 938, Sector-14, Gurgaon