Er. Nitin Goel

Structural Engineer – NIT Kurukshetra

(Chartered Engineer, Consultant & Estimator)

er.nitingoel91gmail.com 🖂

+91-90508-23482 💭

H. No. 1435/7, Karnal (Haryana) 오 linkedin.com/in/nitin-goel-34b403a8/ in

ENGINEER CERTIFICATE

TO WHOMSOEVER IT MAY BE CONCERN

This is to certify that, on the basis of information given by the company **Sh. Aditya and others in collaboration with M/s VPN Real Estates Pvt. Ltd.**, corporate office at Ground Floor, S-99, Greater Kailash-ii, New Delhi, the 79% construction work has been completed and 21% construction work is remaining at site till 3rd Quarter of 2021(Jul-Sep). The percentage of construction work undertaken and remaining by the company for their project of setting up of Residential Plotted Colony(Licence No. 63 of 2010 Dated 03.08.2010) over an area measuring 26.522 acres located at Sector-21 & 22(Part), Sirsa(Haryana) is as follows Quarter wise:-

Quarter	% of Construction Work undertaken	% of Work Remaining
4th Quarter of 2021(Oct-Dec)	3	18 / N
	ER. NITIN GOEL (Structural Engg.) M.Tech (NHT-Kurukshetra) Regd. Engg. HUDA 2018/65,DTCP-1515 Mob: 90508-23482	