## ARCHITECT'S CERTIFICATE FOR "ANSAL TOWN YAMUNA NAGAR DDJAY (SCH-1), SECTOR-20, YAMUNA NAGAR

(For Quarterly progress update)

Date: 31.05.2022

## Subject:

Certificate of Percentage of Completion of development Work of Ansal Town YAMUNA NAGAR DDJAY (SCH-1) vide registration no. HARERA-PKL-YNR-108-2019 dated 01/04/2019, having area of Land measuring 12.76 Acre in Sector-20, YAMUNA NAGAR being developed by Promoter M/s Ansal Housing Ltd.

I Banphool Raghuvanshi have undertaken the assignment as Architect of certifying the percentage of completion work of the project Ansal Town YAMUNA NAGAR DDJAY (SCH-1) vide registration no. HARERA-PKL-YNR-108-2019 dated 01/04/2019, having area of Land measuring 12.76 Acre in Sector-20, YAMUNA NAGAR being developed by Promoter M/s Ansal Housing Ltd.

- 1. Following technical professionals are appointed by owner / Promotor :-
- (i) Shri Banphool Raghuvanshi as Architect
- (ii) Shri Aditya Kr. Gupta as MEP Consultant
- (iii) Shri Manoj Kumar as Site Engineer

Based on Site Inspection, with respect to the aforesaid Real Estate Project, I certify that as on the date of this certificate, the Percentage of Work done for the project Ansal Town YAMUNA NAGAR DDJAY (SCH-1) vide registration no.HARERA-PKL-YNR-108-2019 dated 01/04/2019, having area of Land measuring 12.76 Acre in Sector-20, YAMUNA NAGAR is as per Table A .The percentage of work executed with respect to each of the activity of entire phase is detailed in the Table A

 $\frac{{\bf Table}\;{\bf A}}{{\bf Infrastructure}\;{\bf work}\;{\bf of}\;{\bf plotted}\;{\bf colony}\;\;{\bf YAMUNA}\;{\bf NAGAR\;DDJAY}\;({\bf SCH-1})$ 

S No	Common Areas and Facilities, Amenities	Proposed (Yes/No)	Details	Percentage of Work done as on 31.03.2022
1	Internal Roads & Foothpaths	Yes	work in progress	83.42%
2	Water Supply	Yes	work in progress	57.98%
3	Sewarage (chamber, lines,Septic Tank,STP)	Yes	work completed	99.00%
4	Storm Water Drains	Yes	work in progress	14.07%
5	Landscaping & Trees Planting	Yes	work completed	100.00%
6	Street Lighting	Yes	work in progress	50.03%
7	Electric Supply System	Yes	work not yet started	0%

Yours Faithfully

V

BANPHOOL RAGHUVANSHI Signature & Name (IN BLOCK LETTERS) OF L.S./Architect (License NO CA/93/16179)