

R K & ASSOCIATES
Architects, Engineers & Planners
E 31 Green Park Main, New Delhi 110016.
Phone: +91-11-26862540
<rka.architects@gmail.com> ; contact@rkaindia.net
Website : www.rkaindia.net

Annexure C		
Architect's Certificate1		
Report for quarter ending		01-10-2022
Subject		Certificate of percentage of completion of construction work
1.	I/We have undertaken assignment as architect for certifying progress of construction work in the below mentioned project as per the approved plans	
	Sr. No	Particulars
	1.	Project/Phase of the project
	2.	Location
	3.	Licensed area in acres
	4.	Area for registration in acres
	5.	HARERA registration no.
	6.	Name of licensee
	7.	Name of collaborator
8.	Name of developer	
Information		
1.	Habitat Residences	
2.	Village Faridpur, Sector-78, Faridabad, Haryana	
3.	5.08125 Acre	
4.	5.08125 Acre	
5.	HRERA-PKL-FBD-170-2019, dated – 24/10/2019	
6.	BCC Edutech Pvt. Ltd.	
7.	Conscient Infrastructure Pvt. Ltd.	
8.	Conscient Infrastructure Pvt. Ltd.	
2.	Details related to inspection are as under	
	1.	Date of certifying of percentage of construction work/ site inspection
	2	Name of Architect/ Architect's firm
	3	Date of site inspection
3.	Following technical professionals are appointed by promoter: - (as applicable)	
	Sr. No.	Consultants
	1.	Site engineer
	2.	Structural consultant
	3.	Proof consultant
	4.	MEP consultant
5.	Site supervisor/incharge	
4	I certify that the work has been executed as per approved drawings, statutory/ mandatory approvals, Haryana Building Code, 2017/ National Building Code (wherever applicable) and the material used in the construction, infrastructure works and internal development works are as per the projected standard as envisaged in the registration and brochure, publication material and other documents shared with the buyers in this regard.	
5	I certify that as on the date, the percentage of work done in the project for each of the building/tower of the real estate project/phase of the project under HARERA is as per table A and table B given herein below. The percentage of the work executed with respect to each of the activity of the entire project/phase is detailed in table A and B	

Date 01-10-2022
Place : New Delhi

Yours faithfully



Signature & name (in block letters) with stamp of architect

ROHIT GARG
CA/94/17868

Local authority license no.
Local authority license no. valid till (date)
Council of architects (CoA) registration no. CA/94/17868
Council of architects (CoA) registration valid till (date) 31/12/2025

Project Details:

- ☐ Plot Area: 5.08125 Acre
☐ Residential Towers: 8 nos - D1,D2,D3,D4,D5,D6,D7,D8,E
☐ Commercial Component
☐ Community Center
☐ Anganwadi Cum Crèche

Total No of Units: 732 Nos.

Table-A

Building/Tower no. **Tower-D-3**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
	Laying of foundation		
2.	i. Raft	Completed	100%
	ii. Pile	NA	NA
3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	9 Floors
	Status of construction		
9.	i. Walls on floors	RCC Wall	100%
	ii. Staircase	Rcc Structure	100%
	iii. Lift wells along with water proofing	Rcc Structure	100%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	100%
10.	Fixing of door and window frames in flats/units	Door Frame	90%
	Status of MEP	Internal Flats / External	Internal Flats / External
	i. Mechanical works	NA	NA
11	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	95%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	90%
12	Status of wall Finishing		
	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	91%
13	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	90%
	ii. In Kitchen	Kitchen Wall Tile	90%
14	Status of flooring		
	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	15%
15	Status of finishing		
	i. Staircase with railing	MS Railing	84%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
16	Status of Installation (Within flat/unit)		
	i. Doors and windows panels	Windows	75%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	0%
	viii. Underground water tank	NA	NA

	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	100%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-7**, (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
	Laying of foundation		
2.	i. Raft	Completed	100%
	ii. Pile	NA	NA
	Number of basement(s) Nil		-
3.	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	10 Floors
	Status of construction		
	i. Walls on floors	RCC Wall	100%
9.	ii. Staircase	Rcc Structure	100%
	iii. Lift wells along with water proofing	Rcc Structure	100%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	100%
10.	Fixing of door and window frames in flats/units	Door Frame	90%
	Status of MEP	Internal Flats / External	Internal Flats / External
	i. Mechanical works	External	External
		NA	NA
11	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	100%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	90%
	Status of wall Finishing		
12	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	89%
	Status of wall tiling		
13	i. In bathroom	Bathroom Tiles	89%
	ii. In Kitchen	Kitchen Wall Tile	89%
	Status of flooring		
14	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
	Status of finishing		
15	i. Staircase with railing	MS Railing	75%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
	Status of Installation		
	(Within flat/unit)		
	i. Doors and windows panels	Windows	90%
	ii. Sanitary Fixtures	Chinaware	0%

16	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	0%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	99%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-8**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
2.	Laying of foundation		
	i. Raft	Completed	100%
	ii. Pile	NA	NA
3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	10 Floors
9.	Status of construction		
	i. Walls on floors	RCC Wall	100%
	ii. Staircase	Rcc Structure	100%
	iii. Lift wells along with water proofing	Rcc Structure	100%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	100%
10.	Fixing of door and window frames in flats/units	Door Frame	76%
11.	Status of MEP	Internal Flats / External External	Internal Flats / External External
	i. Mechanical works	NA	NA
	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	95%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	100%
12.	Status of wall Finishing		
	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	91%
13.	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	55%
	ii. In Kitchen	Kitchen Wall Tile	71%
14.	Status of flooring		
	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
	Status of finishing		
	i. Staircase with railing	MS Railing	51%

15	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
	Status of Installation (Within flat/unit)		
16	i. Doors and windows panels	Windows	91%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	0%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	100%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-4**, (to be prepared separately for each building/tower in the project/phase of the project)

Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
2.	Laying of foundation		
	i. Raft	Completed	100%
	ii. Pile	NA	NA
3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	10 Floors
9.	Status of construction		
	i. Walls on floors	RCC Wall	100%
	ii. Staircase	Rcc Structure	100%
	iii. Lift wells along with water proofing	Rcc Structure	100%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	100%
10.	Fixing of door and window frames in flats/units	Door Frame	91%
11.	Status of MEP	Internal Flats / External	Internal Flats / External
	i. Mechanical works	NA	NA
	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	100%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	91%
12.	Status of wall Finishing		
	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	92%
13.	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	91%

	ii. In Kitchen	Kitchen Wall Tile	91%
14	Status of flooring		
	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
15	Status of finishing		
	i. Staircase with railing	MS Railing	87%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
16	Status of Installation		
	(Within flat/unit)		
	i. Doors and windows panels	Windows	91%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	100%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	100%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-5**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
2.	Laying of foundation		
	i. Raft	Completed	100%
	ii. Pile	NA	NA
3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	10 Floors
9.	Status of construction		
	i. Walls on floors	RCC Wall	100%
	ii. Staircase	Rcc Structure	100%
	iii. Lift wells along with water proofing	Rcc Structure	100%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	100%
10.	Fixing of door and window frames in flats/units	Door Frame	90%
11	Status of MEP	Internal Flats / External	Internal Flats / External
	i. Mechanical works	NA	NA
	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	100%

	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	91%
12	Status of wall Finishing		
	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	89%
13	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	91%
	ii. In Kitchen	Kitchen Wall Tile	91%
14	Status of flooring		
	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
15	Status of finishing		
	i. Staircase with railing	MS Railing	84%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
16	Status of Installation		
	(Within flat/unit)		
	i. Doors and windows panels	Windows	86%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	100%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	100%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-6**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
	Laying of foundation		
2.	i. Raft	Completed	100%
	ii. Pile	NA	NA
	Number of basement(s) <u>Nil</u>		-
3.	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+13)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	14 Floors
	Status of construction		
9.	i. Walls on floors	RCC Wall	100%
	ii. Staircase	Rcc Structure	100%
	iii. Lift wells along with water proofing	Rcc Structure	100%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	100%
10.	Fixing of door and window frames in flats/units	Door Frame	93%

11	Status of MEP	Internal Flats / External External	Internal Flats / External External
	i. Mechanical works	NA	NA
	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	100%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	93%
12	Status of wall Finishing		
	i. External	External Paint	95%
	ii. Internal	Int. Paint. 1st Coat	94%
13	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	93%
	ii. In Kitchen	Kitchen Wall Tile	93%
14	Status of flooring		
	i. Common areas	Lift Lobby Flooring	20%
	ii. Units/flats	Apt Stone Flooring	20%
15	Status of finishing		
	i. Staircase with railing	MS Railing	86%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
16	Status of Installation (Within flat/unit)		
	i. Doors and windows panels	Windows	93%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	40%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	100%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	50%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	100%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-E**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
2.	Laying of foundation		
	i. Raft	Completed	100%
	ii. Pile	NA	NA
3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	573.7 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	8 Floors
	Status of construction		



9.	i. Walls on floors	RCC Wall	80%
	ii. Staircase	Rcc Structure	80%
	iii. Lift wells along with water proofing	Rcc Structure	80%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	80%
10.	Fixing of door and window frames in flats/units	Door Frame	65%
11	Status of MEP	Internal Flats / External External	Internal Flats / External External
	i. Mechanical works	NA	NA
	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	0%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	80%
12	Status of wall Finishing		
	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	24%
13	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	59%
	ii. In Kitchen	Kitchen Wall Tile	0%
14	Status of flooring		
	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
15	Status of finishing		
	i. Staircase with railing	MS Railing	0%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
16	Status of Installation		
	(Within flat/unit)		
	i. Doors and windows panels	Windows	0%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	0%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
17	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
18	Waterproofing of terraces	WP in Toilet	0%
19	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-1**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
2.	Laying of foundation		
	i. Raft	Completed	100%
	ii. Pile	NA	NA
3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		

5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	4 Floors
	Status of construction		
9.	i. Walls on floors	RCC Wall	40%
	ii. Staircase	Rcc Structure	40%
	iii. Lift wells along with water proofing	Rcc Structure	40%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	40%
10.	Fixing of door and window frames in flats/units	Door Frame	0%
11	Status of MEP	Internal Flats / External External	Internal Flats / External External
	i. Mechanical works	NA	NA
	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	0%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	0%
12	Status of wall Finishing		
	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	0%
13	Status of wall tiling		
	i. In bathroom	Bathroom Tiles	0%
	ii. In Kitchen	Kitchen Wall Tile	0%
14	Status of flooring		
	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
15	Status of finishing		
	i. Staircase with railing	MS Railing	0%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
16	Status of Installation (Within flat/unit)		
	i. Doors and windows panels	Windows	0%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	0%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	0%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		

Building/Tower no. **Tower-D-2**, (to be prepared separately for each building/tower in the project/phase of the project)
Cumulative progress of the project/phase at the end of the quarter.

Sr. No.	Tasks / Activity	Description of work done	Percentage of total proposed work
A1	SUB- STRUCTURE STATUS		
1.	Excavation	Completed	100%
2.	Laying of foundation		
	i. Raft	Completed	100%
	ii. Pile	NA	NA

3.	Number of basement(s) Nil		-
	i. Basement level 1	NA	-
	ii. Basement level 2*	NA	-
4.	Waterproofing of the above sub- structure (wherever applicable)	NA	-
A2	SUPER- STRUCTURE STATUS		
5.	Total floors in the tower/building	(G+9)	
6.	Total area on each floor	618.6 Sqm	
7.	Stilt Floor/ Ground Floor		
8.	Status of laying of slabs floor wise		
	Cumulative number of slabs in the building/tower	Rcc Structure	6 Floors
	Status of construction		
9.	i. Walls on floors	RCC Wall	60%
	ii. Staircase	Rcc Structure	60%
	iii. Lift wells along with water proofing	Rcc Structure	60%
	iv. Lift lobbies /common areas floor wise	Rcc Structure	60%
10.	Fixing of door and window frames in flats/units	Door Frame	50%
	Status of MEP	Internal Flats / External	Internal Flats / External
	i. Mechanical works	NA	NA
11	ii. Electrical works excluding wiring & S.S	Apartment Electrical Wiring / Transformer Installation	0%
	iii. Plumbing Conduiting works	CPVC Work/External Storm Network	34%
	Status of wall Finishing		
12	i. External	External Paint	0%
	ii. Internal	Int. Paint. 1st Coat	24%
	Status of wall tiling		
13	i. In bathroom	Bathroom Tiles	49%
	ii. In Kitchen	Kitchen Wall Tile	0%
	Status of flooring		
14	i. Common areas	Lift Lobby Flooring	0%
	ii. Units/flats	Apt Stone Flooring	0%
	Status of finishing		
15	i. Staircase with railing	MS Railing	1%
	ii. Lift wells	Handover of Lift Well to Lift Agency	0%
	iii. Lift lobbies / common area floor wise	Common Area Painting	0%
	Status of Installation (Within flat/unit)		
16	i. Doors and windows panels	Windows	0%
	ii. Sanitary Fixtures	Chinaware	0%
	iii. Modular Kitchen	NA	
	iv. Electrical fittings/Lighting	Switch & Socket	0%
	v. Gas piping (if any)	NA	
	vi. Lifts installation	Rail + Floor Door	0%
	vii. Overhead tanks	RCC Work	0%
	viii. Underground water tank	NA	NA
	ix. Firefighting fittings and equipment's as per	Fire Pump	
	x. Electrical fittings in common areas	Staircase & Lobby lights	0%
	xi. Compliance to conditions of environment	At Final Stage	
17	Waterproofing of terraces	WP in Toilet	0%
18	Entrance lobby finishing		
19	Status of construction of Compound wall		